



U.S. DEPARTMENT OF TRANSPORTATION
 FEDERAL HIGHWAY ADMINISTRATION
 Western Federal Lands Highway Division
 610 E. 5th St. Vancouver, Washington 98661

FP-03 109.01

(a) Project Name: _____
 Project Number: _____
 (b) Item Number: 15101
 Item Description: Mobilization
 (c) Date work performed: _____

Date Stamp
Copy Stamp

Daily Record Of Miscellaneous Items

(f) Calculations*:
 Refer to FP-03 151.03(b)
 Original contract amount (\$12,000,000) minus mobilization (\$1,000,000) = revised total (\$11,000,000)
 Contract work complete to date = \$750,000 (which is greater than 5% contract amount via other bid items)
 Pay lesser of the following two amounts:
 (a) 50% of mobilization = \$500,000
 (b) 5% of original contract = \$600,000

(g) Supporting sketch and details*:

Summary of Quantities

(d) Location:	(e) Measured quantity:
Total Quantity:	\$500,000.00
Unit of Measurement:	LPSM

*Attach additional sheets if necessary.

(h) Name of person measuring work: _____

(i) Interim Measurement Final Measurement

I certify the above measurements and calculations are correct and the total quantity is subject to direct payment for the item identified.

FHWA Use Only	
Verified By: _____	
Construction Inspector	
Approved _____	Entered To Record
	Checked By: _____
FHWA Representative _____	Date: _____

(j) Contractor Representative _____



U.S. DEPARTMENT OF TRANSPORTATION
 FEDERAL HIGHWAY ADMINISTRATION
 Western Federal Lands Highway Division
 610 E. 5th St. Vancouver, Washington 98661

FP-03 109.01

Date Stamp

Copy Stamp

- (a) Project Name: _____
 Project Number: _____
- (b) Item Number: 15101
 Item Description: Mobilization
- (c) Date work performed: _____

Daily Record Of Miscellaneous Items

(f) Calculations*:

Refer to FP-03 151.03(c)

Original contract amount (\$12,000,000) minus mobilization (\$1,000,000) = revised total (\$11,000,000)

Contract work complete to date = \$3,000,000 > 10% contract amount via other bid items.

Pay lesser of the following two amounts:

- (a) 100% of mobilization = \$1,000,000
- (b) 10% of original contract = \$1,200,000

Previous payment = \$500,000

Remaining balance for payment: \$1,000,000 - \$500,000 = \$500,000

(g) Supporting sketch and details*:

Summary of Quantities

(d) Location:	(e) Measured quantity:
*Attach additional sheets if necessary. Total Quantity: \$500,000.00	
	LPSM

(h) Name of person measuring work: _____

(i) Interim Measurement Final Measurement

I certify the above measurements and calculations are correct and the total quantity is subject to direct payment for the item identified.

 (j) Contractor Representative

FHWA Use Only	
Verified By: _____ Construction Inspector	
Approved _____ FHWA Representative	_____ Entered To Record Checked By: _____ Date: _____



U.S. DEPARTMENT OF TRANSPORTATION
 FEDERAL HIGHWAY ADMINISTRATION
 Western Federal Lands Highway Division
 610 E. 5th St. Vancouver, Washington 98661

FP-03 109.01

Date Stamp

Copy Stamp

- (a) Project Name: _____
 Project Number: _____
- (b) Item Number: 15201
 Item Description: Construction Survey and Staking
- (c) Date work performed: _____

Daily Record Of Miscellaneous Items

(f) Calculations*:
 Per 152.06 Payment is prorated based on the total work completed

 Total Bid \$8,800,000.00
 Work completed to date \$1,342,000.00 = 15.3%

 Construction Survey and Staking Bid Item Total \$250,000.00

 15.3% of \$250,000.00 = \$38,250.00

(g) Supporting sketch and details*:

Summary of Quantities

(d) Location:	(e) Measured quantity:
	Total Quantity: \$38,250
	Unit of Measurement: LPSM

*Attach additional sheets if necessary.

(h) Name of person measuring work: _____

(i) Interim Measurement Final Measurement

I certify the above measurements and calculations are correct and the total quantity is subject to direct payment for the item identified.

 (j) Contractor Representative

FHWA Use Only	
Verified By: _____	
Construction Inspector	
Approved _____	_____ Entered To Record
	Checked By: _____
FHWA Representative _____	Date: _____



U.S. DEPARTMENT OF TRANSPORTATION
 FEDERAL HIGHWAY ADMINISTRATION
 Western Federal Lands Highway Division
 610 E. 5th St. Vancouver, Washington 98661

FP-03 109.01

Date Stamp
Copy Stamp

(a) Project Name: _____
 Project Number: _____

(b) Item Number: 15201
 Item Description: Construction Survey and Staking

(c) Date work performed: _____

Daily Record Of Miscellaneous Items

(f) Calculations*:
 Per 152.02 Submit a breakdown for use in progress payments:

100% complete of "Check Existing Control":	\$49,200
100% complete of "Stake Rockery Wall":	\$2,050
50% complete of "Stake Pipe":	(0.50)(\$45,100) = \$22,550
Total this estimate: \$73,800	

(g) Supporting sketch and details*:
 see attached surveying work breakdown

Summary of Quantities

(d) Location:	(e) Measured quantity:
Total Quantity:	\$73,800.00
Unit of Measurement:	LPSM

*Attach additional sheets if necessary.

(h) Name of person measuring work: _____

(i) Interim Measurement Final Measurement

I certify the above measurements and calculations are correct and the total quantity is subject to direct payment for the item identified.

FHWA Use Only	
Verified By: _____	
Construction Inspector	
Approved _____	Entered To Record
FHWA Representative _____	Checked By: _____
	Date: _____

(j) Contractor Representative _____

C O N S T R U C T I O N , I N C .
EMPLOYEE OWNED • EMPLOYEE BUILT

August 28, 2007

██████████
Western Federal Lands Highway Division
Project Engineer
P.O. Box 1188
Cooke City, MT 59020

WY PRA-YELL 12(5), NPS PKG 78546 & MT PFH 59-1(2)
Northeast Entrance Road & Beartooth Highway
Contract Number DTFH70-07-C-00015

Dear Mr. ██████████

As per request here is the following breakdown for Surveying for the above referenced project.


Check Existing Control	24%	\$49,200.00
Stake Pipe	22%	\$45,100.00
Stake Channel Changes	5%	\$10,250.00
Stake Approach Roads	7%	\$14,350.00
Stake Rockery Wall	1%	\$ 2,050.00
Stake Underdrain System	7%	\$14,350.00
Stake Curb and Gutter	2%	\$ 4,100.00
Stake Signs	3%	\$ 6,150.00
Stake Snow Pole Holders	2%	\$ 4,100.00
Set Blue and Red Tops	25%	\$51,250.00
Layout Striping	2%	\$ 4,100.00

If you have any questions please call me at ██████████

Sincerely,



Kenneth ██████████
Project Manager





U.S. DEPARTMENT OF TRANSPORTATION
 FEDERAL HIGHWAY ADMINISTRATION
 Western Federal Lands Highway Division
 610 E. 5th St. Vancouver, Washington 98661

FP-03 109.01

Date Stamp

- (a) Project Name: _____
 Project Number: _____
- (b) Item Number: 15301
 Item Description: Contractor Quality Control
- (c) Date work performed: _____

Copy Stamp

Daily Record Of Miscellaneous Items

(f) Calculations*:
 Payment prorated based on total work complete
 Original contract amount: \$10,000,000
 50% of contract work complete to date: \$5,000,000
 Item 15301 bid total is: \$800,000
 50% of 15301: \$400,000
 Previous payment from Estimate 2: \$125,000
 Total this estimate: \$400,000 - \$125,000 = \$275,000

(g) Supporting sketch and details*:

Summary of Quantities

(d) Location:	(e) Measured quantity:
Total Quantity:	\$275,000.00
Unit of Measurement:	LPSM

*Attach additional sheets if necessary.

(h) Name of person measuring work: _____

(i) Interim Measurement Final Measurement

I certify the above measurements and calculations are correct and the total quantity is subject to direct payment for the item identified.

 (j) Contractor Representative

FHWA Use Only	
Verified By: _____	
Construction Inspector	
Approved _____	_____ Entered To Record
	Checked By: _____
FHWA Representative _____	Date: _____



U.S. DEPARTMENT OF TRANSPORTATION
 FEDERAL HIGHWAY ADMINISTRATION
 Western Federal Lands Highway Division
 610 E. 5th St. Vancouver, Washington 98661

FP-03 109.01

- (a) Project Name: _____
 Project Number: _____
- (b) Item Number: 15401
 Item Description: Contractor Samling and Testing
- (c) Date work performed: _____

Date Stamp
Copy Stamp

Daily Record Of Miscellaneous Items

(f) Calculations*:
 see FP-03 154.07(a)
 Original contract amount = \$8,000,000
 Testing facilities in-place, qualified sampling/testing personnel identified, testing commenced

 15401 bid item total = \$250,000

 Pay lesser of the two amounts:
 (a) 25% of 15401 = \$62,500
 (b) 0.5% of original contract amount = \$40,000
 Total this estimate = \$40,000

(g) Supporting sketch and details*:

Summary of Quantities

(d) Location:	(e) Measured quantity:
Total Quantity:	\$40,000.00
Unit of Measurement:	LPSM

*Attach additional sheets if necessary.

(h) Name of person measuring work: _____

(i) Interim Measurement Final Measurement

I certify the above measurements and calculations are correct and the total quantity is subject to direct payment for the item identified.

FHWA Use Only	
Verified By: _____	
Construction Inspector	
Approved _____	Entered To Record
	Checked By: _____
FHWA Representative _____	Date: _____

(j) Contractor Representative _____



U.S. DEPARTMENT OF TRANSPORTATION
 FEDERAL HIGHWAY ADMINISTRATION
 Western Federal Lands Highway Division
 610 E. 5th St. Vancouver, Washington 98661

FP-03 109.01

(a) Project Name: _____
 Project Number: _____
 (b) Item Number: 15401
 Item Description: Contractor Sampling and Testing
 (c) Date work performed: _____

Date Stamp
Copy Stamp

Daily Record Of Miscellaneous Items

(f) Calculations*:

FP-03 154.07(b), Remainder of 15401 prorated based on total work completed
 Original contract amount = \$8,000,000
 Work complete through current date = \$4,000,000 = 50% of original contract amount

 15401 bid item total = \$250,000

 Amount previously paid in Estimate No.1 = \$40,000
 Remaining balance for 15401 = \$250,000 - \$40,000 = \$210,000
 Remaining total of 15401 prorated at 50% = (0.5)(\$210,000) = \$105,000
 Total this estimate = \$105,000

(g) Supporting sketch and details*:

Summary of Quantities

(d) Location:	(e) Measured quantity:
*Attach additional sheets if necessary. Total Quantity: \$105,000.00	
	Unit of Measurement: LPSM

(h) Name of person measuring work: _____

(i) Interim Measurement Final Measurement

I certify the above measurements and calculations are correct and the total quantity is subject to direct payment for the item identified.

FHWA Use Only	
Verified By: _____	
Construction Inspector	
Approved _____	Entered To Record
	Checked By: _____
FHWA Representative _____	Date: _____

(j) Contractor Representative _____



U.S. DEPARTMENT OF TRANSPORTATION
 FEDERAL HIGHWAY ADMINISTRATION
 Western Federal Lands Highway Division
 610 E. 5th St. Vancouver, Washington 98661

FP-03 109.01

- (a) Project Name: _____
 Project Number: _____
- (b) Item Number: 15801
 Item Description: Watering for dust control
- (c) Date work performed: _____

Date Stamp
Copy Stamp

Daily Record Of Miscellaneous Items

(d), (f) & (g) Locations and Calculations*:

Truck Number 142

Time Of Load Placement	Start Station	Stop Station	For Payment	Total Water Placed
08:15	02+20	02+50	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	NA
09:30	02+50	03+00	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	NA
10:15	04+00	04+75	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	NA
11:30	Detour route		<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	4.4 Mgal
13:00	02+20	02+50	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	NA
14:30	02+50	03+00	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	NA
16:15	04+00	04+75	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	NA
17:30	Detour route		<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	4.4 Mgal
			<input type="checkbox"/> Yes <input type="checkbox"/> No	
			<input type="checkbox"/> Yes <input type="checkbox"/> No	
			<input type="checkbox"/> Yes <input type="checkbox"/> No	
			<input type="checkbox"/> Yes <input type="checkbox"/> No	
			<input type="checkbox"/> Yes <input type="checkbox"/> No	

*Attach additional sheets if necessary.

(e) Measured Quantity:	8.8	Mgal
-------------------------------	-----	------

(h) Name of person measuring work: _____

See Appendix C for example volume calculations

(i) Interim Measurement Final Measurement

I certify the above measurements and calculations are correct and the total quantity is subject to direct payment for the item identified.

FHWA Use Only	
Verified By:	
_____	_____
Construction Inspector	Entered To Record
Approved:	
_____	Checked By: _____
FHWA Representative	Date: _____

 (j) Contractor Representative