

Project Info Design **Construction** Account Team
 Core Contract Status **Progress Payment** SubContractors Labor/Equipment Daily Reports Daily Diary Claims Contract Modifications
 Grand Summary **Pay Notes** Pay Note Summaries Non CM Pay Items Period Account Progress Payment Tracking

Project Number: WA PRA FVNP 100(1) Project Name: FORT VANCOUVER NATIONAL PARK Contract Number: DTFH-C2014 States: WA

Save & Close Save Delete Cancel Cancel & Close Submit To PE Print Preview Print Preview (Contractor Version)

* indicates a required field

FHWA Pay Note

Pay Note: 6 INS Pay Item Number: 15705-0100 Line Number: A 0100
 Period: 1 INS Pay Item Type: Normal pay item Contract Mod #:
 Description: SOIL EROSION CONTROL, SILT FENCE

Acct	Contract Quantities				Revised Quantities		Probables		% Over / Under
	Quantity	Unit Price	Unit	Amount	Qty	Amount	Quantity	Amount	
	500.000	\$18.00	LNFT	\$9,000.00	500.000	\$9,000.00	500.000	\$9,000.00	0.00
CON01	500.000	\$18.00	LNFT	\$9,000.00	500.000	\$9,000.00	500.000	\$9,000.00	0.00

Pay Note Date*: 02-11-2014

Entries:

Pay Note Entry #1

Work Date Start Date*: 02-03-2014

Work Date End Date*: 02-10-2014

Location/Description*:

Stations Where Silt Fence Was Installed:
 24+59 LT to 25+69 LT = 110'
 24+97 RT to 25+65 RT = 68'
 33+62 RT to 33+87 RT = 25'
 41+51 RT to 42+44 RT = 93'
 45+15 LT to 46+03 LT = 88'
 Total = 384'

FP-03 157.16(a): pay 50% upon install: (0.50)(384') = 192.00'

CON01 Main account Quantity:
 192.0 LNFT

Remarks/Calculations:

Paynote 1 of 3 in series

CON01 Main account Quantity: 192.000

Total Pay Note Quantity: 192.000 LNFT
 Total Production Days: 1
 Production Rate: 192 LNFT/Day
 Measured By*: Bob COE
 FHWA Inspector:
 Contractor Inspector:
 Interim/Final*: Interim Final
 Supporting Documentation:

Reference:

Save & Close Save Delete Cancel Cancel & Close Submit To PE Print Preview Print Preview (Contractor Version)