

Project Number: WA PRA FVNP 100(1) Project Name: FORT VANCOUVER NATIONAL PARK Contract Number: DTFH-C2014 States: WA

Save & Close Save Delete Cancel Cancel & Close Submit To PE Print Preview Print Preview (Contractor Version)

* indicates a required field

FHWA Pay Note

Pay Note: 19 INS Pay Item Number: 20402-0000 Line Number: A 0220
 Period: 1 INS Pay Item Type: Normal pay item Contract Mod #:
 Description: SUBEXCAVATION

Acct	Contract Quantities				Revised Quantities		Probables		% Over / Under
	Quantity	Unit Price	Unit	Amount	Qty	Amount	Quantity	Amount	
	4,000	\$15.00	CUYD	\$60,000.00	4,000	\$60,000.00	4,000	\$60,000.00	0.00
CON01	4,000	\$15.00	CUYD	\$60,000.00	4,000	\$60,000.00	4,000	\$60,000.00	0.00

Pay Note Date*: 09-12-2012 select clear

Entries:

Pay Note Entry #1

Work Date Start Date*: 09-07-2012 select clear
 Work Date End Date*: 03-11-2014 select clear
 Location/Description*:
 Subexcavation Total = 1883.27 CUYD

CON01 Main account Quantity: 1883.3 CUYD

Remarks/Calculations:
 *See attached documentation of measurement & calculations

Delete Add Entry

Measure Subexcavation by the cubic yard (cubic meter) in its original position.

CON01 Main account Quantity: 1,883

Total Pay Note Quantity: 1,883 CUYD
 Total Production Days: 5
 Production Rate: 377 CUYD/Day
 Measured By*: Bob COE
 FHWA Inspector:
 Contractor Inspector:
 Interim/Final*: Interim Final

Supporting Documentation: File Name: 204_Subexcavation_support.pdf
 Delete Add Document

Reference:

Save & Close Save Delete Cancel Cancel & Close Submit To PE Print Preview Print Preview (Contractor Version)