

Project Number: WA PRA FVNP 100(1) **Project Name:** FORT VANCOUVER NATIONAL PARK **Contract Number:** DTFH-C2014 **States:** WA

Save & Close Save Delete Cancel Cancel & Close Submit To PE Print Preview Print Preview (Contractor Version) * indicates a required field

FHWA Pay Note

Pay Note: 49 INS **Pay Item Number:** 60101-0000 **Line Number:** A 0580
Period: 1 INS **Pay Item Type:** Normal pay item **Contract Mod #:**
Description: CONCRETE (HEADWALLS)

Acct	Contract Quantities				Revised Quantities		Probables		% Over / Under
	Quantity	Unit Price	Unit	Amount	Qty	Amount	Quantity	Amount	
	12.0	\$200.00	CUYD	\$2,400.00	12.0	\$2,400.00	12.0	\$2,400.00	0.00
CON01	12.0	\$200.00	CUYD	\$2,400.00	12.0	\$2,400.00	12.0	\$2,400.00	0.00

Pay Note Date*: 09-08-2008 select clear

Entries:

Pay Note Entry #1

Work Date Start Date*: 09-07-2008 select clear
 Work Date End Date*: 09-07-2008 select clear
 Location/Description*:
 Headwall at STA 102+08:
 (16.07 SQYD + 5.7 SQYD) x (0.15 YD) = 3.266 CUYD

CON01 Main account Quantity:
 3.27 CUYD

Remarks/Calculations:
 *See attached documentation/calculations:
 (a) hand drawn field cross section
 (b) irregular polygon area calculation sheets

Delete Add Entry

CON01 Main account Quantity: 3.3

Total Pay Note Quantity: 3.3 CUYD
 Total Production Days: 1
 Production Rate: 3.27 CUYD/Day
 Measured By*: Bob COE
 FHWA Inspector:
 Contractor Inspector:
 Interim/Final*: Interim Final

Supporting Documentation:
 File Name:
 60101 Conc Minor Structures (Headwall) support.pdf
 Delete Add Document

Reference:

Save & Close Save Delete Cancel Cancel & Close Submit To PE Print Preview Print Preview (Contractor Version)