

# Attachment E: TTP Bridge Program Project Report

Report Completed on

12/23/2018

A06344

Oglala Lakota Nation

Report Period

2018

Fiscal Year (October - September) BIA &amp; FHWA

Tribe's Project Number

1811-00386

Federal Project Number

A063440032

Project Name

BIA 88 - Bridge A154

Project Description

Reconstruction

Location Description

BIA 88 over White River; 7.9 miles northwest of Oglala

County

Oglala Lakota County

State

SD

Inventory Route Number(s)

88-20

Length

0.1

miles

Project Narrative

Project is in preliminary design phase including survey and environmental investigations.

Active Phases during this reporting period

Preliminary Design (Pre-project Planning);

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$2,733.00

Funds Expended this FY (TTP Only)

\$2,733.00

Anticipated Total Project Cost (all years)

\$1,676,000.00

Estimated Completion Date

12/31/2021

Percent Work Complete

1

Attachments: 0

# TTP Bridge Program Project Report

Report Completed on

12/20/2018

Oglala Lakota Nation

A06344

Report Period

2018

Fiscal Year (October - September) BIA &amp; FHWA

Tribe's Project Number

10612126

Federal Project Number

A063440036

Project Name

**BIA 6 - Bridge A122**

Project Description

Reconstruction of existing bridge

Location Description

BIA 6 over Corn Creek; 13 miles northeast of Allen; SD

County

Jackson County

State

SD

Inventory Route Number(s)

43646

Length

0.1

miles

Project Narrative

Bridge design has begun.

Active Phases during this reporting period

Preliminary Design (Pre-project Planning);

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$2,714.00

Funds Expended this FY (TTP Only)

\$2,714.00

Anticipated Total Project Cost (all years)

\$791,465.00

Estimated Completion Date

12/31/2020

Percent Work Complete

1

Attachments: 0

# TTP Bridge Program Project Report

Report Completed on

12/20/2018

Oglala Lakota Nation

A06344

Report Period

2018

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

10612125

Federal Project Number

A063440037

Project Name

**BIA 49 - Bridge A133**

Project Description

Reconstruction

Location Description

Wounded Knee; SD

County

Oglala Lakota County

State

SD

Inventory Route Number(s)

49-20

Length

0.004

miles

Project Narrative

Design is complete. Bridge reconstruction funding has been requested from the TTP Bridge Program.

Active Phases during this reporting period

PS&E Development;

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$10,947.44

Funds Expended this FY (TTP Only)

\$10,947.44

Anticipated Total Project Cost (all years)

\$265,000.00

Estimated Completion Date

12/31/2019

Percent Work Complete

30

Attachments: 0

# TTP Bridge Program Project Report

Report Completed on

12/23/2018

Oglala Lakota Nation

A06344

Report Period

2018

Fiscal Year (October - September) BIA &amp; FHWA

Tribe's Project Number

1811-00387

Federal Project Number

A063440038

Project Name

**BIA 90 - Bridge A155**

Project Description

Reconstruction

Location Description

BIA 90 over White Clay Creek (Moccasin Park Ln.); 0.5 miles west of US Hwy 18.

County

Oglala Lakota County

State

SD

Inventory Route Number(s)

43728

Length

0.1

miles

Project Narrative

Project is in preliminary design phase including survey and environmental investigations.

Active Phases during this reporting period

Preliminary Design (Pre-project Planning);

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$4,150.00

Funds Expended this FY (TTP Only)

\$4,150.00

Anticipated Total Project Cost (all years)

\$810,000.00

Estimated Completion Date

12/31/2020

Percent Work Complete

1

Attachments: 0

# TTP Bridge Program Project Report

Report Completed on

12/23/2018

Oglala Lakota Nation

A06344

Report Period

2018

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

10617156

Federal Project Number

A06344AddP1

Project Name

**2017 Bridge Inspections**

Project Description

Required two year inspection of BIA bridges.

Location Description

BIA bridges throughout the Pine Ridge Indian Reservation

County

Oglala Lakota, Jackson and Bennett

State

South Dakota

Inventory Route Number(s)

Multiple

Length

1

miles

Project Narrative

Inspections submitted to FHWA 3-15-2018 with final payments to Engineer in April 2018.

Active Phases during this reporting period

Preliminary Design (Pre-project Planning); Bridge Inspections

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$54,998.00

Funds Expended this FY (TTP Only)

\$54,998.00

Anticipated Total Project Cost (all years)

\$55,000.00

Estimated Completion Date

4/30/2018

Percent Work Complete

100

Attachments: 0

# TTP Bridge Program Project Report

Report Completed on

2/15/2019

Rosebud Sioux Tribe

A07345

Report Period

2018

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

RST-BCBA034

Federal Project Number

A07345AddP1

Project Name

**Beads Creek Bridge Project**

Project Description

Structure rating is 45%. Replacement of the bridge with a new one will be done. All the ROW, NEPA and 404 and 401 applications and waiting for notification from Army Corp of Engineers the 401 application approval. We will be applying for TTPBFunding for the replacement funding approval.

Location Description

6.6 MI NE of Spring Creek School

County

Todd

State

SD

Inventory Route Number(s)

BIA RTE 3, Sec. 11

Length

0.5

miles

Project Narrative

Used allocated TTPBFunding to hire an Engineering firm to design the replacement of the bridge and will be filing for TTPBFunding for the construction portion of the Project.

Active Phases during this reporting period

Preliminary Design (Pre-project Planning); Environmental Compliance (NEPA & Permits); Right of Way Acquisition; PS&E Deve

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$64,123.00

Funds Expended this FY (TTP Only)

\$64,123.00

Anticipated Total Project Cost (all years)

\$1,600,000.00

Estimated Completion Date

12/24/2021

Percent Work Complete

99

Attachments: 0

# TTP Bridge Program Project Report

Report Completed on

11/12/2018

Santee Sioux Nation

A13382

Report Period

2018

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

A1348200

Federal Project Number

A1348200

Project Name

**RAY STARK BRIDGE REPLACEMENT**

Project Description

REPLACE

Location Description

KNOX

County

KNOX

State

Nebraska

Inventory Route Number(s)

5537

Length

0.5

miles

Project Narrative

No construction at this time. PS&E completed and expended. Waiting for funds to begin construction.

Active Phases during this reporting period

PS&E Development;

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$15,882.00

Funds Expended this FY (TTP Only)

\$15,882.00

Anticipated Total Project Cost (all years)

\$1,500,000.00

Estimated Completion Date

11/1/2020

Percent Work Complete

15

Attachments: 0

# TTP Bridge Program Project Report

Report Completed on

12/20/2018

Lower Brule Sioux Tribe

A15343

Report Period

2018

Fiscal Year (October - September) BIA &amp; FHWA

Tribe's Project Number

A1525700

Federal Project Number

A1525700

Project Name

**Medicine Creek Bridge Replacement**

Project Description

REPLACE

Location Description

LYMAN

County

LYMAN

State

South Dakota

Inventory Route Number(s)

10

Length

1

miles

Project Narrative

Project consists of replacement of Medicine Creek Bridge and grade raise.

Active Phases during this reporting period

Construction;

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$2,670,890.06

Funds Expended this FY (TTP Only)

\$2,670,890.06

Anticipated Total Project Cost (all years)

\$4,728,054.14

Estimated Completion Date

12/19/2019

Percent Work Complete

95

Attachments: 0



# TTP Bridge Program Project Report

Report Completed on

12/28/2018

Wichita and Affiliated Tribes

B06804

Report Period

2018

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

B061504B

Federal Project Number

B061504B

Project Name

**Bridge 08332**

Project Description

Replacement of the existing structure and approach roadways

Location Description

CADDO

County

CADDO

State

Oklahoma

Inventory Route Number(s)

6423

Length

0.25

miles

Project Narrative

Project completed

Active Phases during this reporting period

PROJECT COMPLETE;

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$78,211.00

Funds Expended this FY (TTP Only)

\$78,211.00

Anticipated Total Project Cost (all years)

\$291,742.75

Estimated Completion Date

12/28/2016

Percent Work Complete

100

Attachments: 0

# TTP Bridge Program Project Report

Report Completed on

12/28/2018

Wichita and Affiliated Tribes

B06804

Report Period

2018

Fiscal Year (October - September) BIA &amp; FHWA

Tribe's Project Number

B068043B

Federal Project Number

B068043B

Project Name

**NBI 08874**

Project Description

REPLACE

Location Description

CADDO

County

CADDO

State

Oklahoma

Inventory Route Number(s)

4552

Length

0.013

miles

Project Narrative

To date the project is 100% complete.

Active Phases during this reporting period

Preliminary Design (Pre-project Planning); Environmental Compliance (NEPA &amp; Permits); Right of Way Acquisition; PS&amp;E Deve

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$187,045.00

Funds Expended this FY (TTP Only)

\$187,045.00

Anticipated Total Project Cost (all years)

\$490,000.00

Estimated Completion Date

12/20/2017

Percent Work Complete

100

Attachments: 2

[file: Bridge Approach, 03332\\_01\\_PC1.JPG](#)[Another 1 file\(s\) are available under ID 03332](#)

# TTP Bridge Program Project Report

Report Completed on

12/28/2018

Wichita and Affiliated Tribes

B06804

Report Period

2018

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

B068044B

Federal Project Number

B068044B

Project Name

**NBI 09225**

Project Description

REPLACE

Location Description

CADDO

County

CADDO

State

Oklahoma

Inventory Route Number(s)

6425

Length

0.011

miles

Project Narrative

To date the project is 100% complete.

Active Phases during this reporting period

Preliminary Design (Pre-project Planning); Environmental Compliance (NEPA & Permits); Right of Way Acquisition; PS&E Deve

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$163,876.00

Funds Expended this FY (TTP Only)

\$163,876.00

Anticipated Total Project Cost (all years)

\$490,000.00

Estimated Completion Date

2/6/2018

Percent Work Complete

100

Attachments: 2

[file: Bridge Profile, 03328\\_01\\_PC1.JPG](#)

[Another 1 file\(s\) are available under ID 03328](#)

# TTP Bridge Program Project Report

Report Completed on

12/28/2018

Wichita and Affiliated Tribes

B06804

Report Period

2018

Fiscal Year (October - September) BIA &amp; FHWA

Tribe's Project Number

B068049B

Federal Project Number

B068049B

Project Name

**NBI 07542**

Project Description

REPLACE

Location Description

CADDO

County

CADDO

State

Oklahoma

Inventory Route Number(s)

6432

Length

0.005

miles

Project Narrative

To date the project is 100% complete.

Active Phases during this reporting period

Preliminary Design (Pre-project Planning); Environmental Compliance (NEPA &amp; Permits); Right of Way Acquisition; PS&amp;E Deve

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$94,592.00

Funds Expended this FY (TTP Only)

\$94,592.00

Anticipated Total Project Cost (all years)

\$490,000.00

Estimated Completion Date

5/3/2018

Percent Work Complete

100

Attachments: 2

[file: Bridge Profile, 03331\\_01\\_PC1.JPG](#)[Another 1 file\(s\) are available under ID 03331](#)

# TTP Bridge Program Project Report

Report Completed on

11/26/2018

Blackfoot Tribe

C51201

Report Period

2018

Fiscal Year (October - September) BIA &amp; FHWA

Tribe's Project Number

C5115104

Federal Project Number

C5115104

Project Name

**C104 Blacktail Bridge Replacement Project**

Project Description

This project is to replace the existing bridge known as the Blacktail bridge. The plans include the design, construction plans, and engineers estimate in accordance to the Feasibility Study. The removal of the existing bridge will take place and then construct a single span bridge with railing.

Location Description

PONDERA

County

PONDERA

State

Montana

Inventory Route Number(s)

Rte 1 section 30

Length

0

miles

Project Narrative

The topographic Survey is 100% complete as well as the Geotechnical study. The Hydraulics/hydrology and type size and location evaluation and summary have also been completed. The proposed improvements and bypass are located within the existing ROW. The Wetland Delineation has been completed by the BIA and the CatEx has been received for the bridge and temporary bypass construction. Construction is scheduled for summer of 2019. The Wetland Delineation has been completed by the BIA and the CatEx has been received for the bridge and temporary bypass construction. Construction is scheduled for summer of 2019.

Active Phases during this reporting period

Preliminary Design (Pre-project Planning); Environmental Compliance (NEPA &amp; Permits); Right of Way Acquisition;

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$33,469.30

Funds Expended this FY (TTP Only)

\$33,469.30

Anticipated Total Project Cost (all years)

\$112,558.00

Estimated Completion Date

10/26/2020

Percent Work Complete

75

Attachments:

1

[file: Blacktail Bridge, 02594\\_01\\_doc00435420181126135255.pdf](file:Blacktail Bridge, 02594_01_doc00435420181126135255.pdf)

# TTP Bridge Program Project Report

Report Completed on

1/11/2019

Blackfoot Tribe

C51201

Report Period

2018

Fiscal Year (October - September) BIA &amp; FHWA

Tribe's Project Number

C5115110

Federal Project Number

C5115110

Project Name

**Boarding School Bridge Planning C110**

Project Description

The original plan for this project was to design and replace the existing bridge due to deficiencies with the structure. After a two-dimensional (2D) water surface profile was done it was determined that the bridge was no longer needed and it would be replaced with a pre-fabricated concrete box culvert.

Location Description

GLACIER

County

GLACIER

State

Montana

Inventory Route Number(s)

6

Length

0.2

miles

Project Narrative

After further study instead of a concrete box culvert it was determined that a 48 inch round culvert would be more sufficient according to a hydrologic and hydraulic Analysis done in January of 2018. Currently the design is still underway along with a wetland delineation.

Active Phases during this reporting period

Preliminary Design (Pre-project Planning); Environmental Compliance (NEPA &amp; Permits); Right of Way Acquisition; PS&amp;E Deve

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$15,934.25

Funds Expended this FY (TTP Only)

\$15,934.25

Anticipated Total Project Cost (all years)

\$80,105.00

Estimated Completion Date

11/20/2021

Percent Work Complete

40

Attachments: 1

[file: BS Bridge, 02140\\_01\\_doc00433120181120141127.pdf](file:BS Bridge, 02140_01_doc00433120181120141127.pdf)

# TTP Bridge Program Project Report

Fort Peck Assiniboine & Sioux Tribes

Report Completed on

12/19/2018

C56206

Report Period  Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

Federal Project Number

Project Name  
**Smith Road Bridge**

Project Description  
12-19-18Construct new Bridge Wolf Creek Creek

Location Description  
Wolf Point; MT

County

State

Inventory Route Number(s)

Length  miles

Project Narrative  
12-19-18No Progress since last reporting period.

Active Phases during this reporting period  
Preliminary Design (Pre-project Planning);

Project Funding Source(s)  
TTP Bridge Program;

| Funds Expended This FY (All sources) | Funds Expended this FY (TTP Only)   | Anticipated Total Project Cost (all years) |
|--------------------------------------|-------------------------------------|--------------------------------------------|
| <input type="text" value="\$0.00"/>  | <input type="text" value="\$0.00"/> | <input type="text" value="\$50,000.00"/>   |

Estimated Completion Date  Percent Work Complete

Attachments:

# TTP Bridge Program Project Report

Report Completed on

12/26/2018

Northern Cheyenne Tribe

C57207

Report Period

2018

Fiscal Year (October - September) BIA &amp; FHWA

Tribe's Project Number

None

Federal Project Number

C57207AddP1

Project Name

**Green Beret Bridge #C714**

Project Description

This project is the realignment of the Muddy Creek Road to pass over Rosebud Creek with a new concrete box culvert. Project included a grade raise to realign the roadway over Rosebud Creek, removal of the old Green Beret wooden bridge, installation of the new concrete bridge box culvert with associated components, new guardrail over the bridge. A final inspection was completed with FHWA on December 14, 2017 and a final closeout report will be issued in early 2018.

Location Description

Muddy Creek Road

County

Bighorn

State

Montana

Inventory Route Number(s)

BIA 209; Sec. 35

Length

0.102

miles

Project Narrative

This project is final and complete with the tribal workforce completing the realignment and concrete box culvert installation.

Active Phases during this reporting period

Construction; PROJECT COMPLETE;

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$459,721.63

Funds Expended this FY (TTP Only)

\$459,721.63

Anticipated Total Project Cost (all years)

\$651,884.13

Estimated Completion Date

12/15/2017

Percent Work Complete

100

Attachments: 3

[file: GB C714, 00120\\_01\\_IMG\\_20170222\\_144616432.jpg](#)[Another 2 file\(s\) are available under ID 00120](#)



# TTP Bridge Program Project Report

Report Completed on

12/26/2018

Northern Cheyenne Tribe

C57207

Report Period

2018

Fiscal Year (October - September) BIA &amp; FHWA

Tribe's Project Number

none

Federal Project Number

C57207AddP5

Project Name

**Green Beret Bridge #C712**

Project Description

This project is the realignment of the Muddy Creek Road to pass over Rosebud Creek with a new concrete box culvert. Project included a grade raise to realign the roadway over Rosebud Creek, removal of the old Green Beret wooden bridge, installation of the new concrete bridge box culvert with associated components, new guardrail over the bridge.

Location Description

Lynch Coulee Road

County

Rosebud

State

Montana

Inventory Route Number(s)

BIA 204; Sec. 19, T2S R41E

Length

0.102

miles

Project Narrative

This project is final and complete with the concrete box culvert installed, guardrail installed along the top of the box, and gravel surfacing.

Active Phases during this reporting period

Environmental Compliance (NEPA &amp; Permits); Right of Way Acquisition; PS&amp;E Development; Construction;

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$356,308.00

Funds Expended this FY (TTP Only)

\$356,308.00

Anticipated Total Project Cost (all years)

\$438,000.00

Estimated Completion Date

12/14/2018

Percent Work Complete

100

Attachments: 2

[file: GB C712, 03164\\_01\\_IMG\\_20180508\\_085607818.jpg](#)[Another 1 file\(s\) are available under ID 03164](#)

# TTP Bridge Program Project Report

Report Completed on

1/2/2019

Pedro Bay Village

E01376

Report Period  Fiscal Year (October - September) BIA & FHWATribe's Project Number  
Federal Project Number  
**Project Name****Construction New Landfill Access Road****Project Description**

NEWCON - Construct approximately 0.8 mile road to access new landfill site for community of Pedro Bay.

**Location Description**

Pedro Bay

**County**

Lake &amp; Peninsula Borough

**State**

Alaska

**Inventory Route Number(s)**

4PDR

**Length** miles**Project Narrative**

100% design plans were completed several years ago. Environmental permitting was updated during the FY18 reporting period as well as an up-to-date estimate of cost to construct.

**Active Phases during this reporting period**

Environmental Compliance (NEPA &amp; Permits);

**Project Funding Source(s)**

TTP; TTP Bridge Program; HPP High Priority Project

**Funds Expended This FY (All sources)****Funds Expended this FY (TTP Only)****Anticipated Total Project Cost (all years)****Estimated Completion Date****Percent Work Complete****Attachments:** [file: Landfill Road EE, 03071\\_01\\_2009-10-26%20Pedro%20Bay%20New%20Landfill%20Road%20-%20Engineer%2](#)[Another 5 file\(s\) are available under ID 03071](#)

# TTP Bridge Program Project Report

Port Graham Village Council

Report Completed on

1/2/2019

E01396

Report Period

2018

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

PG-D-15-5

Federal Project Number

E01396AddP2

Project Name

Port Graham Bridge Project 1082-35

Project Description

Replacement of Structural Deficient Bridge

Location Description

windy bay bridge

County

kenai peninsula borough

State

alaska

Inventory Route Number(s)

1082

Length

0.5

miles

Project Narrative

permitting complete

Active Phases during this reporting period

Preliminary Design (Pre-project Planning); Environmental Compliance (NEPA & Permits);

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$51,600.00

Funds Expended this FY (TTP Only)

\$51,600.00

Anticipated Total Project Cost (all years)

\$150,000.00

Estimated Completion Date

9/30/2018

Percent Work Complete

100

Attachments: 0

# TTP Bridge Program Project Report

Port Graham Village Council

Report Completed on

1/2/2019

E01396

Report Period

2018

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

PG-D-15-4

Federal Project Number

E01396AddP3

Project Name

**Port Graham Bridge Project 1048-20**

Project Description

Replacement of structural deficient bridge

Location Description

windy bay bridge 2

County

kenai peninsula borough

State

alaska

Inventory Route Number(s)

1048

Length

0.5

miles

Project Narrative

permitting complete

Active Phases during this reporting period

Preliminary Design (Pre-project Planning); Environmental Compliance (NEPA & Permits);

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$51,600.00

Funds Expended this FY (TTP Only)

\$51,600.00

Anticipated Total Project Cost (all years)

\$150,000.00

Estimated Completion Date

9/30/2018

Percent Work Complete

100

Attachments: 0

# TTP Bridge Program Project Report

Port Graham Village Council

Report Completed on

12/19/2018

E01396

Report Period

2018

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

PG-D-15-1

Federal Project Number

E01396AddP4

Project Name

**PORT GRAHAM BRIDGE 8PGH-35**

Project Description

PREPARE A CONSTRUCTION PACKAGE FOR THE REPLACEMENT OF THE STRUCTURALLY DEFICIENT BRIDGE.

Location Description

14.2 Windy Bay Road

County

Kenai Peninsula Borough

State

Alaska

Inventory Route Number(s)

161 8-PGH

Length

0.25

miles

Project Narrative

signed contract with RP Kinney Associates, Inc

Active Phases during this reporting period

Preliminary Design (Pre-project Planning);

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$0.00

Funds Expended this FY (TTP Only)

\$0.00

Anticipated Total Project Cost (all years)

\$150,000.00

Estimated Completion Date

9/30/2019

Percent Work Complete

0

Attachments: 0

# TTP Bridge Program Project Report

Report Completed on

12/19/2018

Port Graham Village Council

E01396

Report Period

2018

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

PG-D-15-2

Federal Project Number

E01396AddP4

Project Name

**PORT GRAHAM BRIDGE 8PGH-37**

Project Description

PREPARE A CONSTRUCTION PACKAGE FOR THE REPLACEMENT OF THE STRUCTURALLY DEFICIENT BRIDGE.

Location Description

14.5 Windy Bay Road

County

Kenai Peninsula Borough

State

Alaska

Inventory Route Number(s)

161 8-PGH

Length

0.25

miles

Project Narrative

signed contract with RP Kinney Associates, Inc.

Active Phases during this reporting period

Preliminary Design (Pre-project Planning);

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$0.00

Funds Expended this FY (TTP Only)

\$0.00

Anticipated Total Project Cost (all years)

\$150,000.00

Estimated Completion Date

9/30/2019

Percent Work Complete

0

Attachments: 0

# TTP Bridge Program Project Report

Port Graham Village Council

Report Completed on

12/19/2018

E01396

Report Period

2018

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

PG-D-15-3

Federal Project Number

E01396AddP5

Project Name

**PORT GRAHAM BRIDGE 8PGH-39**

Project Description

PREPARE A CONSTRUCTION PACKAGE FOR THE REPLACEMENT OF THE STRUCTURALLY DEFICIENT BRIDGE.

Location Description

15.4 Windy Bay Road

County

Kenai Peninsula Borough

State

Alaska

Inventory Route Number(s)

161 8PGH

Length

0.25

miles

Project Narrative

signed contract with RP Kinney Associates, Inc.

Active Phases during this reporting period

Preliminary Design (Pre-project Planning);

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$0.00

Funds Expended this FY (TTP Only)

\$0.00

Anticipated Total Project Cost (all years)

\$150,000.00

Estimated Completion Date

9/30/2019

Percent Work Complete

0

Attachments: 0

# TTP Bridge Program Project Report

Report Completed on

12/24/2018

Village of Crooked Creek

E02109

Report Period

2018

Fiscal Year (October - September) BIA &amp; FHWA

Tribe's Project Number

E02109H2

Federal Project Number

E02109H2

Project Name

**Crooked Creek Bridge - Design (PE)**

Project Description

REPLACE

Location Description

BIA# 00e235cck200420 structure# 00Crook2004-30

County

Crooked Creek

State

Alaska

Inventory Route Number(s)

2004-30

Length

0.00435606

miles

Project Narrative

The 95% complete design has been reviewed by potential contractors through a request for proposal process, results are pending.

Active Phases during this reporting period

Preliminary Design (Pre-project Planning);

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$58,852.31

Funds Expended this FY (TTP Only)

\$58,852.31

Anticipated Total Project Cost (all years)

\$66,000.00

Estimated Completion Date

2/24/2018

Percent Work Complete

95

Attachments: 0



# TTP Bridge Program Project Report

Report Completed on

12/27/2018

Native Village of Fort Yukon

E03162

Report Period

2018

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

2017-06

Federal Project Number

E031620007

Project Name

Ivar's Bridge Replacement Project

Project Description

Construction and berm removal

Location Description

Sucker River

County

Yukon Flats

State

AK

Inventory Route Number(s)

1004/010 & 020

Length

0.1

miles

Project Narrative

Final inspection and accepted by GZGTG for maintenance

Active Phases during this reporting period

Construction; PROJECT COMPLETE;

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$120,808.00

Funds Expended this FY (TTP Only)

\$120,808.00

Anticipated Total Project Cost (all years)

\$120,808.00

Estimated Completion Date

7/26/2018

Percent Work Complete

100

Attachments: 0

# TTP Bridge Program Project Report

Hydaburg Cooperative Association

Report Completed on

12/21/2018

E09211

Report Period

2018

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

HCA-PJT-C-18-1

Federal Project Number

E092110001

Project Name

**Hydaburg Commercial Dock Rehabilitation**

Project Description

Rehabilitation of the HCA commercial dock

Location Description

Hydaburg; Alaska

County

Alaska

State

AK

Inventory Route Number(s)

735

Length

0.1

miles

Project Narrative

The project is progressing the crew has completed the sand blasting, metalized and sealing the steel substructure. We have slowed the project down, HCA determined that replacing the panels was more cost effective than to hydro-demo them. A procurement was advertised for new panels but the bids came back excessive. HCA determined that it was more cost effective to pour the panels onsite. This work is scheduled to be completed inside of the new maintenance facility once constructed. We are working on the substructure of the dock portion of the project and additional work will be required on the girders during the rehabilitation process. An addendum to the design will be provided to FHWA.as advertised for new panels but the bids came back excessive. HCA determined that it was more cost effective to pour the panels onsite. This work is scheduled to be completed inside of the new maintenance facility once constructed. We are working on the substructure of the dock portion of the project and additional work will be required on the girders during the rehabilitation process. An addendum to the design will be provided to FHWA.

Active Phases during this reporting period

Construction;

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$1,090,819.00

Funds Expended this FY (TTP Only)

\$1,090,819.00

Anticipated Total Project Cost (all years)

\$2,303,988.00

Estimated Completion Date

9/29/2020

Percent Work Complete

50

Attachments: 0

# TTP Bridge Program Project Report

Hydaburg Cooperative Association

Report Completed on

12/21/2018

E09211

Report Period

2018

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

HCA-PJT-D-18-2

Federal Project Number

E092110007

Project Name

**Chomondely Bay Road Project**

Project Description

Reconstruction of deficient bridges along Deer Bay road.

Location Description

Hydaburg; Alaska

County

Alaska

State

AK

Inventory Route Number(s)

461-40;60;100;140

Length

18.4

miles

Project Narrative

The projects environmental document are in progress and the 30% PS&E are in development.

Active Phases during this reporting period

Environmental Compliance (NEPA & Permits); PS&E Development;

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$186,300.00

Funds Expended this FY (TTP Only)

\$186,300.00

Anticipated Total Project Cost (all years)

\$5,480,000.00

Estimated Completion Date

7/27/2019

Percent Work Complete

30

Attachments: 0

# TTP Bridge Program Project Report

Report Completed on

1/23/2019

Klawock Cooperative Association

E09257

Report Period

2018

Fiscal Year (October - September) BIA &amp; FHWA

Tribe's Project Number

KCA-PJT-C-18-1

Federal Project Number

E092570010

Project Name

**Salt Chuck Lane Project**

Project Description

Reconstruction

Location Description

Klawock; Alaska

County

Prince of Wales

State

AK

Inventory Route Number(s)

1017-10;20;30;40; and 50

Length

2.4

miles

Project Narrative

Procured 4 arch plate steel bridges. Procured pile driver which is currently installed on a 350 excavator. Finished placing sub-base on road.

Active Phases during this reporting period

Construction;

Project Funding Source(s)

TTP; TTP Bridge Program;

Funds Expended This FY (All sources)

\$1,364,239.19

Funds Expended this FY (TTP Only)

\$1,364,239.19

Anticipated Total Project Cost (all years)

\$3,000,000.00

Estimated Completion Date

6/30/2018

Percent Work Complete

74

Attachments: 0

# TTP Bridge Program Project Report

Report Completed on

1/9/2019

Fond du Lac Band of Chippewa Indians

F53405

Report Period  Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

Federal Project Number

Project Name  
**ERFO PROJECT**

Project Description  
RECONS

Location Description  
ST LOUIS

County

State

Inventory Route Number(s)

Length  miles

Project Narrative  
Project done

Active Phases during this reporting period  
PROJECT COMPLETE;

Project Funding Source(s)  
TTP Bridge Program;

| Funds Expended This FY (All sources) | Funds Expended this FY (TTP Only)   | Anticipated Total Project Cost (all years) |
|--------------------------------------|-------------------------------------|--------------------------------------------|
| <input type="text" value="\$0.00"/>  | <input type="text" value="\$0.00"/> | <input type="text" value="\$66,000.00"/>   |

Estimated Completion Date  Percent Work Complete

Attachments:

# TTP Bridge Program Project Report

Report Completed on

1/9/2019

Fond du Lac Band of Chippewa Indians

F53405

Report Period  Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

Federal Project Number

Project Name  
**TPP TRANSIT**

Project Description  
TRANSIT

Location Description  
CARLTON

County

State

Inventory Route Number(s)

Length  miles

Project Narrative  
0

Active Phases during this reporting period  
n/a

Project Funding Source(s)  
TTP; TTP Bridge Program;

| Funds Expended This FY (All sources) | Funds Expended this FY (TTP Only)   | Anticipated Total Project Cost (all years) |
|--------------------------------------|-------------------------------------|--------------------------------------------|
| <input type="text" value="\$0.00"/>  | <input type="text" value="\$0.00"/> | <input type="text" value="\$0.00"/>        |

Estimated Completion Date  Percent Work Complete

Attachments:

# TTP Bridge Program Project Report

Report Completed on

1/14/2019

Lac du Flambeau Band of Lake Superior Chippewa Indians

F55432

Report Period

2018

Fiscal Year (October - September) BIA &amp; FHWA

Tribe's Project Number

F5543235

Federal Project Number

F5543235

Project Name

TROUT RIVER BRIDGE

Project Description

design and replace bridge

Location Description

VILAS

County

VILAS

State

Wisconsin

Inventory Route Number(s)

1015

Length

0.1

miles

Project Narrative

preliminary plans accepted by owner and R.O.W. issues are being worked on and final plans are being developed.

Active Phases during this reporting period

Preliminary Design (Pre-project Planning); Environmental Compliance (NEPA &amp; Permits); Right of Way Acquisition; PS&amp;E Deve

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$17,889.00

Funds Expended this FY (TTP Only)

\$17,880.00

Anticipated Total Project Cost (all years)

\$70,000.00

Estimated Completion Date

9/28/2018

Percent Work Complete

30

Attachments: 0

# TTP Bridge Program Project Report

Report Completed on

1/16/2019

Pokagon Band of Potawatomi Indians

F60480

Report Period

2018

Fiscal Year (October - September) BIA &amp; FHWA

Tribe's Project Number

F60480C3

Federal Project Number

F60480C3

Project Name

**SINK ROAD & BRIDGE COOP**

Project Description

REHAB

Location Description

CASS

County

CASS

State

Michigan

Inventory Route Number(s)

1202-20

Length

0.1

miles

Project Narrative

Project is ready to be bid out for 2019.

Active Phases during this reporting period

Preliminary Design (Pre-project Planning); Environmental Compliance (NEPA &amp; Permits); Right of Way Acquisition; PS&amp;E Deve

Project Funding Source(s)

TTP; TTP Bridge Program;

Funds Expended This FY (All sources)

\$11,671.00

Funds Expended this FY (TTP Only)

\$11,671.00

Anticipated Total Project Cost (all years)

\$939,253.00

Estimated Completion Date

8/29/2019

Percent Work Complete

10

Attachments: 0



# TTP Bridge Program Project Report

Report Completed on

1/8/2019

Little Traverse Bay Bands of Odawa Indians

F60483

Report Period

2018

Fiscal Year (October - September) BIA &amp; FHWA

Tribe's Project Number

F60483C8

Federal Project Number

F60483C8

Project Name

Middle Road

Project Description

RECONS

Location Description

EMMET

County

EMMET

State

Michigan

Inventory Route Number(s)

4195

Length

0.1

miles

Project Narrative

The bridge was reconstructed with minimal disruption to the public. There were a couple of small obstacles with the engineering of the bridge as this is a type of bridge construction that road commission had not previously used. Everyone was happy with the end result.e end result.

Active Phases during this reporting period

Preliminary Design (Pre-project Planning); Environmental Compliance (NEPA &amp; Permits); Right of Way Acquisition; PS&amp;E Deve

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$369,296.00

Funds Expended this FY (TTP Only)

\$369,296.00

Anticipated Total Project Cost (all years)

\$369,296.00

Estimated Completion Date

9/30/2018

Percent Work Complete

100

Attachments: 0

# TTP Bridge Program Project Report

Report Completed on

12/18/2018

Chickasaw Nation

G03906

Report Period

2018

Fiscal Year (October - September) BIA &amp; FHWA

Tribe's Project Number

24G6

Federal Project Number

G039060362

Project Name

**Bates Road Bridge**

Project Description

Bridge Replacement with new A.C. Pavement Approaches

Location Description

3443'20

County

Pontotoc

State

OK

Inventory Route Number(s)

24G6; sec 040

Length

0.6

miles

Project Narrative

Design complete; NEPA cleared; ROW acquired; utility coordination in progress

Active Phases during this reporting period

Environmental Compliance (NEPA &amp; Permits); Right of Way Acquisition;

Project Funding Source(s)

TTP; TTP Bridge Program;

Funds Expended This FY (All sources)

\$7,352.35

Funds Expended this FY (TTP Only)

\$7,352.35

Anticipated Total Project Cost (all years)

\$1,516,660.00

Estimated Completion Date

9/15/2020

Percent Work Complete

20

Attachments: 0

# TTP Bridge Program Project Report

Report Completed on

1/21/2019

Muscogee (Creek) Nation

G07908

Report Period

2018

Fiscal Year (October - September) BIA &amp; FHWA

Tribe's Project Number

none

Federal Project Number

G07BRG01

Project Name

Ash Road Bridge

Project Description

Replacement of a structurally deficient bridge

Location Description

Ash Road Bridge

County

Okmulgee

State

Oklahoma

Inventory Route Number(s)

1400 - 020

Length

0.1

miles

Project Narrative

This project is in the design and environmental phase

Active Phases during this reporting period

Environmental Compliance (NEPA &amp; Permits); PS&amp;E Development;

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$51,837.00

Funds Expended this FY (TTP Only)

\$51,837.00

Anticipated Total Project Cost (all years)

\$150,000.00

Estimated Completion Date

1/27/2019

Percent Work Complete

90

Attachments: 0

# TTP Bridge Program Project Report

Report Completed on

1/21/2019

Muscogee (Creek) Nation

G07908

Report Period

2018

Fiscal Year (October - September) BIA &amp; FHWA

Tribe's Project Number

none

Federal Project Number

G07BRG02

Project Name

**Old Highway 75 North Bridge**

Project Description

Reconstruction of a structurally deficient bridge

Location Description

Old Hwy 75 N. Bridge

County

Okmulgee

State

Oklahoma

Inventory Route Number(s)

1430 - 120

Length

0.1

miles

Project Narrative

The project is in the design and environmental phase

Active Phases during this reporting period

Environmental Compliance (NEPA &amp; Permits); PS&amp;E Development;

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$37,338.00

Funds Expended this FY (TTP Only)

\$37,338.00

Anticipated Total Project Cost (all years)

\$150,000.00

Estimated Completion Date

4/27/2019

Percent Work Complete

90

Attachments: 0

# TTP Bridge Program Project Report

Report Completed on

1/21/2019

Muscogee (Creek) Nation

G07908

Report Period

2018

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

none

Federal Project Number

G07BRG05

Project Name

Route 1298 Bridge 00388

Project Description

This project is for the design and environmental for a bridge replacement project

Location Description

Bridge 00388

County

Creek

State

Oklahoma

Inventory Route Number(s)

1298 - 020

Length

0.1

miles

Project Narrative

This project is in the design and environmental phase

Active Phases during this reporting period

Environmental Compliance (NEPA & Permits); PS&E Development;

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$6,750.00

Funds Expended this FY (TTP Only)

\$6,750.00

Anticipated Total Project Cost (all years)

\$150,000.00

Estimated Completion Date

6/19/2019

Percent Work Complete

20

Attachments: 0

# TTP Bridge Program Project Report

Report Completed on

1/21/2019

Muscogee (Creek) Nation

G07908

Report Period

2018

Fiscal Year (October - September) BIA &amp; FHWA

Tribe's Project Number

none

Federal Project Number

G07BRG03

Project Name

**Route 1577 Bridge 09681**

Project Description

This project is for the design and environmental for a bridge replacement project

Location Description

Bridge 09681

County

Muskogee

State

Oklahoma

Inventory Route Number(s)

1577 - 040

Length

0.1

miles

Project Narrative

This project is in the design and environmental phase

Active Phases during this reporting period

Environmental Compliance (NEPA &amp; Permits); PS&amp;E Development;

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$13,775.00

Funds Expended this FY (TTP Only)

\$13,775.00

Anticipated Total Project Cost (all years)

\$150,000.00

Estimated Completion Date

6/29/2019

Percent Work Complete

20

Attachments: 0

# TTP Bridge Program Project Report

Report Completed on

1/21/2019

Muscogee (Creek) Nation

G07908

Report Period

2018

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

none

Federal Project Number

G07BRG04

Project Name

**RT 1330 Bridge 06526**

Project Description

This project is for the design and environmental for a bridge replacement project

Location Description

Bridge 06526

County

Okfuskee

State

Oklahoma

Inventory Route Number(s)

1330 - 2

Length

0.1

miles

Project Narrative

This project is in the design and environmental phase

Active Phases during this reporting period

Environmental Compliance (NEPA & Permits); PS&E Development;

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$7,500.00

Funds Expended this FY (TTP Only)

\$7,500.00

Anticipated Total Project Cost (all years)

\$150,000.00

Estimated Completion Date

6/9/2019

Percent Work Complete

20

Attachments: 0

# TTP Bridge Program Project Report

Report Completed on

12/10/2018

Cherokee Nation

G08905

Report Period

2018

Fiscal Year (October - September) BIA &amp; FHWA

Tribe's Project Number

CN-0888-09-BR

Federal Project Number

G089050045

Project Name

**Bridge No.36**

Project Description

Reconstruction

Location Description

At the north end of the Rocky Mt. School Road over Smith Hollow.

County

Adair

State

OK

Inventory Route Number(s)

37.001388889

Length

0.1

miles

Project Narrative

bridge replacement

Active Phases during this reporting period

Preliminary Design (Pre-project Planning); Environmental Compliance (NEPA &amp; Permits); Right of Way Acquisition;

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$0.00

Funds Expended this FY (TTP Only)

\$0.00

Anticipated Total Project Cost (all years)

\$748,348.00

Estimated Completion Date

6/7/2019

Percent Work Complete

98

Attachments: 0



# TTP Bridge Program Project Report

Cherokee Nation

Report Completed on

12/10/2018

G08905

Report Period

2018

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

JP 28555

Federal Project Number

G089050046

Project Name

Bridge No.56 and No.57

Project Description

bridge replacement

Location Description

Approximately 0.4 and 1.4 miles east of the SH-20/SH-82 junction on EW-0470 Road over Wickliffe Creek

County

Mayes

State

OK

Inventory Route Number(s)

0639:2&4

Length

0.25

miles

Project Narrative

2 bridge replacements

Active Phases during this reporting period

Right of Way Acquisition;

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$0.00

Funds Expended this FY (TTP Only)

\$0.00

Anticipated Total Project Cost (all years)

\$1,000,000.00

Estimated Completion Date

12/31/2019

Percent Work Complete

98

Attachments: 0

# TTP Bridge Program Project Report

Report Completed on

12/4/2018

Colorado River Indian Tribes of the Colorado River Indian Reservation, Arizona and California

H51603

Report Period

2018

Fiscal Year (October - September) BIA &amp; FHWA

Tribe's Project Number

H5173100

Federal Project Number

H5173100

Project Name

**CRIR 1(21) Tyson Wash Bridge**

Project Description

REPLACE

Location Description

Mohave Road

County

LA PAZ

State

Arizona

Inventory Route Number(s)

1

Length

0.5

miles

Project Narrative

Design completed by BIA WRO DOT in 2012. TTP Bridge Program funds were approved for the bridge replacement. Half of the funds was received by the Tribes, and the second half of funding is expected in FY 2019.

Active Phases during this reporting period

Awaiting full construction funding.

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$0.00

Funds Expended this FY (TTP Only)

\$0.00

Anticipated Total Project Cost (all years)

\$8,000,000.00

Estimated Completion Date

12/31/2021

Percent Work Complete

50

Attachments: 0

# TTP Bridge Program Project Report

Report Completed on

12/4/2018

Colorado River Indian Tribes of the Colorado River Indian Reservation, Arizona and California

H51603

Report Period

2018

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

H5174100

Federal Project Number

H5174100

Project Name

**CRIR 1 (23) Brdg H004**

Project Description

REPLACE: Through direct services activities the Western Region entered into Contract #A15PC00199 for Architect and Engineering services to perform bridge design and approach road design activities to develop plans, specifications, and engineer's estimate for the removal and disposal of four (4) existing bridges located over irrigation drainage ditches and the construction of replacement bridges.

Location Description

LA PAZ

County

LA PAZ

State

Arizona

Inventory Route Number(s)

R1/S30

Length

0.1

miles

Project Narrative

Direct service project for preconstruction activities has been completed.

Active Phases during this reporting period

Preliminary Design (Pre-project Planning); Environmental Compliance (NEPA & Permits); Right of Way Acquisition; PS&E Deve

Project Funding Source(s)

TTP; TTP Bridge Program;

Funds Expended This FY (All sources)

\$6,322.00

Funds Expended this FY (TTP Only)

\$6,322.00

Anticipated Total Project Cost (all years)

\$178,077.00

Estimated Completion Date

9/30/2018

Percent Work Complete

100

Attachments: 0

# TTP Bridge Program Project Report

Report Completed on

12/4/2018

Colorado River Indian Tribes of the Colorado River Indian Reservation, Arizona and California

H51603

Report Period

2018

Fiscal Year (October - September) BIA &amp; FHWA

Tribe's Project Number

H5174200

Federal Project Number

H5174200

Project Name

**CRIR 34 (1) Brdg H024**

Project Description

REPLACE: Through direct service activities the Western Region entered into Contract #A15PC00199 for A/E Services to perform bridge and approach road design activities to develop PS&Es for the removal of four existing structurally deficient bridges and the construction of replacement bridges.

Location Description

LA PAZ

County

LA PAZ

State

Arizona

Inventory Route Number(s)

R34/S60

Length

0.1

miles

Project Narrative

Direct service project for preconstruction activities has been completed.

Active Phases during this reporting period

Preliminary Design (Pre-project Planning); Environmental Compliance (NEPA & Permits); Right of Way Acquisition; PS&E Deve

Project Funding Source(s)

TTP; TTP Bridge Program;

Funds Expended This FY (All sources)

\$15,024.00

Funds Expended this FY (TTP Only)

\$15,024.00

Anticipated Total Project Cost (all years)

\$178,077.00

Estimated Completion Date

9/30/2018

Percent Work Complete

100

Attachments: 0

# TTP Bridge Program Project Report

Report Completed on

12/4/2018

Colorado River Indian Tribes of the Colorado River Indian Reservation, Arizona and California

H51603

Report Period

2018

Fiscal Year (October - September) BIA &amp; FHWA

Tribe's Project Number

H5174300

Federal Project Number

H5174300

Project Name

**CRIR 44 (1) Brdg H030**

Project Description

REPLACE: Through direct service activities the Western Region entered into Contract #A15PC00199 for A/E services to perform bridge and approach road design activities to develop PS&Es for the removal of four structurally deficient bridges and the construction of replacement bridges.

Location Description

LA PAZ

County

LA PAZ

State

Arizona

Inventory Route Number(s)

R44/S30

Length

0.1

miles

Project Narrative

Direct service project for preconstruction activities has been completed.

Active Phases during this reporting period

Preliminary Design (Pre-project Planning); Environmental Compliance (NEPA & Permits); Right of Way Acquisition; PS&E Deve

Project Funding Source(s)

TTP; TTP Bridge Program;

Funds Expended This FY (All sources)

\$28,077.00

Funds Expended this FY (TTP Only)

\$28,077.00

Anticipated Total Project Cost (all years)

\$178,077.00

Estimated Completion Date

9/30/2018

Percent Work Complete

100

Attachments: 0

# TTP Bridge Program Project Report

Report Completed on

12/4/2018

Colorado River Indian Tribes of the Colorado River Indian Reservation, Arizona and California

H51603

Report Period

2018

Fiscal Year (October - September) BIA &amp; FHWA

Tribe's Project Number

H5174400

Federal Project Number

H5174400

Project Name

**CRIR 60 (1) Brdg H036**

Project Description

REPLACE: Through direct service the Western Region entered into Contract # A15PC00199 for A/E services to perform bridge and approach road design activities to develop PS&Es for the removal of four structurally deficient bridges and the construction of replacement bridges.

Location Description

LA PAZ

County

LA PAZ

State

Arizona

Inventory Route Number(s)

R60/S40

Length

0.1

miles

Project Narrative

Direct service project for preconstruction activities has been completed.

Active Phases during this reporting period

Preliminary Design (Pre-project Planning); Environmental Compliance (NEPA & Permits); Right of Way Acquisition; PS&E Deve

Project Funding Source(s)

TTP; TTP Bridge Program;

Funds Expended This FY (All sources)

\$76,713.64

Funds Expended this FY (TTP Only)

\$76,713.64

Anticipated Total Project Cost (all years)

\$178,077.00

Estimated Completion Date

9/30/2018

Percent Work Complete

100

Attachments: 0

# TTP Bridge Program Project Report

Report Completed on

12/4/2018

Colorado River Indian Tribes of the Colorado River Indian Reservation, Arizona and California

H51603

Report Period

2018

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

H5175000

Federal Project Number

H5175000

Project Name

**CRIR 30 (1) Bridge H021**

Project Description

REPLACE: Through direct service the Western Region entered into Contract #A16PC00150 for A/E services to perform bridge and approach road design activities to develop PS&Es for the replacement of four structurally deficient bridges and the construction of replacement bridges.

Location Description

LA PAZ

County

LA PAZ

State

Arizona

Inventory Route Number(s)

R30/S40

Length

0.1

miles

Project Narrative

Direct service project for preconstruction activities has been completed.

Active Phases during this reporting period

Preliminary Design (Pre-project Planning); Environmental Compliance (NEPA & Permits); Right of Way Acquisition; PS&E Deve

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$0.00

Funds Expended this FY (TTP Only)

\$0.00

Anticipated Total Project Cost (all years)

\$150,000.00

Estimated Completion Date

12/31/2017

Percent Work Complete

100

Attachments: 0

# TTP Bridge Program Project Report

Report Completed on

12/4/2018

Colorado River Indian Tribes of the Colorado River Indian Reservation, Arizona and California

H51603

Report Period

2018

Fiscal Year (October - September) BIA &amp; FHWA

Tribe's Project Number

H5175200

Federal Project Number

H5175200

Project Name

**CRIR 50 (2) Bridge H032**

Project Description

REPLACE: Through direct service the Western Region entered into Contract #A16PC00150 for A/E services to perform bridge and approach road design activities to develop PS&Es for the replacement of four structurally deficient bridges and the construction of replacement bridges.

Location Description

LA PAZ

County

LA PAZ

State

Arizona

Inventory Route Number(s)

R50/S50

Length

0.1

miles

Project Narrative

Direct service project for preconstruction activities has been completed.

Active Phases during this reporting period

Preliminary Design (Pre-project Planning); Environmental Compliance (NEPA & Permits); Right of Way Acquisition; PS&E Deve

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$0.00

Funds Expended this FY (TTP Only)

\$0.00

Anticipated Total Project Cost (all years)

\$150,000.00

Estimated Completion Date

12/31/2017

Percent Work Complete

100

Attachments: 0



# TTP Bridge Program Project Report

Report Completed on

12/4/2018

Colorado River Indian Tribes of the Colorado River Indian Reservation, Arizona and California

H51603

Report Period

2018

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

H5175300

Federal Project Number

H5175300

Project Name

**CRIR 56 (2) Bridge H033**

Project Description

REPLACE: Through direct service the Western Region entered into Contract #A16PC00150 for A/E services to perform bridge and approach road designs activities to develop PS&Es for the removal of four structurally deficient bridges and the construction of replacement bridges.

Location Description

LA PAZ

County

LA PAZ

State

Arizona

Inventory Route Number(s)

R56/S30

Length

0.1

miles

Project Narrative

Direct service project for preconstruction activities has been completed.

Active Phases during this reporting period

Preliminary Design (Pre-project Planning); Environmental Compliance (NEPA & Permits); Right of Way Acquisition; PS&E Deve

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$61,636.96

Funds Expended this FY (TTP Only)

\$61,636.96

Anticipated Total Project Cost (all years)

\$150,000.00

Estimated Completion Date

9/30/2018

Percent Work Complete

100

Attachments: 0

# TTP Bridge Program Project Report

Report Completed on

12/4/2018

Colorado River Indian Tribes of the Colorado River Indian Reservation, Arizona and California

H51603

Report Period

2018

Fiscal Year (October - September) BIA &amp; FHWA

Tribe's Project Number

H5175500

Federal Project Number

H5175500

Project Name

**CRIR 60 (2) Bridge H035**

Project Description

REPLACE: Through direct service the Western Region entered into Contract #A16PC00150 for A/E services to perform bridge and approach road design activities to develop PS&E's for the removal and disposal of four structurally deficient bridges and the construction of replacement bridges.

Location Description

LA PAZ

County

LA PAZ

State

Arizona

Inventory Route Number(s)

R60/S20

Length

0.1

miles

Project Narrative

Direct service project for preconstruction activities has been completed.

Active Phases during this reporting period

Preliminary Design (Pre-project Planning); Environmental Compliance (NEPA & Permits); Right of Way Acquisition; PS&E Deve

Project Funding Source(s)

TTP; TTP Bridge Program;

Funds Expended This FY (All sources)

\$161,191.00

Funds Expended this FY (TTP Only)

\$161,191.00

Anticipated Total Project Cost (all years)

\$161,191.00

Estimated Completion Date

9/30/2018

Percent Work Complete

100

Attachments: 0

# TTP Bridge Program Project Report

Report Completed on

12/31/2018

Tohono O'odham Nation of Arizona

H54610

Report Period

2018

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

H54S5200

Federal Project Number

H54S5200

Project Name

**PIR 19 Road SafetyAssessment Project**

Project Description

TTPSF-The purpose of the Road Safety Assessment (RSA) is to evaluate the entire length of IR 19 from SR 86 in Sells Community, Sells District, to New Fields Community in Chukut Kuk District to identify and develop appropriate safety improvements. The RSA will include review of crash data, daytime and nighttime field reviews, development of safety countermeasures, project assessments, and development of Tribal Transportation Safety Program (TTSP) funding applications.

Location Description

PIMA

County

PIMA

State

Arizona

Inventory Route Number(s)

Route 19 Section 10,20,30,40,50,6

Length

27.2

miles

Project Narrative

No work has been complete. We have a Consultant to help with this Safety Grant. Work will start in January FY19. Work towards 30, 60, 90 and Final Study Plans and Present the information to FHWA.

Active Phases during this reporting period

Preliminary Design (Pre-project Planning);

Project Funding Source(s)

TTP Safety Fund; TTP Bridge Program;

Funds Expended This FY (All sources)

\$0.00

Funds Expended this FY (TTP Only)

\$0.00

Anticipated Total Project Cost (all years)

\$99,974.00

Estimated Completion Date

12/31/2019

Percent Work Complete

1

Attachments: 0

# TTP Bridge Program Project Report

Report Completed on

1/10/2019

Pascua Yaqui Tribe of Arizona

H55665

Report Period

2018

Fiscal Year (October - September) BIA &amp; FHWA

Tribe's Project Number

H5536200

Federal Project Number

H5536200

Project Name

**PYIR 103 (1) - Neighborhood Streets**

Project Description

RECONS

Location Description

PIMA

County

PIMA

State

Arizona

Inventory Route Number(s)

040, 050, 060, 070, 110, 120, 130,

Length

1.5

miles

Project Narrative

Route 103 Only Received Maintenance Work In FY18. See Non-Construction Report For Maint. Funds Expended.

Active Phases during this reporting period

Maintenance

Project Funding Source(s)

TTP; TTP Bridge Program;

Funds Expended This FY (All sources)

\$0.00

Funds Expended this FY (TTP Only)

\$0.00

Anticipated Total Project Cost (all years)

\$69,300.00

Estimated Completion Date

12/31/2019

Percent Work Complete

5

Attachments: 0

# TTP Bridge Program Project Report

Report Completed on

12/18/2018

Kewa (Santo Domingo) Pueblo

M20717

Report Period

2018

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

M2023500

Federal Project Number

M2023500

Project Name

**SP88(12)1 DOMINGO BRM102**

Project Description

BRIDGE Replacement

Location Description

SANDOVAL

County

SANDOVAL

State

New Mexico

Inventory Route Number(s)

88

Length

0.76

miles

Project Narrative

Project construction completed in Q2 of FY18. Closeout activities are being completed.

Active Phases during this reporting period

PROJECT COMPLETE;

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$4,825,473.78

Funds Expended this FY (TTP Only)

\$4,825,473.78

Anticipated Total Project Cost (all years)

\$7,100,000.00

Estimated Completion Date

3/31/2018

Percent Work Complete

100

Attachments: 0

# TTP Bridge Program Project Report

Report Completed on

12/19/2018

Pueblo of Laguna

M21707

Report Period

2018

Fiscal Year (October - September) BIA &amp; FHWA

Tribe's Project Number

194-60-460-16-000

Federal Project Number

M2107163

Project Name

**L503(2)1 2&4 SAN JOSE RIVER BRIDGE M137**

Project Description

REPLACE BRIDGE AND ROAD APPROACHES THAT INCLUDES GRADE AND DRAIN, AGGREGATE BASE, PAVEMENT, AND INCIDENTALS. THIS PROJECT INCLUDES THE CONSTRUCTION OF A MULTI-USE TRAIL.

Location Description

M137

County

CIBOLA

State

New Mexico

Inventory Route Number(s)

503

Length

0.11

miles

Project Narrative

A Pre-con meeting held October 11, 2017. The Pueblo received the Notice to Proceed from the BIA SWRO Awarding Official on February 21, 2018. The contract completion is 250 calendar days, from the date of notice. On March 1, 2018, the Pueblo issued a Notice to Proceed to the contractor. On May 3, 2018 the consultant, Wilson & Co., notified the Pueblo of an elevation issue with the concrete girder haunch, which was discovered through a review of the girder profile calculations. The results showed that due to the negative haunch, the profile of both roadway approaches would need to be raised. The solution requires increased quantities for roadway excavation, concrete and structural rebar. By the end of the 3rd quarter, the final plan revisions were completed and provided to the contractor to work on a new quantity listing, revisions to the construction schedule and other incidentals. No Suspension of the Project was declared by the Pueblo to the BIA SWRO DOT. Modification #12 was executed for Contract A00AV00025 for the redesign to the haunches in the supersection of the bridge and wingwalls due to the incorrect camber elevations in the girders.ice to Proceed to the contractor. On May 3, 2018 the consultant, Wilson & Co., notified the Pueblo of an elevation issue with the concrete girder haunch, which was discovered through a review of the girder profile calculations. The results showed that due to the negative haunch, the profile of both roadway approaches would need to be raised. The solution requires increased quantities for roadway excavation, concrete and structural rebar. By the end of the 3rd quarter, the final plan revisions were completed and provided to the contractor to work on a new quantity listing, revisions to the construction schedule and other incidentals. No Suspension of the Project was declared by the Pueblo to the BIA SWRO DOT. Modification #12 was executed for Contract A00AV00025 for the redesign to the haunches in the supersection of the bridge and wingwalls due to the incorrect camber elevations in the girders.

Active Phases during this reporting period

Construction;

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$1,247,330.95

Funds Expended this FY (TTP Only)

\$1,240,972.52

Anticipated Total Project Cost (all years)

\$3,185,806.00

Estimated Completion Date

1/31/2019

Percent Work Complete

90

Attachments: 0

# TTP Bridge Program Project Report

Mescalero Apache Tribe

Report Completed on

11/28/2018

M60702

Report Period

2018

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

M6002151

Federal Project Number

M6002151

Project Name

**M704 IMG Superspan**

Project Description

BRIDGE

Location Description

OTERO

County

OTERO

State

New Mexico

Inventory Route Number(s)

704

Length

0.2

miles

Project Narrative

Design Phase

Active Phases during this reporting period

Environmental Compliance (NEPA & Permits); Right of Way Acquisition; PS&E Development;

Project Funding Source(s)

TTP; TTP Bridge Program;

Funds Expended This FY (All sources)

\$198,543.51

Funds Expended this FY (TTP Only)

\$198,543.51

Anticipated Total Project Cost (all years)

\$5,327,341.22

Estimated Completion Date

12/31/2020

Percent Work Complete

25

Attachments: 0

# TTP Bridge Program Project Report

Mescalero Apache Tribe

Report Completed on

11/28/2018

M60702

Report Period

2018

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

M6070400

Federal Project Number

M6070400

Project Name

**INN OF MOUNTAIN GODS SUPERSPAN M704**

Project Description

This is a duplicate, Please reference M6002151 which is the correct contract number for this project

Location Description

OTERO

County

OTERO

State

New Mexico

Inventory Route Number(s)

4

Length

0.1

miles

Project Narrative

Project currently in design phases

Active Phases during this reporting period

Duplicate project

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$0.00

Funds Expended this FY (TTP Only)

\$0.00

Anticipated Total Project Cost (all years)

\$0.00

Estimated Completion Date

12/31/2020

Percent Work Complete

0

Attachments: 0



# TTP Bridge Program Project Report

Report Completed on

12/31/2018

Navajo Nation

N00780

**Report Period**

2018

Fiscal Year (October - September) BIA &amp; FHWA

**Tribe's Project Number**

N6461(1-2)/N6460(1)2&amp;4

**Federal Project Number**

N007800504

**Project Name****N6461(1-2)/N6460(1)2&4 Dennehotso Loop Road****Project Description**

Grade; Drain; Pavement; and Bridge Construction

**Location Description**

Dennehotso

**County**

Apache

**State**

AZ

**Inventory Route Number(s)**

N6460 &amp; N6461

**Length**

5.6

miles

**Project Narrative**

NDOT conducted a 95% Plan-in-Hand field review with FHWA and the Dennehotso Chapter on December 13, 2017. NDOT submitted 95% plan review comments to Dibble Engineering on February 16, 2018. Dibble Engineering submitted 100% plans on September 19, 2018 and NDOT is currently reviewing plans. NDOT issued task order to Logan Simpson on April 11, 2018 to develop a Historic Properties Treatment Plan (HPTP) to address four (4) archaeological sites in collaboration with the NN Heritage and Historic Preservation Department (HHPD) for the new roadway. Logan Simpson submitted the HPTP to NDOT on September 7, 2018 and NDOT is currently reviewing the plan. The EA was completed by Ecosystem Management, Inc. on February 14, 2018 and is under review by NDOT before submitting EA to FHWA for review and approval. Dibble Engineering submitted the proposed ROW limits on May 17, 2018 to reduce the overlapping of proposed ROW with existing homesite leases. NDOT is coordinating possible waterlines, electric lines and telephone lines that may need to be adjusted or relocated with the respective utility companies. NDOT anticipates bidding the project in Summer 2019. NDOT is currently reviewing plans. NDOT issued task order to Logan Simpson on April 11, 2018 to develop a Historic Properties Treatment Plan (HPTP) to address four (4) archaeological sites in collaboration with the NN Heritage and Historic Preservation Department (HHPD) for the new roadway. Logan Simpson submitted the HPTP to NDOT on September 7, 2018 and NDOT is currently reviewing the plan. The EA was completed by Ecosystem Management, Inc. on February 14, 2018 and is under review by NDOT before submitting EA to FHWA for review and approval. Dibble Engineering submitted the proposed ROW limits on May 17, 2018 to reduce the overlapping of proposed ROW with existing homesite leases. NDOT is coordinating possible waterlines, electric lines and telephone lines that may need to be adjusted or relocated with the respective utility companies. NDOT anticipates bidding the project in Summer 2019.

**Active Phases during this reporting period**

Environmental Compliance (NEPA &amp; Permits); Right of Way Acquisition; PS&amp;E Development;

**Project Funding Source(s)**

TTP; TTP Bridge Program;

**Funds Expended This FY (All sources)**

\$149,437.87

**Funds Expended this FY (TTP Only)**

\$149,437.87

**Anticipated Total Project Cost (all years)**

\$7,500,000.00

**Estimated Completion Date**

8/31/2019

**Percent Work Complete**

97

**Attachments:** 0

# TTP Bridge Program Project Report

Shoshone-Bannock Tribes of Fort Hall

Report Completed on

1/31/2019

P04180

Report Period  Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

Federal Project Number

Project Name  
**Just Bridge**

Project Description  
Reconstruction

Location Description  
Lincoln Creek District

County

State

Inventory Route Number(s)

Length  miles

Project Narrative  
project has not started yet. Just bridge has been moved down one priority for Portneuf River Bridge due to the low rating and condition of the Portneuf River Bridge. Ok'ed through Bridge Program.

Active Phases during this reporting period  
Preliminary Design (Pre-project Planning);

Project Funding Source(s)  
TTP Bridge Program;

| Funds Expended This FY (All sources)    | Funds Expended this FY (TTP Only)       | Anticipated Total Project Cost (all years)  |
|-----------------------------------------|-----------------------------------------|---------------------------------------------|
| <input type="text" value="\$5,000.00"/> | <input type="text" value="\$5,000.00"/> | <input type="text" value="\$1,782,465.00"/> |

Estimated Completion Date  Percent Work Complete

Attachments:

# TTP Bridge Program Project Report

Report Completed on

1/31/2019

Shoshone-Bannock Tribes of Fort Hall

P04180

Report Period

2018

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

P0433

Federal Project Number

P0433

Project Name

Portneuf River Bridge

Project Description

Reconstruction

Location Description

Irr route 152

County

11

State

16

Inventory Route Number(s)

152

Length

0.1

miles

Project Narrative

Replacement of Portneuf River Bridge- Has been moved up in priority system due to its 021.9 Sufficiency rating which is much lower than Just Bridge which was the previous priority.

Active Phases during this reporting period

Preliminary Design (Pre-project Planning);

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$25,000.00

Funds Expended this FY (TTP Only)

\$25,000.00

Anticipated Total Project Cost (all years)

\$1,700,000.00

Estimated Completion Date

5/21/2020

Percent Work Complete

1

Attachments: 0

# TTP Bridge Program Project Report

Report Completed on

12/18/2018

Upper Skagit Indian Tribe

P10131

Report Period

2018

Fiscal Year (October - September) BIA &amp; FHWA

Tribe's Project Number

P1013119

Federal Project Number

P1013119

Project Name

**Old Hwy. 99 North Burlington Northern Overpass Project**

Project Description

This project will replace an existing 1,183-foot-long timber trestle bridge with a new prestressed concrete and steel span. The new bridge will be wider, and include structural earth walls, curb and gutter, sidewalks, and a stormwater system. The wider bridge will allow more room for bicycles and pedestrians, and will reduce congestion for drivers by providing more vehicle capacity. The existing structure was both structurally deficient and functionally obsolete, with a National Bridge Inventory System (NBIS) sufficiency rating 3 out of 100, which made this bridge one of the top 5 worst rated bridges within Washington State. The Burlington Northern Overpass carries approximately 6,000 vehicles per day, 15 percent of which is truck and freight traffic. Replacing the bridge will ensure that this route will continue to provide reliable service for years to come. This bridge is listed in the Tribe's official NTTFI and serves as a key route for Tribal members commuting to the Tribe's employment center on Bow Hill Road.

Location Description

SKAGIT

County

SKAGIT

State

Washington

Inventory Route Number(s)

5051

Length

0.2

miles

Project Narrative

Construction of the bridge is underway. Invoices for reimbursement to Skagit County are being paid under the interlocal agreement. Substantial completion is now expected by the end of Calendar year 2018. Construction status and photos can be seen at the following web address: <https://www.skagitcounty.net/Departments/PublicWorksBNOP/main.htm> following web address: <https://www.skagitcounty.net/Departments/PublicWorksBNOP/main.htm>

Active Phases during this reporting period

Construction;

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$388,866.66

Funds Expended this FY (TTP Only)

\$388,866.66

Anticipated Total Project Cost (all years)

\$19,000,000.00

Estimated Completion Date

5/31/2019

Percent Work Complete

90

Attachments: 0