

# Attachment E

## TTP Bridge Program Project Report

Report Completed on

12/27/2019

Oglala Lakota Nation

A06344

Report Period

2019

Fiscal Year (October - September) BIA &amp; FHWA

Tribe's Project Number

1811-00386

Federal Project Number

A063440032

Project Name

**BIA 88 - Bridge No. A154**

Project Description

Replacement of existing bridge.

Location Description

BIA 88 over White River; 7.9 miles northwest of Oglala

County

Oglala Lakota County

State

SD

Inventory Route Number(s)

88-20

Length

0.1

miles

Project Narrative

The project is in design, environmental and right-of-way acquisition phase.

Active Phases during this reporting period

Preliminary Design (Pre-project Planning); Environmental Compliance (NEPA &amp; Permits); Right of Way Acquisition; PS&amp;E Deve

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$44,096.62

Funds Expended this FY (TTP Only)

\$44,096.62

Anticipated Total Project Cost (all years)

\$1,640,000.00

Estimated Completion Date

12/31/2022

Percent Work Complete

3

Attachments:

0

# TTP Bridge Program Project Report

Report Completed on

12/26/2019

Oglala Lakota Nation

A06344

Report Period

2019

Fiscal Year (October - September) BIA &amp; FHWA

Tribe's Project Number

1811-00385

Federal Project Number

A063440036

Project Name

**BIA 6 - Bridge No. A122**

Project Description

Replacement of existing bridge

Location Description

BIA 6 over Corn Creek; 13 miles northeast of Allen; SD

County

Jackson County

State

SD

Inventory Route Number(s)

44012

Length

0.1

miles

Project Narrative

Project is on hold pending route jurisdiction decision (county or BIA).

Active Phases during this reporting period

Preliminary Design (Pre-project Planning);

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$1,745.15

Funds Expended this FY (TTP Only)

\$1,745.15

Anticipated Total Project Cost (all years)

\$845,000.00

Estimated Completion Date

12/31/2022

Percent Work Complete

1

Attachments: 0

# TTP Bridge Program Project Report

Report Completed on

12/26/2019

Oglala Lakota Nation

A06344

Report Period

2019

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

1811-00387

Federal Project Number

A063440038

Project Name

**BIA 90 - Bridge No. A155**

Project Description

Replacement of existing bridge

Location Description

BIA 90 over White Clay Creek (Moccasin Park Ln.); 0.5 miles west of SD407

County

Oglala Lakota County

State

SD

Inventory Route Number(s)

90-20

Length

0.1

miles

Project Narrative

Project is in design phase, including environmental and right-of-way acquisition.

Active Phases during this reporting period

Preliminary Design (Pre-project Planning); Environmental Compliance (NEPA & Permits); Right of Way Acquisition; PS&E Deve

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$32,651.87

Funds Expended this FY (TTP Only)

\$32,651.87

Anticipated Total Project Cost (all years)

\$860,000.00

Estimated Completion Date

12/31/2022

Percent Work Complete

4

Attachments: 0

# TTP Bridge Program Project Report

Report Completed on

12/19/2019

Santee Sioux Nation

A13382

Report Period

2019

Fiscal Year (October - September) BIA &amp; FHWA

Tribe's Project Number

A1348200

Federal Project Number

A1348200

Project Name

**RAY STARK BRIDGE REPLACEMENT**

Project Description

REPLACE

Location Description

KNOX

County

KNOX

State

Nebraska

Inventory Route Number(s)

5537

Length

0.5

miles

Project Narrative

Preliminary report is complete. Project was put out for bid and accepted bid in November 2019 after the reporting period.

Active Phases during this reporting period

Preliminary Design (Pre-project Planning); Environmental Compliance (NEPA &amp; Permits); Right of Way Acquisition; PS&amp;E Deve

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$0.00

Funds Expended this FY (TTP Only)

\$0.00

Anticipated Total Project Cost (all years)

\$347,500.00

Estimated Completion Date

10/1/2020

Percent Work Complete

6

Attachments: 0

# TTP Bridge Program Project Report

Report Completed on

11/21/2019

Apache Tribe of Oklahoma

B06809

Report Period

2019

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

B0617091

Federal Project Number

B0617091

Project Name

Casino parking in Apache

Project Description

NEWCON

Location Description

CADDO

County

CADDO

State

Oklahoma

Inventory Route Number(s)

PL01

Length

0.05

miles

Project Narrative

To date this project is 100% complete.

Active Phases during this reporting period

PROJECT COMPLETE;

Project Funding Source(s)

TTP; TTP Bridge Program; 221566

Funds Expended This FY (All sources)

\$291,815.00

Funds Expended this FY (TTP Only)

\$70,249.00

Anticipated Total Project Cost (all years)

\$855,438.00

Estimated Completion Date

10/31/2018

Percent Work Complete

100

Attachments: 0

# TTP Bridge Program Project Report

Report Completed on

11/21/2019

Apache Tribe of Oklahoma

B06809

Report Period

2019

Fiscal Year (October - September) BIA &amp; FHWA

Tribe's Project Number

B06609B5

Federal Project Number

B06609B5

Project Name

**NBI 07827**

Project Description

REPLACE

Location Description

CADDO

County

CADDO

State

Oklahoma

Inventory Route Number(s)

6735

Length

0.009

miles

Project Narrative

To date this project is completed.

Active Phases during this reporting period

Construction; PROJECT COMPLETE;

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$291,815.00

Funds Expended this FY (TTP Only)

\$221,566.00

Anticipated Total Project Cost (all years)

\$450,000.00

Estimated Completion Date

11/14/2018

Percent Work Complete

100

Attachments: 0

# TTP Bridge Program Project Report

Report Completed on

12/11/2019

Kaw Nation

B07810

Report Period  Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

Federal Project Number

Project Name  
**11633**

Project Description  
REPLACE

Location Description  
KAY

County

State

Inventory Route Number(s)

Length  miles

Project Narrative  
To date this project is complete.

Active Phases during this reporting period  
Construction; PROJECT COMPLETE;

Project Funding Source(s)  
TTP Bridge Program;

Funds Expended This FY (All sources)	Funds Expended this FY (TTP Only)	Anticipated Total Project Cost (all years)
<input type="text" value="\$189,764.00"/>	<input type="text" value="\$189,764.00"/>	<input type="text" value="\$400,000.00"/>

Estimated Completion Date  Percent Work Complete

Attachments:

# TTP Bridge Program Project Report

Report Completed on

11/26/2019

Otoe-Missouria Tribe of Oklahoma

B07811

Report Period

2019

Fiscal Year (October - September) BIA &amp; FHWA

Tribe's Project Number

NONE

Federal Project Number

B07611B1

Project Name

**NBI 11536**

Project Description

REPLACE

Location Description

NBI 11536

County

NOBLE

State

OKLAHOMA

Inventory Route Number(s)

4386

Length

0.011

miles

Project Narrative

TO DATE THE PROJECT IS 100% COMPLETE

Active Phases during this reporting period

PROJECT COMPLETE;

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$211,318.00

Funds Expended this FY (TTP Only)

\$211,318.00

Anticipated Total Project Cost (all years)

\$211,318.00

Estimated Completion Date

12/14/2018

Percent Work Complete

100

Attachments: 2

[file: , 05039\\_01\\_Profile%2C%20Old%20Cross\\_Town%20Beams.JPG](#)[Another 1 file\(s\) are available under ID 05039](#)

# TTP Bridge Program Project Report

Report Completed on

12/23/2019

Pawnee Nation of Oklahoma

B07812

Report Period  Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

Federal Project Number

Project Name  
**Green Bridge**

Project Description  
Bridge replacement/refurbished of fracture critical bridge NBI # 06571 over the Black Bear Creek and extending to AgencyRoad.

Location Description  
Green Bridge

County

State

Inventory Route Number(s)

Length  miles

Project Narrative  
part of suite of CM/GC projects. planning stage and working on NEPA

Active Phases during this reporting period  
Preliminary Design (Pre-project Planning); Right of Way Acquisition;

Project Funding Source(s)  
TTP; TTP Bridge Program;

Funds Expended This FY (All sources)	Funds Expended this FY (TTP Only)	Anticipated Total Project Cost (all years)
<input type="text" value="\$50,656.00"/>	<input type="text" value="\$50,656.00"/>	<input type="text" value="\$1,541,000.00"/>

Estimated Completion Date  Percent Work Complete

Attachments:

[file: Bridge Analysis Report, 04179\\_01\\_Green%20Bridge%20Section%204%28f%29%20Analysis%20Report%20-%](#)

# TTP Bridge Program Project Report

Report Completed on

1/14/2020

Citizen Potawatomi Nation

B08821

Report Period

2019

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

85

Federal Project Number

B088210008

Project Name

**Hardesty Road (East)**

Project Description

Reconstruction and bridge replacement

Location Description

Squirrel Creek bridge

County

Pottawatomie

State

OK

Inventory Route Number(s)

8919 Section 810; 820; 830; 850; 87

Length

3

miles

Project Narrative

Design complete, out for bids.

Active Phases during this reporting period

Preliminary Design (Pre-project Planning); Environmental Compliance (NEPA & Permits); Right of Way Acquisition; PS&E Deve

Project Funding Source(s)

TTP; TTP Bridge Program;

Funds Expended This FY (All sources)

\$571,978.24

Funds Expended this FY (TTP Only)

\$571,978.24

Anticipated Total Project Cost (all years)

\$4,000,000.00

Estimated Completion Date

9/28/2020

Percent Work Complete

25

Attachments: 0

# TTP Bridge Program Project Report

Report Completed on

1/16/2020

Blackfeet Tribe

C51201

Report Period

2019

Fiscal Year (October - September) BIA &amp; FHWA

Tribe's Project Number

C5115110

Federal Project Number

C5115110

Project Name

## C110 Boarding School Bridge Replacement Project

Project Description

The Boarding School Bridge was funded to design a replacement structure due to being rated functionally obsolete and structurally deficient, making the structure open to limited access. This bridge was a 27.3 foot by 21.1 foot single span timber structure cell pre-fabricated concrete box culvert. A Hydraulic and Hydraulic Analysis study was done along with a two-dimensional (2D) water surface profile that consisted of 50, 100, and 500 year recurrence intervals. This 2D study water surface profile analysis showed that a bridge is not warranted as a replacement structure. Therefore the bridge was removed and construction of a concrete box culvert with railing, and approach reconstruction was completed. The replacement structure was built entirely on existing rights-of-way and a Categorical Exclusion was obtained from the BIA. As required the Tribe obtained a Section 401 Certification also with the US Army Corps of Engineers.

Location Description

GLACIER

County

GLACIER

State

Montana

Inventory Route Number(s)

6

Length

0.2

miles

Project Narrative

The end result was the installation of 58.3 foot long by 48 inch diameter reinforced concrete pipe culvert with concrete flair ends. The cost of this culvert was estimated at \$116659.38. The construction of this culvert was constructed and completed by the BIA Force account in August of 2019.

Active Phases during this reporting period

Preliminary Design (Pre-project Planning); PS&amp;E Development; Construction; PROJECT COMPLETE;

Project Funding Source(s)

TTP; TTP Bridge Program;

Funds Expended This FY (All sources)

\$3,630.00

Funds Expended this FY (TTP Only)

\$3,630.00

Anticipated Total Project Cost (all years)

\$862,500.00

Estimated Completion Date

8/30/2019

Percent Work Complete

100

Attachments: 1

[file:Boarding\\_School\\_Bridge\\_05152\\_01\\_doc00714420191219134618.pdf](file:Boarding_School_Bridge_05152_01_doc00714420191219134618.pdf)

# TTP Bridge Program Project Report

Report Completed on

1/17/2020

Blackfeet Tribe

C51201

Report Period

2019

Fiscal Year (October - September) BIA &amp; FHWA

Tribe's Project Number

C5141430

Federal Project Number

C5141430

Project Name

**Blacktail Creek Bridge Planning**

Project Description

The design of this bridge replacement is complete. Preparation of construction plans, specifications, and engineer's estimate is now underway in accordance with the recommendations of the Feasibility and Preliminary Design Report. This project consists of a bridge to be constructed approximately 510 feet long and 15 feet wide for use during the construction of the bridge. A CWA Section 401 Certification for Nationwide Permit 14 was applied for and approved. This bridge is 55 years old and currently does not have any existing approach rails and timber piers show decay and section loss at waterline. This leaves a risk of catastrophic failure due to overloading. With the replacement of this bridge, this will eliminate any further problems or risks and provide a safe and stable crossing.

Location Description

GLACIER

County

GLACIER

State

Montana

Inventory Route Number(s)

1

Length

0.13

miles

Project Narrative

The date of construction is set for 2020 as we wait for the outcome of bridge funding for the construction portion of this project. The estimated cost for the construction of this bridge is \$1,282,200. The estimated percentage of work for the design is 100% complete, this percentage does not include the construction portion.

Active Phases during this reporting period

Preliminary Design (Pre-project Planning); Environmental Compliance (NEPA &amp; Permits); Right of Way Acquisition; PS&amp;E Deve

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$1,074.00

Funds Expended this FY (TTP Only)

\$1,074.00

Anticipated Total Project Cost (all years)

\$113,629.78

Estimated Completion Date

12/30/2024

Percent Work Complete

100

Attachments: 1

[file:Blacktail Bridge, 05097\\_01\\_doc00714320191219112515.pdf](file:Blacktail Bridge, 05097_01_doc00714320191219112515.pdf)

# TTP Bridge Program Project Report

Northern Cheyenne Tribe

Report Completed on

1/9/2020

C57207

Report Period  Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

Federal Project Number

Project Name  
**Green Beret Bridge #C712**

Project Description  
This project is the realignment of the Lynch Coulee Bridge to pass over Rosebud Creek with a new concrete box culvert. Project included a grade raise to realign the roadway over Rosebud Creek, removal of the old Green Beret wooden bridge, installation of

Location Description

County

State

Inventory Route Number(s)

Length  miles

Project Narrative  
This project is complete with the concrete box culvert installed, guardrail installed along the top side of the box culvert, and gravel surfacing.

Active Phases during this reporting period

Project Funding Source(s)

Funds Expended This FY (All sources)	Funds Expended this FY (TTP Only)	Anticipated Total Project Cost (all years)
<input type="text" value="\$70,770.48"/>	<input type="text" value="\$70,770.48"/>	<input type="text" value="\$437,552.00"/>

Estimated Completion Date  Percent Work Complete

Attachments:

[file: GB 712 Bridge, 04040\\_01\\_Green%20Beret%20712\\_Final.pdf](#)

[Another 1 file\(s\) are available under ID 04040](#)

# TTP Bridge Program Project Report

Report Completed on

11/5/2019

Native Village of Port Graham

E01396

Report Period

2019

Fiscal Year (October - September) BIA &amp; FHWA

Tribe's Project Number

PG-D-15-1

Federal Project Number

E01396AddP3

Project Name

**PORT GRAHAM BRIDGE 8PGH-35**

Project Description

PREPARE A CONSTRUCTION PACKAGE FOR THE REPLACEMENT OF THE STRUCTURALLY DEFICIENT BRIDGE.

Location Description

14.2 WINDY BAY ROAD

County

KENAI PENINSULA BOROUGH

State

ALASKA

Inventory Route Number(s)

161-8-PGH

Length

0.25

miles

Project Narrative

PLANS SPECIFICATION &amp; ENGINEERING CONSTRUCTION COST ESTIMATE FOR THE DESIGN

Active Phases during this reporting period

Preliminary Design (Pre-project Planning);

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$12,870.00

Funds Expended this FY (TTP Only)

\$12,870.00

Anticipated Total Project Cost (all years)

\$150,000.00

Estimated Completion Date

12/31/2020

Percent Work Complete

8

Attachments: 0

# TTP Bridge Program Project Report

Native Village of Port Graham

Report Completed on

11/5/2019

E01396

Report Period

2019

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

PG-D-15-2

Federal Project Number

E01396AddP4

Project Name

**PORT GRAHAM BRIDGE 8PGH-37**

Project Description

PREPARE A CONSTRUCTION PACKAGE FOR THE REPLACEMENT OF THE STRUCTURALLY DEFICIENT BRIDGE

Location Description

14.5 WINDY BAY ROAD

County

KENAI PENINSULA BOROUGH

State

ALASKA

Inventory Route Number(s)

161 8-PGH

Length

0.25

miles

Project Narrative

PLANS SPECIFICATION & ENGINEERING CONSTRUCTION COST ESTIMATE FOR THE DESIGN

Active Phases during this reporting period

Preliminary Design (Pre-project Planning);

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$12,870.00

Funds Expended this FY (TTP Only)

\$12,870.00

Anticipated Total Project Cost (all years)

\$150,000.00

Estimated Completion Date

12/31/2020

Percent Work Complete

8

Attachments: 0

# TTP Bridge Program Project Report

Report Completed on

11/5/2019

Native Village of Port Graham

E01396

Report Period

2019

Fiscal Year (October - September) BIA &amp; FHWA

Tribe's Project Number

PG-D-15-3

Federal Project Number

E01396AddP5

Project Name

**PORT GRAHAM BRIDGE 8PGH-39**

Project Description

PREPARE A CONSTRUCTION PACKAGE FOR THE REPLACEMENT OF THE STRUCTURALLY DEFICIENT BRIDGE

Location Description

15.4 WINDY BAY ROAD

County

KENAI PENINSULA BOROUGH

State

ALASKA

Inventory Route Number(s)

161-8PGH

Length

0.25

miles

Project Narrative

PLANS SPECIFICATION &amp; ENGINEERING CONSTRUCTION COST ESTIMATE FOR THE DESIGN

Active Phases during this reporting period

Preliminary Design (Pre-project Planning);

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$10,395.00

Funds Expended this FY (TTP Only)

\$10,395.00

Anticipated Total Project Cost (all years)

\$150,000.00

Estimated Completion Date

12/31/2020

Percent Work Complete

7

Attachments: 0

# TTP Bridge Program Project Report

Report Completed on

12/30/2019

Village of Crooked Creek

E02109

Report Period

2019

Fiscal Year (October - September) BIA &amp; FHWA

Tribe's Project Number

none

Federal Project Number

E02109H2

Project Name

**Replace Crooked Creek Bridge**

Project Description

Design replacement for structurally deficient (Suff. Rating 9.1, inspect date 8/6/14) Crooked Creek Bridge, BIA# 00E235CCK200420, Inventory Route 2004-30, Bridge length 23 feet NBI Structure number 00Crook 2004-30

Location Description

NBI Structure number 00Crook 2004-30 BIA# 00E235CCK200420

County

160 - Kuskokwim

State

Alaska

Inventory Route Number(s)

Inventory Route 2004-30

Length

0.1

miles

Project Narrative

Bridge Design is now complete. Awaiting additional bridge funds for construction

Active Phases during this reporting period

PS&amp;E Development;

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$7,147.69

Funds Expended this FY (TTP Only)

\$7,147.69

Anticipated Total Project Cost (all years)

\$1,847,966.00

Estimated Completion Date

8/20/2021

Percent Work Complete

4

Attachments: 0

# TTP Bridge Program Project Report

Report Completed on

1/10/2020

Hydaburg Cooperative Association

E09211

Report Period

2019

Fiscal Year (October - September) BIA &amp; FHWA

Tribe's Project Number

HCA-PJT-C-18-1

Federal Project Number

E092110001

Project Name

**Hydaburg Commercial Dock Rehabilitation**

Project Description

Reconstruction

Location Description

Hydaburg; Alaska

County

Alaska

State

AK

Inventory Route Number(s)

735

Length

0.1

miles

Project Narrative

The project is progressing the crew has completed the sand blasting, metalized and sealing the steel substructure. We have slowed the project down, HCA determined that replacing the panels was more cost effective than to hydro-demo them. A procurement was advertised for new panels but the bids came back excessive. HCA determined that it was more cost effective to pour the panels onsite. This work is scheduled to be completed inside of the new maintenance facility once constructed. We are working on the substructure of the dock portion of the project and additional work will be required on the girders during the rehabilitation process. An addendum to the design will be provided to FHWA.

Active Phases during this reporting period

Construction;

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$208,294.00

Funds Expended this FY (TTP Only)

\$208,294.00

Anticipated Total Project Cost (all years)

\$2,303,988.00

Estimated Completion Date

4/30/2021

Percent Work Complete

50

Attachments: 0

# TTP Bridge Program Project Report

Hydaburg Cooperative Association

Report Completed on

1/10/2020

E09211

Report Period

2019

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

HCA-PJT-D-18-2

Federal Project Number

E092110007

Project Name

**Chomondely Bay Road Project**

Project Description

Reconstruction

Location Description

Hydaburg; Alaska

County

Alaska

State

AK

Inventory Route Number(s)

461-40;60;100;140

Length

18.4

miles

Project Narrative

The project Environmental Document have been approved by FHWA. The PS&E is a progressing to the 70% complete. Due to the recent bridge inspections this will be property project for HCA.

Active Phases during this reporting period

PS&E Development;

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$227,530.00

Funds Expended this FY (TTP Only)

\$227,530.00

Anticipated Total Project Cost (all years)

\$5,480,000.00

Estimated Completion Date

5/29/2020

Percent Work Complete

70

Attachments: 0

# TTP Bridge Program Project Report

Report Completed on

12/18/2019

Klawock Cooperative Association

E09257

Report Period

2019

Fiscal Year (October - September) BIA &amp; FHWA

Tribe's Project Number

KCA-PJT-C-18-1

Federal Project Number

E092570010

Project Name

**Salt Chuck Lane**

Project Description

Reconstruction

Location Description

Klawock; Alaska

County

N/A

State

AK

Inventory Route Number(s)

1017-10;20;30;40; and 50

Length

2.3

miles

Project Narrative

The Salt Chuck Lane project is 98% complete.

Active Phases during this reporting period

Construction;

Project Funding Source(s)

TTP; TTP Bridge Program;

Funds Expended This FY (All sources)

\$947,725.00

Funds Expended this FY (TTP Only)

\$947,725.00

Anticipated Total Project Cost (all years)

\$3,000,000.00

Estimated Completion Date

3/31/2020

Percent Work Complete

95

Attachments: 0

# TTP Bridge Program Project Report

Report Completed on

12/21/2019

Pokagon Band of Potawatomi Indians

F60480

Report Period

2019

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

F60480C3

Federal Project Number

F60480C3

Project Name

**SINK ROAD & BRIDGE COOP**

Project Description

Reconstruction of the Sink Road Bridge.

Location Description

CASS

County

CASS

State

Michigan

Inventory Route Number(s)

1202

Length

0.1

miles

Project Narrative

Project Complete

Active Phases during this reporting period

Construction;

Project Funding Source(s)

TTP; TTP Bridge Program; Local, State

Funds Expended This FY (All sources)

\$1,096,599.00

Funds Expended this FY (TTP Only)

\$872,986.00

Anticipated Total Project Cost (all years)

\$1,123,981.00

Estimated Completion Date

10/15/2019

Percent Work Complete

99

Attachments: 0

# TTP Bridge Program Project Report

Report Completed on

12/17/2019

Little Traverse Bay Bands of Odawa Indians

F60483

Report Period

2019

Fiscal Year (October - September) BIA &amp; FHWA

Tribe's Project Number

F60483C8

Federal Project Number

F60483C8

Project Name

**Middle Road**

Project Description

RECONS

Location Description

EMMET

County

EMMET

State

Michigan

Inventory Route Number(s)

4195

Length

0

miles

Project Narrative

project completed last year

Active Phases during this reporting period

PROJECT COMPLETE;

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$0.00

Funds Expended this FY (TTP Only)

\$0.00

Anticipated Total Project Cost (all years)

\$0.00

Estimated Completion Date

8/8/2018

Percent Work Complete

100

Attachments: 0

# TTP Bridge Program Project Report

Report Completed on

12/21/2019

Muscogee (Creek) Nation

G07908

Report Period

2019

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

G07BRG02

Federal Project Number

G07BRG02

Project Name

Old 75 North Bridge

Project Description

Replace a deficient county bridge

Location Description

Old 75 North Bridge

County

Okmulgee

State

Oklahoma

Inventory Route Number(s)

RT 1430, Section 120

Length

0.1

miles

Project Narrative

This project is in the design and environmental stage

Active Phases during this reporting period

Environmental Compliance (NEPA & Permits); PS&E Development;

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$2,175.00

Funds Expended this FY (TTP Only)

\$2,175.00

Anticipated Total Project Cost (all years)

\$150,000.00

Estimated Completion Date

6/30/2020

Percent Work Complete

80

Attachments: 0

# TTP Bridge Program Project Report

Report Completed on

12/21/2019

Muscogee (Creek) Nation

G07908

Report Period

2019

Fiscal Year (October - September) BIA &amp; FHWA

Tribe's Project Number

G07908BRG05

Federal Project Number

G07908BRG05

Project Name

**Bridge 00388**

Project Description

Replace a deficient county bridge

Location Description

Bridge 00388

County

Creek

State

Oklahoma

Inventory Route Number(s)

Rt 1298, Section 020

Length

0.1

miles

Project Narrative

This project is in the design and environmental stage

Active Phases during this reporting period

Environmental Compliance (NEPA &amp; Permits); PS&amp;E Development;

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$56,625.00

Funds Expended this FY (TTP Only)

\$56,625.00

Anticipated Total Project Cost (all years)

\$150,000.00

Estimated Completion Date

1/31/2020

Percent Work Complete

80

Attachments: 0

# TTP Bridge Program Project Report

Report Completed on

12/21/2019

Muscogee (Creek) Nation

G07908

Report Period

2019

Fiscal Year (October - September) BIA &amp; FHWA

Tribe's Project Number

G07908BRG03

Federal Project Number

G07908BRG03

Project Name

**Bridge 09681**

Project Description

Reconstruction of a deficient county bridge

Location Description

Bridge 09681

County

Muskogee

State

Oklahoma

Inventory Route Number(s)

Rt 1577, Section 040

Length

0.1

miles

Project Narrative

This project is in the design and environmental stage

Active Phases during this reporting period

Environmental Compliance (NEPA &amp; Permits); PS&amp;E Development;

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$43,862.50

Funds Expended this FY (TTP Only)

\$43,862.50

Anticipated Total Project Cost (all years)

\$150,000.00

Estimated Completion Date

3/31/2020

Percent Work Complete

80

Attachments: 0

# TTP Bridge Program Project Report

Report Completed on

12/21/2019

Muscogee (Creek) Nation

G07908

Report Period

2019

Fiscal Year (October - September) BIA &amp; FHWA

Tribe's Project Number

G07908BRG04

Federal Project Number

G07908BRG04

Project Name

**Bridge 06526**

Project Description

Replace a deficient county bridge

Location Description

Bridge 06526

County

Okfuskee

State

Oklahoma

Inventory Route Number(s)

Rt 1330, Section 020

Length

0.1

miles

Project Narrative

This project is in the design and environmental stage

Active Phases during this reporting period

Environmental Compliance (NEPA &amp; Permits); PS&amp;E Development;

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$55,125.00

Funds Expended this FY (TTP Only)

\$55,125.00

Anticipated Total Project Cost (all years)

\$150,000.00

Estimated Completion Date

4/29/2020

Percent Work Complete

80

Attachments: 0

# TTP Bridge Program Project Report

Report Completed on

12/21/2019

Muscogee (Creek) Nation

G07908

Report Period

2019

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

G07BRG06

Federal Project Number

G07BRG06

Project Name

Route 151C - Bridge 02286

Project Description

Replace existing deficient bridge

Location Description

Bridge 02286

County

MUSKOGEE

State

Oklahoma

Inventory Route Number(s)

151C Section 020

Length

0.1

miles

Project Narrative

This project is currently in the design and environmental stage

Active Phases during this reporting period

Environmental Compliance (NEPA & Permits); PS&E Development;

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$3,700.00

Funds Expended this FY (TTP Only)

\$3,700.00

Anticipated Total Project Cost (all years)

\$150,000.00

Estimated Completion Date

8/31/2020

Percent Work Complete

10

Attachments: 0

# TTP Bridge Program Project Report

Report Completed on

12/21/2019

Muscogee (Creek) Nation

G07908

Report Period

2019

Fiscal Year (October - September) BIA &amp; FHWA

Tribe's Project Number

G07BRG07

Federal Project Number

G07BRG07

Project Name

**Route 148F - Bridge 05085**

Project Description

Replace existing deficient bridge

Location Description

OKMULGEE

County

OKMULGEE

State

Oklahoma

Inventory Route Number(s)

148F, Section 020

Length

0.1

miles

Project Narrative

Project is in the design and environmental stage

Active Phases during this reporting period

Environmental Compliance (NEPA &amp; Permits); PS&amp;E Development;

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$2,750.00

Funds Expended this FY (TTP Only)

\$2,750.00

Anticipated Total Project Cost (all years)

\$150,000.00

Estimated Completion Date

8/31/2020

Percent Work Complete

10

Attachments: 0

# TTP Bridge Program Project Report

Report Completed on

12/21/2019

Muscogee (Creek) Nation

G07908

Report Period

2019

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

G07BRG08

Federal Project Number

G07BRG08

Project Name

Route 146F - Bridge 11031

Project Description

Replace existing deficient bridge

Location Description

OKMULGEE

County

OKMULGEE

State

Oklahoma

Inventory Route Number(s)

146F, Section 030

Length

0.1

miles

Project Narrative

This project is in the design and environmental stage

Active Phases during this reporting period

Environmental Compliance (NEPA & Permits); PS&E Development;

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$1,831.25

Funds Expended this FY (TTP Only)

\$1,831.25

Anticipated Total Project Cost (all years)

\$150,000.00

Estimated Completion Date

8/31/2020

Percent Work Complete

10

Attachments: 0

# TTP Bridge Program Project Report

Cherokee Nation

Report Completed on

12/23/2019

G08905

Report Period

2019

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

CN-0888-09-BR

Federal Project Number

G089050045

Project Name

**Bridge No.36**

Project Description

Reconstruction

Location Description

At the north end of the Rocky Mt. School Road over Smith Hollow.

County

Adair

State

OK

Inventory Route Number(s)

37.001388889

Length

0.1

miles

Project Narrative

Right of way is waiting on condemnation

Active Phases during this reporting period

Right of Way Acquisition;

Project Funding Source(s)

TTP; TTP Bridge Program;

Funds Expended This FY (All sources)

\$10,335.86

Funds Expended this FY (TTP Only)

\$10,335.86

Anticipated Total Project Cost (all years)

\$1,029,810.00

Estimated Completion Date

12/31/2020

Percent Work Complete

99

Attachments: 0

# TTP Bridge Program Project Report

Cherokee Nation

Report Completed on

12/23/2019

G08905

Report Period

2019

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

JP 28555

Federal Project Number

G089050046

Project Name

Bridge No.56 and No.57

Project Description

Reconstruction

Location Description

Approximately 0.4 and 1.4 miles east of the SH-20/SH-82 junction on EW-0470 Road over Wickliffe Creek

County

Mayes

State

OK

Inventory Route Number(s)

0639: 2;4

Length

0.25

miles

Project Narrative

right of way is near completion pending one condemnation.

Active Phases during this reporting period

Right of Way Acquisition;

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$0.00

Funds Expended this FY (TTP Only)

\$0.00

Anticipated Total Project Cost (all years)

\$1,688,870.00

Estimated Completion Date

12/31/2020

Percent Work Complete

98

Attachments: 0

# TTP Bridge Program Project Report

Report Completed on

12/23/2019

Cherokee Nation

G08905

Report Period

2019

Fiscal Year (October - September) BIA &amp; FHWA

Tribe's Project Number

JP-33566(04)

Federal Project Number

G08905AddP3

Project Name

**Bridge #249**

Project Description

1.6 miles north of Collinsville on north 137 East Ave. over Horsepin Creek.

Location Description

Collinsville

County

Tulsa

State

OK

Inventory Route Number(s)

45.877777778

Length

0.05

miles

Project Narrative

Utility relocation

Active Phases during this reporting period

Utility relocation

Project Funding Source(s)

TTP Bridge Program; county funds

Funds Expended This FY (All sources)

\$0.00

Funds Expended this FY (TTP Only)

\$0.00

Anticipated Total Project Cost (all years)

\$2,266,640.00

Estimated Completion Date

12/31/2021

Percent Work Complete

80

Attachments: 0

# TTP Bridge Program Project Report

Report Completed on

12/16/2019

Kewa (Santo Domingo) Pueblo

M20717

Report Period

2019

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

M2023500

Federal Project Number

M2023500

Project Name

SP88(12)1 DOMINGO BRM102

Project Description

BRIDGE

Location Description

SANDOVAL

County

SANDOVAL

State

New Mexico

Inventory Route Number(s)

88

Length

0.31

miles

Project Narrative

Project is complete and closed out.

Active Phases during this reporting period

PROJECT COMPLETE;

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$0.00

Funds Expended this FY (TTP Only)

\$0.00

Anticipated Total Project Cost (all years)

\$0.00

Estimated Completion Date

3/31/2018

Percent Work Complete

100

Attachments: 0

# TTP Bridge Program Project Report

Report Completed on

1/14/2020

Shoshone-Bannock Tribes of Fort Hall

P04180

Report Period

2019

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

none

Federal Project Number

P041800016

Project Name

Portneuf River Bridge

Project Description

Reconstruction

Location Description

Bannock Creek District

County

Power

State

ID

Inventory Route Number(s)

Rte 152; Sec 40 - P433

Length

0.01

miles

Project Narrative

reconstruction of Portneuf River bridge-Planning has been initiated and much as has been completed.

Active Phases during this reporting period

Preliminary Design (Pre-project Planning); Environmental Compliance (NEPA & Permits); Right of Way Acquisition; mainten

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$62,621.00

Funds Expended this FY (TTP Only)

\$62,621.00

Anticipated Total Project Cost (all years)

\$149,487.00

Estimated Completion Date

9/30/2021

Percent Work Complete

10

Attachments: 0

# TTP Bridge Program Project Report

Report Completed on

1/14/2020

Shoshone-Bannock Tribes of Fort Hall

P04180

Report Period

2019

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

Just Bridge

Federal Project Number

P0433

Project Name

Just Bridge

Project Description

Design and replacement of the Portneuf River Bridge and bridge approaches. # P0416

Location Description

North end of Little Indian Road

County

Lincoln Creek District, Bingham County

State

Idaho

Inventory Route Number(s)

rt 15 P416

Length

0.0036

miles

Project Narrative

The Just Bridge Project is currently in the planning and environmental stage, has been moved down in the priority due to the need of the portneuf River bridge.

Active Phases during this reporting period

Preliminary Design (Pre-project Planning); Environmental Compliance (NEPA & Permits); Maintenance

Project Funding Source(s)

TTP; TTP Bridge Program;

Funds Expended This FY (All sources)

\$2,500.00

Funds Expended this FY (TTP Only)

\$2,500.00

Anticipated Total Project Cost (all years)

\$1,786,400.00

Estimated Completion Date

12/31/2024

Percent Work Complete

3

Attachments: 0

# TTP Bridge Program Project Report

Report Completed on

1/1/2020

Upper Skagit Indian Tribe

P10131

Report Period

2019

Fiscal Year (October - September) BIA &amp; FHWA

Tribe's Project Number

P1013119

Federal Project Number

P1013119

Project Name

**Old Hwy. 99 North Burlington Northern Overpass Project**

Project Description

This project will replace an existing 1,183-foot-long timber trestle bridge with a new prestressed concrete and steel span. The new bridge will be wider, and include structural earth walls, curb and gutter, sidewalks, and a stormwater system. The wider bridge's sufficiency rating is 3 out of 100, which made this bridge one of the top 5 worst rated bridges within Washington State. The Burlington Northern Overpass carries approximately 6,000 vehicles per day, 15 percent of which is truck and freight traffic. Replacing the bridge will ensure that this route will continue to provide reliable service for years to come. This bridge is listed in the Tribe's official NTTFI and serves as a key route for Tribal members commuting to the Tribe's employment center on Bow Hill Road.

Location Description

SKAGIT

County

SKAGIT

State

Washington

Inventory Route Number(s)

5051

Length

0.2

miles

Project Narrative

Construction cleanup work is being completed (e.g. painting, landscaping, etc.). Invoices for reimbursement to Skagit County are being paid under the interlocal agreement. Construction status and photos can be seen at the following web address: <https://www.skagitcounty.net/Departments/PublicWorksBNOP/main.htm> Completion of the project & closeout are expected in the next reporting period.

Active Phases during this reporting period

Construction;

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$160,538.00

Funds Expended this FY (TTP Only)

\$160,538.00

Anticipated Total Project Cost (all years)

\$19,000,000.00

Estimated Completion Date

2/28/2020

Percent Work Complete

99

Attachments: 0