



## Upper Hoh River Road Phase 2 Construction Activities & Upcoming Work

May 7th, 2021

Project Number:

WA JEFF 91420(1)

FHWA Contact:

Alec Harrison

alec.harrison@dot.gov

360-409-3136

551 S Forks Ave

Forks, WA , 98331

Project Partner:

Jefferson County

Contractor:

Interwest Construction Inc.

Sequim, WA

Notice to Proceed:

February 24th, 2021

Fixed Completion Date:

September 18th, 2023



U.S. Department  
of Transportation

**Federal Highway  
Administration**

This week, Interwest Construction Inc. (ICI) continued the excavation work at the Canyon Creek site, MP 10.5. ICI has completed nearly all of the excavation and soil removal from the large hillside on the northwest portion of the site, and has begun final shaping and grading of the slope. ICI also placed and compacted backfill at the locations of the abutments for the new bridge.

Next week, ICI will continue this excavation and slope shaping work at Canyon Creek. They will also begin layout of the abutment locations in preparation for the bridge foundation pile installation in mid-May.

**Impacts to Traffic:**

- Temporary traffic control signals and/or flaggers can be expected at all times at Canyon Creek, MP 10.5.
- Expect delays up to 30 minutes through the project limits (MP 3 through MP 11) between 8:00am and 5:00pm, weekdays, and minor delays at the traffic signals outside of these hours.
- Olympic National Park and businesses along Upper Hoh River Road will remain accessible at all times during construction.

Project Website: [highways.dot.gov/federal-lands/projects/wa/jeff-91420-1](https://highways.dot.gov/federal-lands/projects/wa/jeff-91420-1)

**Western Federal Lands Highway Division**



# Upper Hoh River Road Phase 2 Construction Activities & Upcoming Work

May 7th, 2021

Project Number:

WA JEFF 91420(1)

FHWA Contact:

Alec Harrison

alec.harrison@dot.gov

360-409-3136

551 S Forks Ave

Forks, WA , 98331

Project Partner:

Jefferson County

Contractor:

Interwest Construction Inc.

Sequim, WA

Notice to Proceed:

February 24th, 2021

Fixed Completion Date:

September 18th, 2023



U.S. Department  
of Transportation

**Federal Highway  
Administration**



Excavation and shaping of the slope at the hillside on the northwest side of Canyon Creek.



Placement and compaction of backfill material at the location of the West approach and abutment of the future bridge

**Western Federal Lands Highway Division**