

Weekly Newsletter

Western Federal Lands Highway Division

Upper Hoh River Road Phase 2

August 20th, 2021

Project Information:

Project Number:
WA JEFF 91420(1)

FHWA Contact:
Alec Harrison
alec.harrison@dot.gov
360-409-3136
551 South Forks Ave
Forks, WA 98331

Project Partner:
Jefferson County

Contractor:
Interwest Construction Inc.
Sequim, WA

Notice to Proceed:
February 24th, 2021

Fixed Completion Date:
September 18th, 2023



U.S. Department
of Transportation

**Federal Highway
Administration**

Construction Activities and Upcoming Work

This week, Interwest Construction Inc. (ICI) continued backfilling the embankment to the final grade of the road on either side of the Canyon Creek bridge, and built forms and rebar for the approach slabs. ICI also continued constructing the Engineered Log Jams (ELJs) at MP 4.5. Next week, ICI will continue constructing ELJs, building the roadway embankment at Canyon Creek, and placing the final concrete for the Canyon Creek bridge approaches.

Impacts to Traffic:

- There following work zones can be expected between MP 3 and MP 11 on Upper Hoh Road:
 1. MP 4.5: Temporary Traffic Signals or Flaggers for ELJ construction.
 2. MP 10: Temporary Traffic Signals for construction of Canyon Creek Bridge
- Travelers should expect delays at each of these locations, up to a total of 30 minutes per passage through the project corridor Mon. through Fri., 7AM—6PM
- Olympic National Park and businesses along Upper Hoh Road will remain accessible at all times during construction.

For more information, please visit the project website at:
highways.dot.gov/federal-lands/projects/wa/jeff-91420-1

Weekly Newsletter

Western Federal Lands Highway Division

Upper Hoh River Road Phase 2

August 20th, 2021

Project Information:

Project Number:
WA JEFF 91420(1)

FHWA Contact:
Alec Harrison
alec.harrison@dot.gov
360-409-3136
551 South Forks Ave
Forks, WA 98331

Project Partner:
Jefferson County

Contractor:
Interwest Construction Inc.
Sequim, WA

Notice to Proceed:
February 24th, 2021

Fixed Completion Date:
September 18th, 2023



U.S. Department
of Transportation

**Federal Highway
Administration**



Source: FHWA

Finishing the slope and establishing the ditch-line for the new alignment of the road approaching the Canyon Creek bridge



Source: FHWA

Continued construction of the Engineered Log Jams. ICI is scheduled to complete 10 of the total 29 ELJs this year.