Weekly Newsletter

Western Federal Lands Highway Division Upper Hoh River Road Phase 2

August 27th, 2021

Project Information:

Project Number: WA JEFF 91420(1)

FHWA Contact:

Alec Harrison alec.harrison@dot.gov 360-409-3136 551 South Forks Ave Forks, WA 98331

Project Partner:
Jefferson County

Contractor:

Interwest Construction Inc. Sequim, WA

Notice to Proceed: February 24th, 2021

<u>Fixed Completion Date:</u> September 18th, 2023



Federal Highway Administration

Construction Activities and Upcoming Work

This week, Interwest Construction Inc. (ICI) placed roadway aggregate base, placed concrete for the approach slabs, and began setting up the pumps for the stream diversion at Canyon Creek. ICI also continued constructing the Engineered Log Jams (ELJs) at MP 4.5. Next week, ICI will continue constructing ELJs, pave the asphalt on the Canyon Creek bridge, and begin excavation to the Canyon Creek culvert. Prior to removal of the culvert, ICI will defish within the project limits, place fish screens, build a diversion dam, and divert the stream around the work area with pumps.

Impacts to Traffic

- There following work zones can be expected between MP 3 and MP 11 on Upper Hoh Road:
 - 1. MP 4.5: Temporary Traffic Signals or Flaggers for ELJ construction.
 - 2. MP 10: Temporary Traffic Signals or Flaggers for construction of Canyon Creek Bridge
- Travelers should expect delays at each of these locations, up to a total of 30 minutes per passage through the project corridor Mon. through Fri.., 7AM—6PM
- Olympic National Park and businesses along Upper Hoh Road will remain accessible at all times during construction.

For more information, please visit the project website at: highways.dot.gov/federal-lands/projects/wa/jeff-91420-1

Weekly Newsletter

Western Federal Lands Highway Division Upper Hoh River Road Phase 2

August 27th, 2021

Project Information:

Project Number: WA JEFF 91420(1)

FHWA Contact:

Alec Harrison alec.harrison@dot.gov 360-409-3136 551 South Forks Ave Forks, WA 98331

<u>Project Partner:</u> Jefferson County

Contractor:

Interwest Construction Inc. Sequim, WA

Notice to Proceed: February 24th, 2021

<u>Fixed Completion Date:</u> September 18th, 2023



Federal Highway Administration



Source: FHWA

Placing 6 inches of roadway aggregate on the subgrade at Canyon Creek. 4 inches of asphalt will be paved on top



Source: FHWA

Placing the concrete for the approach slabs at the Canyon Creek bridge