Weekly Newsletter

Western Federal Lands Highway Division Upper Hoh River Road Phase 2

March 9th, 2023

Project Information:

Project Number: WA JEFF 91420(1)

FHWA Contact: Alec Harrison alec.harrison@dot.gov 360-409-3136 551 South Forks Ave Forks, WA 98331

Project Partner:
Jefferson County

<u>Contractor:</u> Interwest Construction Inc. Sequim, WA

Notice to Proceed: February 24th, 2021

<u>Fixed Completion Date:</u> October 3rd, 2023



Federal Highway Administration

Construction Activities and Upcoming Work

Next week and the following week, Interwest Construction, Inc. (ICI) will resume work on the FHWA Upper Hoh River Road Phase 2 project for this final season of work. That work will consist of clearing a few trees at MP 4.38 where a 18ft tall x 20ft wide box culvert will be installed (in July-Aug 2023) and at MP 3.6 where the remaining 8 Engineered Log Jams with dolos will be installed (in July-Aug 2023). Some other work to be completed this year include the Soil Nail Retaining Wall and remaining paving at MP 7.5 Tower Creek, and the Wetland Mitigation site at MP 3.6. After the clearing is completed in March as described above, there will be a pause in work until the beginning of May 2023

Impacts to Traffic

- Travelers can expect Temporary Traffic Control Flaggers at MP
 4.38 and MP 3.6 of Upper Hoh Rd for clearing operations
- Expect delays up to a total of **30 minutes** per passage through the project corridor during weekdays **8AM-5PM from March 15th to March 24th, 2023**
- Olympic National Park and businesses along Upper Hoh Road will remain accessible at all times during construction.

For more information, please visit the project website at: highways.dot.gov/federal-lands/projects/wa/jeff-91420-1

Weekly Newsletter

Western Federal Lands Highway Division Upper Hoh River Road Phase 2

Project Information:

Project Number: WA JEFF 91420(1)

FHWA Contact:
Alec Harrison
alec.harrison@dot.gov
360-409-3136
551 South Forks Ave
Forks, WA 98331

Project Partner:
Jefferson County

<u>Contractor:</u> Interwest Construction Inc. Sequim, WA

Notice to Proceed: February 24th, 2021

<u>Fixed Completion Date:</u> October 3rd, 2023



Federal Highway Administration



MP 4.38 culvert to be replaced with a 18'x20' precast concrete box culvert



MP 3.6 where this project's remaining ELJs with dolos will be installed

Source FHWA