

NEWSLETTER

Darrington Emergency Repairs 2016 Phase II

July 9, 2020

Project Overview: Construction for this project to include, grading, aggregate surfacing, asphalt concrete paving, culvert cleaning and installation along with drainage improvements.



Beginning July 20, FSR 20 will have one lane traffic with flaggers and possible 30 minute delays.

Project Number:

WA FS ERFO 2016(1-20(5))

FHWA Contact:

David Nye

david.nye@dot.gov

(307) 774-1732

Darrington, WA

Project Partner:

Mt. Baker-Snoqualmie

National Forest

Contractor:

Strider Construction Co.,

Inc.

Bellingham, WA

Notice to Proceed:

May 11, 2020

Approx. Completion Date

October 2, 2020

- No construction activity will take place the week of July 12 thru 18. The Contractor is waiting for the in-water work window to open on July 20.



- The contractor will mobilize equipment back to FSR 20, Chocwich Creek, near the end of next week.
- The diversion of Chocwich Creek will begin on July 20.

The contractor normal work hours will be Monday thru Thursday 7:00 am—5:00 pm.



U.S. Department
of Transportation

**Federal Highway
Administration**

Project Website: <https://highways.dot.gov/federal-lands/projects/wa/fs-erfo-2016-1-20-5>

Western Federal Lands Highway Division