# Lewis River Bridge Construction Activities & Upcoming Work

August 11, 2023

Source: FHWA

## Project Number:

WY NPS YELL 14(1)

#### **FHWA Contact:**

Boem Kim boem.kim@dot.gov (360) 605-7636

#### Project Partner:

**NPS** 

#### **Contractor:**

M.A. DeAtley Construction, Inc Clarkston, WA

#### Notice to Proceed:

May 3, 2022

## **Fixed Completion**

Date:

October 25, 2024



U.S. Department of Transportation

Federal Highway Administration

# **Project Description**

Located on the South Entrance Road, this project includes construction of a double span 357-foot long steel girder bridge, 3 mechanically stabilized earth walls, removal of the existing Lewis River Bridge, stone masonry, roadway excavation, and paving.

## **Work Schedule**

Expect work 3:00 a.m. to 6:00 p.m., 6 - 7 days a week.



Source: FHWA

This week the contractor continues placing the footing steel reinforcement in abutment 1 and building concrete forms for abutment 2 walls. They are finishing excavation on the North slope and crushing rock at the South Entrance Pit.

Upcoming work includes: placing concrete on the pier, in abutment 2 walls and abutment 1 footing. They will continue hauling material between the project site and South Entrance Pit.

# **Traffic Delays**



Anticipate up to 15 minute delays during construction activities. There will be a one-lane, two-way temporary traffic control zone. Be aware of stop lights for trucks entering the road at the South Pit.



Source: FHWA

Project Website: https://highways.dot.gov/federal-lands/projects/wy/lewis-river-bridge