

NEWSLETTER

Darrington Emergency Repairs 2016 Phase II

September 25, 2020

Project Overview: Construction for this project includes, grading, aggregate surfacing, asphalt concrete paving, culvert cleaning and installation with drainage improvements.

**ROAD
CLOSED**

FSR 4065 is closed to the public.

Project Number:

WA FS ERFO 2016(1-20(5))

FHWA Contact:

David Nye

david.nye@dot.gov

(307) 774-1732

Darrington, WA

Project Partner:

Mt. Baker-Snoqualmie

National Forest

Contractor:

Strider Construction Co.,
Inc.

Bellingham, WA

Notice to Proceed:

May 11, 2020

Approx. Completion Date

October 2, 2020



- Most of the class 4 riprap has been placed.
- The inlet and outlet concrete collars were poured on September 22nd.
- The final streambed shaping is in progress.
- It is estimated the project will be substantially complete on September 25th, however, unfavorable weather conditions could push it back.



U.S. Department
of Transportation

**Federal Highway
Administration**

Contractor normal work hours will be Monday thru Thursday 8:30 am—5:30 pm.

Project Website: <https://highways.dot.gov/federal-lands/projects/wa/fs-erfo-2016-1-20-5>

Western Federal Lands Highway Division