

North Entrance, Yellowstone Construction Activities & Upcoming Work

December 22th, 2020

Project Number:

MT NPS YELL 11(2)

FHWA Contact:

Boem Kim

Boem.Kim@dot.gov

P: 360-605-7636

Lake Maintenance Station

BLDG 708

506 Howell Drive

PO BOX 3308

Lake, WY 82190

Project Partner:

National Park Service

Yellowstone NP

Contractor:

HK Contractors

Idaho Falls, ID

Notice to Proceed:

July 2, 2020

Fixed Completion Date:

August 20, 2021



U.S. Department
of Transportation

**Federal Highway
Administration**

Project Description

The North Entrance Project is the final component of the development of the Gardiner Gateway project. The project consists of a new entrance station building and two entry kiosks, a new employee bypass road, additional queuing lanes, and operational improvements to the Gardiner Transportation Center and Robert Reamer Road.



Road Surface Conditions

The North Entrance Road and Robert Reamer Ave are gravel roads.



Current and Upcoming Work

Current Activities:

- Road work is complete for the season and the buildings are ongoing.
- HVAC installation in progress for the buildings
- Electrical lighting work in the Main Building mostly complete
- Plumbing of Main building in progress

Upcoming Activities:

- Holiday break from 12-18-20 through 1-3-21 for contractors
- SAM wrapping exterior of buildings
- Installation of insulation
- Drywall installation

Traffic Conditions:

- North Entrance road open to traffic, weather permitting. Robert Reamer Road open to local traffic only.

Project Website: <https://highways.dot.gov/federal-lands/projects/mt/nps-yell-11-2>

Western Federal Lands Highway Division



Kiosk structures with second layer of SAM wrap installed on the roof completed.



SAM wrapping and lightning protection installed on the roof for the main building. HVAC, electrical and plumbing progressing in the interior.