



Yellowstone River Bridge Yellowstone National Park, Park County, Wyoming

April 09, 2024

Project Number:
WY NPS YELL 12(2)

FHWA Contact:
Nathan Douglass, PE
Nathan.Douglass@dot.gov
(208) 351-0054

Contractor:
HK Contractors Inc.
P.O. Box 51450
Idaho Falls, Idaho 83402

Notice to Proceed:
January 24, 2023

Completion Date:
November 30, 2026

Construction Activities & Upcoming Work

Construction work for the 2024 season has begun. The contractor started their mobilization process this week. Snow removal and clearance are the main focus of work this week. Next week the bridge sub-contractor will start placing forms and rebar for the abutment 2 footing.

Off-site the contractor has begun the pre-casting process of the pier columns. Pier 3 column segments started to get poured this week and that process will continue throughout the summer for pier 1 and 2 until completion.

Public traffic should expect minimal delays this week and majority of the 2024 construction season.



Pier 2 View From Pier 3



Pier 3 Pre-casting Off-site



Pier 3 Pre-casting Off-site

Source of photos: FHWA

Project Web Site: <https://highways.dot.gov/federal-lands/projects/wy/nps-yell-12-2>



U.S. Department
of Transportation

**Federal Highway
Administration**

Western Federal Lands Highway Division