

Glenn Hwy Rehab, Kings River Bridge, MP 66.0 to 67.2



Project Number:
AK DOT 135(6)

FHWA Contact:
Tara Walter
E: tara.walter@dot.gov
P: 360-624-8233

Project Partner:
Alaska Dept of
Transportation & Public
Facilities.

Contractor:
Pruhs Construction
Company, LLC
Anchorage, AK

Notice to Proceed:
December 29, 2022

Fixed Completion Date:
October 9, 2024



U.S. Department
of Transportation

**Federal Highway
Administration**

Construction Activities & Upcoming Work

May 2, 2024

Contractor has been grubbing and began placing riprap for the guide bank on the north side of the bridge this last week. The bridge subcontractor has placed concrete for both approach slabs and is building forms for the curb. Upcoming work includes installing the riprap on the south side and placing concrete in the curb. Topsoil placement is planned for the finished slopes on the project.



Above right: Riprap placed on north side.

Below right: Placement of concrete bridge approach.

All Project Images Source: FHWA

Traffic Delays

Contractor's schedule will be **Monday thru Saturday, 7:00am-5:00pm. Expect up to 30 minute traffic delays during this time.** Please drive cautiously through the project area.



Website: [Glenn Highway Rehabilitation, Kings River Bridge Section MP 66.0 to MP 67.2 | FHWA](#)

Western Federal Lands Highway Division