May 24, 2024

Source: FHWA

Project Number:

WY NPS YELL 14(1)

FHWA Contact:

Tim Barber Timothy.Barber@dot.gov (208) 479 - 4421

Project Partner:

**NPS** 

Contractor:

M.A. DeAtley

Construction, Inc

Clarkston, WA

Notice to Proceed:

May 3rd, 2022

**Fixed Completion Date:** 

October 15, 2024

## **Traffic Delays**

Anticipate up to 15 minute delays during construction activities. There is a single lane, two-way alternating temporary traffic control zone. Please observe and heed the temporary traffic signals.

Project Description

Utilizing Great American Outdoor Act Funding, the Lewis River Bridge project, located along the South Entrance Road, includes construction of a double span 357-foot long steel girder bridge, 3 mechanically stabilized earth walls, removal of the existing Lewis River Bridge, stone masonry, excavation, and paving.



Source: FHWA

Work Schedule

Expect work 6:00 a.m. to 6:00 p.m., 6 -7 days a week.

The contractor has installed the bridge deck falsework and began concrete formwork for the end walls and bridge deck. Shear block concrete was placed and protected from this week's winter weather.

Upcoming work includes: end wall steel reinforcement and concrete, continuation of concrete formwork for the bridge deck, stone masonry on the abutments, and South MSE wall installation.

•

U.S. Department of Transportation

Federal Highway Administration <u>Project Website</u>: https://highways.dot.gov/federal-lands/projects/wy/lewis-river-bridge

**Western Federal Lands Highway Division**