



Source: FHWA

June 7, 2024

Project Number:

ID ERFO FS NEZPR117
2019-1(1)

FHWA Contact:

John Henderson
john.henderson@dot.gov
360-839-3867

Project Partner:

National Forest Service
Western Federal Lands
Highway Division

Contractor:

M.L. Albright & Sons, Inc.
6182 Lapwai Rd,
Lewiston ID 83501

Notice to Proceed:

09/29/2023

Fixed Completion Date:

10/18/2024



U.S. Department
of Transportation

**Federal Highway
Administration**

Nez Perce - Clearwater 2019 Repairs

Construction Activities & Upcoming Work

Work on FSR354 is nearing completion. Please contact local USFS office for date of opening. Construction activities will resume Monday June 10th 2024 as FSR5503 on the Clearwater River, approximately 8 miles west of Syringa, Monday thru Friday 7am-5pm. Work will consist of excavation of road slide and the construction of Gabion Faced, Reinforced Soil Slope walls at M.P. 1.28 on FSR 5503. This road is currently gated by USFS and non construction personnel should remain clear of this site until its completion as the road will remain closed for the duration of construction activities. At the completion of work on FSR 5503, construction activities will move to FSR 470 and FSR 468 with operations running concurrent beginning July 8th.

Road Closures

Please visit your local USFS office for FSR354 road closure information and anticipated opening date. FSR 5503 is currently closed and will remain closed at the junction with Highway 12 until construction operations are concluded. Please be aware of potential heavy truck traffic entering and exiting onto the highway and refrain from entering the work area.



Source: FHWA

Rock buttress and shoulder stabilization FSR354 M.P. 13.6



SITE PHOTOS



24-inch culvert install M.P. 13.6 FSR354

Source: FHWA



Road Closure M.P. 15.7 FSR354

Source: FHWA



Culvert installation FSR 354 M.P. 13.6

SOURCE: FHWA