

POLYCHROME AREA IMPROVEMENTS



Source: N. Weisman, NPS

May 31, 2024

Project Number:

AK NPS DENA 10(49)

FHWA Contact:

David Harvey
E: Jesse.Harvey@dot.gov
P: 360-833-3338

Project Partner:

National Park Service (NPS)

Contractor:

Granite Construction Co.
Anchorage, AK

Notice to Proceed:

1/4/2023

Fixed

Completion Date:

July 6, 2026



U.S. Department
of Transportation

**Federal Highway
Administration**

Construction Activities and Upcoming Work

The contractor is continuing drilling, blasting and rock bolt installation on the west cut. Rock dowel installation has begun below the west abutment location on the night shift. The contractor is finishing up with construction of the soil nail wall at the east abutment this week and thermosyphon vertical pipes have been installed on the west side of the east abutment location.

The contractor has also begun the installation of the battered micropiles at the east abutment location. Abutment blocks are due to begin arriving at the MP5 Pit staging area next week.

Trial assembly of the first half of the bridge continues at the fabricator's facility in Portland, Oregon.

Traffic Delays

There are no traffic delays expected. Deliveries of oversized loads will continue during the nighttime hours as allowed and needed.



Source: FHWA

Drilling for the micropiles at the east abutment location.

Website: <https://highways.dot.gov/federal-lands/projects/ak/nps-dena-10-49>

Western Federal Lands Highway Division

Source: FHWA



Drilling blast holes and preparing for the next blast.
Also grouting the rock dowels below the west abutment location..