



Source: FHWA

Lewis River Bridge Construction Activities & Upcoming Work

July 5, 2024

Project Number:

WY NPS YELL 14(1)

FHWA Contact:

Tim Barber

Timothy.Barber@dot.gov

(208) 479 - 4421

Project Partner:

NPS

Contractor:

M.A. DeAtley

Construction, Inc

Clarkston, WA

Notice to Proceed:

May 3rd, 2022

Fixed Completion Date:

October 15, 2024

Project Description

Utilizing Great American Outdoor Act Funding, the Lewis River Bridge project, located along the South Entrance Road, includes construction of a double span 357-foot long steel girder bridge, 3 mechanically stabilized earth walls, removal of the existing Lewis River Bridge, stone masonry, excavation, and paving.



Source: FHWA

Work Schedule

Expect work 6:00 a.m. to 6:00 p.m., 6 - 7 days a week.



The contractor completed the bridge steel reinforcement and has placed the first 2 sections of the bridge deck concrete. They completed the South Mechanically Stabilized Earth wall and began working on roadway subgrade. Stone masonry is being placed on the abutment walls.

Upcoming work includes: bridge deck and bridge sidewalk concrete, stone masonry, guardwall concrete, and curb concrete. Formwork for the sleeper beams and approach slabs.

Traffic Delays



Anticipate up to 15 minute delays during construction activities. There is a single lane, two-way alternating temporary traffic control zone. Please observe and heed the temporary traffic signals.



U.S. Department
of Transportation

**Federal Highway
Administration**

Project Website: <https://highways.dot.gov/federal-lands/projects/wy/lewis-river-bridge>

Western Federal Lands Highway Division