



Source: FHWA

Nez Perce - Clearwater 2019 Repairs **August 9, 2024**

Project Number:

ID ERFO FS NEZPR117
2019-1(1)

FHWA Contact:

John Henderson
john.henderson@dot.gov
360-839-3867

Project Partner:

National Forest Service
Western Federal Lands
Highway Division

Contractor:

M.L. Albright & Sons, Inc.
6182 Lapwai Rd,
Lewiston ID 83501

Notice to Proceed:

09/29/2023

Fixed Completion Date:

10/18/2024



U.S. Department
of Transportation

**Federal Highway
Administration**

Construction Activities & Upcoming Work

Construction activities continue on FSR 470, Swiftwater Rd at M.P. 2.36. Roadway and structural excavation has been completed. Wall construction continues with approximately half of the wall completed. At the completion of the M.P. 2.36 site, construction activities will move to M.P. 2.52. Activities at this site will mirror those at M.P. 2.36. FSR 470 remains closed to the public and will remain closed throughout construction. Please be aware of truck traffic entering and exiting Selway River road at FSR 470 as well as at staging area located on the East side of Selway River Rd at the O'hara bridge.

Road Closures

FSR470, Swiftwater Road, remains closed to thru traffic from the Selway River to the junction of FSR653. At M.P. 2.36 of FSR470, roadway excavation has taken place and the road is not passable to any vehicles including emergency vehicles. FSR470 will remain closed to all thru traffic through at least the end of September.



Gabion wall construction M.P. 2.36 FSR 470

Source: FHWA



SITE PHOTOS



Road Closed sign, Junction FSR470 and FSR653

Source: FHWA

Gabion faced wall construction, M.P. 2.36 FSR 470

Source: FHWA



Gabion faced wall construction, M.P. 2.36 FSR 470

SOURCE: FHWA