

#### Project Number:

WY NPS YELL 12(2)

#### FHWA Contact:

Nathan Douglass

nathan.douglass@dot.gov

(208) 351-0054

#### Project Partner:

Yellowstone National Park

#### Contractor:

HK Contractors Inc.

P.O. Box 51450

Idaho Falls, Idaho

83402

#### Notice to Proceed:

January 24, 2023

#### Fixed Completion Date:

November 30, 2026



U.S. Department of Transportation

Federal Highway Administration Yellowstone River Bridge September 20, 2024

# **Construction Activities & Upcoming Work**

# **Project Description:**

Utilizing Great American Outdoor Act Funding the Yellowstone River Bridge project includes constructing a new bridge over the Yellowstone River, a new alignment to the bridge approach, expansion of picnic areas, and additional parking at various trailheads.

# **Road Conditions:**

Extreme caution should be used by motorist and tourist, particularly during rainy or snowy weather conditions. Temporary traffic control signs are utilized at the active construction locations to ensure public safety.

# **Current and Upcoming Work:**

The contractor has completed installation of girder sections 11, 12, and 13 from abutment 2 to pier cap 3. The forms of Pier 2 cap have been completely removed and installation of post tensioning cables has started. Tower Junction has been partially opened to the public after the new vault toilet installations were completed. Pier 1 segments 101 and 102 have been delivered and all Pier 1 segments should be delivered within the next week. The contractor will begin stacking and these segments and preparing for Pier 1 cap installation in the coming weeks. There are more girders to be delivered and the contractor continues installing girder sections.

# **Traffic Delays:**

Minimal delays should be expected next week and the majority of the construction season. Please use caution when driving by construction access roads.

# 2024 Construction Milestones:

Completion of Footings—Finished Completion of MSE wall at Pier 2—Finished Erection of pre-cast Pier Segments

- Pier 3—Complete
- Pier 2—Complete
- Pier 1—In Progress

**Completion of Pier Caps** 

- Pier 3—Complete
  - Pier 2—Final stages
- Pier 1—In Progress

Girder Erection—In Progress

Project Website: https://highways.dot.gov/federal-lands/projects/wy/nps-yell-12-2

# Western Federal Lands Highway Division



Project Number:

WY NPS YELL 12(2)

FHWA Contact:

Nathan Douglass nathan.douglass@dot.gov (208) 351-0054

<u>Project Partner:</u> Yellowstone National Park

<u>Contractor:</u> HK Contractors Inc. P.O. Box 51450 Idaho Falls, Idaho 83402

Notice to Proceed:

January 24, 2023

Fixed Completion Date:

November 30, 2026



U.S. Department of Transportation

Federal Highway Administration Yellowstone River Bridge September 20, 2024 Construction Activities & Upcoming Work



Girder Erection Span from Pier 3 to Abutment 2



Installing Strands on Pier 2 for Future Post Tensioning



New Vault Toilets at Tower Junction

Source: FHWA

Project Website: https://highways.dot.gov/federal-lands/projects/wy/nps-yell-12-2

# Western Federal Lands Highway Division