



6/13/2025

Granite Hill Road Reconstruction Phase II Construction Activities & Upcoming Work

Project Number:

OR FLAP Grant(24)

FHWA Contact:

Alex Machupa

alex.machupa@dot.gov

(208)479-6587

Project Partner:

Wallowa Whitman

National Forest

Contractor:

Cascade Civil Corp

255 SE Black Butte Blvd

Redmond, OR

97756

Notice to Proceed:

February 28, 2025

Fixed Completion Date:

October 21, 2025



U.S. Department
of Transportation

**Federal Highway
Administration**

Project Description:

The Granite Hill Road Reconstruction Phase II project is a continuation of work that is being completed in the Wallowa Whitman National Forest near the town of Granite, OR. This project will replace five existing fish passage culverts. Three of the culverts will be replaced with precast concrete box culverts. The other two culverts will be replaced precast concrete bridges. Work also related to this project will contain streambed mitigation and restoration to the impacted areas.

Road Conditions:

Extreme caution should be used by motorist and tourist, particularly during rainy or snowy weather conditions. Temporary traffic control signs are utilized at the active construction locations to ensure public safety. Traffic impacts were minimal this week.

Current and Upcoming Work:

This week, Cascade will begin pile driving at Bull Run #3, work will continue into next week with Bull Run #4. Inspections have been completed on both temporary bridges and they will be open to traffic. Looking ahead, the in-water work window opens next week, and Cascade will begin diversion work at Bull Run #3. Excavation for abutments will also begin next week, with rebar deliveries expected. Formwork for Bull Run #3 abutments is scheduled to begin the week of June 23.

Traffic Delays:

Minimal delays should be expected next week and the majority of the construction season. Please use caution when driving by construction operations.

Construction Milestones:

Bridge Locations:

- Temporary Bridge Installation - Completed
- Pile Driving - In progress
- Abutment Concrete Pour
- UHPC Longitudinal Joints

Culvert Locations:

- Removal Of Existing Culvert
- Installation Of Box Culvert
- Streambed Material
- Streambed Restoration



Granite Hill Road Reconstruction Phase II 6/13/2025

Construction Activities & Upcoming Work

Project Number:

OR FLAP Grant(24)

FHWA Contact:

Alex Machupa

alex.machupa@dot.gov

(208)479-6587

Project Partner:

Wallowa Whitman

National Forest

Contractor:

Cascade Civil Corp

255 SE Black Butte Blvd

Redmond, OR

97756

Notice to Proceed:

February 28, 2025

Fixed Completion Date:

October 21, 2025



U.S. Department
of Transportation

**Federal Highway
Administration**



Temporary Culvert at Bull Run #1



Driven Piles at Bull Rune #3

Source: FHWA

Western Federal Lands Highway Division