



7/10/2025

Granite Hill Road Reconstruction Phase II Construction Activities & Upcoming Work

Project Number:

OR FLAP Grant 24(2)

FHWA Contact:

Alex Machupa

alex.machupa@dot.gov

(208) 479-6587

Project Partner:

Wallowa Whitman National
Forest

Contractor:

Cascade Civil Corp
255 SE Black Butte Blvd
Redmond, OR

97756

Notice to Proceed:

February 28, 2025

Fixed Completion Date:

October 21, 2025



U.S. Department
of Transportation

**Federal Highway
Administration**

Project Description:

The Granite Hill Road Reconstruction Phase II project is a continuation of work that is being completed in the Wallowa Whitman National Forest near the town of Granite, OR. This project will replace five existing fish passage culverts. Three of the culverts will be replaced with precast concrete box culverts. The other two culverts will be replaced precast concrete bridges. Work also related to this project will contain streambed mitigation and restoration to the impacted areas.

Road Conditions:

Extreme caution should be used by motorist and tourist, particularly during rainy or snowy weather conditions. Temporary traffic control signs are utilized at the active construction locations to ensure public safety. Traffic impacts were minimal this week.

Current and Upcoming Work:

This week, the contractor completed the abutments at Bull Run #3 and #4 and finished installing the stream diversions at both sites. Work also began on placing rip rap and streambed material. Precast culvert sections for Boundary Creek were delivered and are now on-site. Looking ahead to next week, the contractor will begin work at Boundary Creek with the removal of the existing culvert and the installation of the new box culvert.

Traffic Delays:

Please note that the roadway will be closed to public traffic from Monday at 9:00 AM through Friday at 6:00 PM.

Construction Milestones:

Bridge Locations:

- Temporary Bridge Installation
- Pile Driving
- Abutment Concrete Pour
- UHPC Linguodental Joints

Culvert Locations:

- Removal Of Existing Culvert
- Installation Of Box Culvert
- Streambed Material
- Streambed Restoration



Granite Hill Road Reconstruction Phase II 07/10/2025

Construction Activities & Upcoming Work

Project Number:

OR FLAP Grant 24(2)

FHWA Contact:

Alex Machupa

alex.machupa@dot.gov

(208) 479-6587

Project Partner:

Wallowa Whitman National
Forest

Contractor:

Cascade Civil Corp

255 SE Black Butte Blvd

Redmond, OR

97756

Notice to Proceed:

February 28, 2025

Fixed Completion Date:

October 21, 2025



U.S. Department
of Transportation

**Federal Highway
Administration**



Concrete Formwork and Rebar

Source: FHWA

Western Federal Lands Highway Division



Granite Hill Road Reconstruction Phase II 07/10/2025 Construction Activities & Upcoming Work

Project Number:

OR FLAP Grant 24(2)

FHWA Contact:

Alex Machupa

alex.machupa@dot.gov

(208) 479-6587

Project Partner:

Wallowa Whitman National
Forest

Contractor:

Cascade Civil Corp

255 SE Black Butte Blvd

Redmond, OR

97756

Notice to Proceed:

February 28, 2025

Fixed Completion Date:

October 21, 2025



U.S. Department
of Transportation

**Federal Highway
Administration**



Concrete Pour at Bull Run #3 and #4

Source: FHWA

Western Federal Lands Highway Division