



Granite Hill Road Reconstruction Phase II 07/18/2025

Construction Activities & Upcoming Work

Project Number:

OR FLAP Grant(24)

FHWA Contact:

Alex Machupa

alex.machupa@dot.gov

(360)619-7745

Project Partner:

Wallowa Whitman National
Forest

Contractor:

Cascade Civil Corp
255 SE Black Butte Blvd
Redmond, OR
97756

Notice to Proceed:

February 28, 2025

Fixed Completion Date:

October 21, 2025



U.S. Department
of Transportation

**Federal Highway
Administration**

Project Description:

The Granite Hill Road Reconstruction Phase II project is a continuation of work that is being completed in the Wallowa Whitman National Forest near the town of Granite, OR. This project will replace five existing fish passage culverts. Three of the culverts will be replaced with precast concrete box culverts. The other two culverts will be replaced precast concrete bridges. Work also related to this project will contain streambed mitigation and restoration to the impacted areas.

Road Conditions:

Extreme caution should be used by motorist and tourist, particularly during rainy or snowy weather conditions. Temporary traffic control signs are utilized at the active construction locations to ensure public safety. Traffic impacts were minimal this week.

Current and Upcoming Work:

The contractor began work at the Boundary Creek box culvert, setting all but two wing walls, with the remaining wing walls scheduled for completion next week. Box culvert pieces for Bull Run #1 and #2 are expected to arrive on-site next week. At Bull Run #4, the bridge girder will be set over the weekend, while at Bull Run #3, the bridge slabs are planned to be set on Tuesday of next week. Work on stream bed material and fish passage boulders will continue throughout this week and into next week until completion.

Traffic Delays:

Please note that the roadway will be closed to public traffic from Monday at 9:00 AM through Friday at 6:00 PM.

Construction Milestones:

Bridge Locations:

- Temporary Bridge Installation
- Pile Driving
- Abutment Concrete Pour
- UHPC Linguodental Joints

Culvert Locations:

- Removal Of Existing Culvert
- Installation Of Box Culvert
- Streambed Material



Granite Hill Road Reconstruction Phase II 07/18/2025

Construction Activities & Upcoming Work

Project Number:

OR FLAP Grant(24)

FHWA Contact:

Alex Machupa

alex.machupa@dot.gov

(360)619-7745

Project Partner:

Wallowa Whitman National
Forest

Contractor:

Cascade Civil Corp

255 SE Black Butte Blvd

Redmond, OR

97756

Notice to Proceed:

February 28, 2025

Fixed Completion Date:

October 21, 2025



U.S. Department
of Transportation

**Federal Highway
Administration**



Boundary Box Culvert Installation

Source: FHWA

Western Federal Lands Highway Division