

POLYCHROME AREA IMPROVEMENTS



Source: Granite Construction Co., Inc.

June 20, 2025

Project Number:

AK NPS DENA 10(49)

FHWA Contact:

David Harvey
E: Jesse.Harvey@dot.gov
P: 360-833-3338

Project Partner:

National Park Service (NPS)

Contractor:

Granite Construction Co.
Anchorage, AK

Notice to Proceed:

1/4/2023

Fixed

Completion Date:

July 6, 2026



U.S. Department
of Transportation

**Federal Highway
Administration**

Construction Activities and Upcoming Work

After a few minor delays due to wind, fabrication and delivery, the contractor completed erecting the main truss! In the next few days they will complete the final bolt torque verifications and move the crane and crane mats off the truss. Then they will begin erection of the launch truss inside of the main truss. Pre-assembly of the launch truss has already begun in the MP44 staging yard. Next week the contractor plans to move equipment to the west side of the slide using a helicopter in preparation of erection of the receiving tower at abutment 2. They will also begin casting the east and west back and wingwalls off-site.

Traffic Delays

There are no traffic delays expected. Deliveries of oversized loads is restricted to nights.



Source: Jacobs

Lateral guide rollers attached to south L0-U1
and vertical rollers at L0.

Website: <https://highways.dot.gov/federal-lands/projects/ak/nps-dena-10-49>

Western Federal Lands Highway Division