



8/15/2025

Granite Hill Road Reconstruction Phase II

Construction Activities & Upcoming Work

Project Number:

OR FLAP Grant(24)

FHWA Contact:

Alex Machupa

alex.machupa@dot.gov

(360)619-7745

Project Partner:

Wallowa Whitman National
Forest

Contractor:

Cascade Civil Corp

255 SE Black Butte Blvd

Redmond, OR

97756

Notice to Proceed:

February 28, 2025

Fixed Completion Date:

October 21, 2025



U.S. Department
of Transportation

**Federal Highway
Administration**

Project Description:

The Granite Hill Road Reconstruction Phase II project is a continuation of work that is being completed in the Wallowa Whitman National Forest near the town of Granite, OR. This project will replace five existing fish passage culverts. Three of the culverts will be replaced with precast concrete box culverts. The other two culverts will be replaced precast concrete bridges. Work also related to this project will contain streambed mitigation and restoration to the impacted areas.

Road Conditions:

Extreme caution should be used by motorist and tourist, particularly during rainy or snowy weather conditions. Temporary traffic control signs are utilized at the active construction locations to ensure public safety. Traffic impacts were minimal this week.

Current and Upcoming Work:

At Bull Run #3, the UHPC joints have been completed and the bridge railing has been installed. The bridge is expected to open to traffic next week. Following the opening, the contractor will begin demolition of the detour bridge and complete the remaining stream and riprap work.

At Bull Run #1, the contractor poured both culvert cutoff walls and has installed all bases for the box culvert. Work has also started on placing streambed material.

Looking Ahead: Paving is currently scheduled for the week of September 9th.

Traffic Delays:

Please note that the roadway will be closed to public traffic from Monday at 9:00 AM through Friday at 6:00 PM.

Construction Milestones:

Bridge Locations:

- Temporary Bridge Installation
- Pile Driving
- Abutment Concrete Pour
- UHPC Linguodental Joints

Culvert Locations:

- Removal Of Existing Culvert
- Installation Of Box Culvert
- Streambed Material
- Streambed Restoration

Western Federal Lands Highway Division



Granite Hill Road Reconstruction Phase II 06/15/2025

Construction Activities & Upcoming Work

Project Number:

OR FLAP Grant(24)

FHWA Contact:

Alex Machupa

alex.machupa@dot.gov

(360)619-7745

Project Partner:

Wallowa Whitman National
Forest

Contractor:

Cascade Civil Corp

255 SE Black Butte Blvd

Redmond, OR

97756

Notice to Proceed:

February 28, 2025

Fixed Completion Date:

October 21, 2025



U.S. Department
of Transportation

**Federal Highway
Administration**



Bull Run #1 Box Culvert install

Source: FHWA

Western Federal Lands Highway Division