Lewis River Bridge Construction Activities & Upcoming Work

June 30, 2023

Source: FHWA

Project Number:

WY NPS YELL 14(1)

FHWA Contact:

Boem Kim boem.kim@dot.gov (360) 605-7636

Project Partner:

NPS

Contractor:

M.A. DeAtley Construction, Inc Clarkston, WA

Notice to Proceed:

May 3, 2022

Fixed Completion

Date:

October 25, 2024



Traffic Delays

Anticipate up to 15 minute delays during construction activities. There will be a one -lane, two-way temporary traffic control zone

Project Description

Located on the South Entrance Road, this project includes construction of a double span 357-foot long steel girder bridge, 3 mechanically stabilized earth walls, removal of the existing Lewis River Bridge, stone masonry, roadway excavation, and paving.

Work Schedule

Expect work 6:00 a.m. to 6:00 p.m., Monday through Saturday.



This week the contractor finished cleaning out steel pipe piles in the pier and splicing abutment 1 piles. They began forming the concrete footings in the abutment 2 piles. They are excavating the North slope.

Upcoming work includes: driving steel pipe piles in abutment 1, placing concrete in pier piles, and doing concrete form work. They will be blasting the North slope and excavating it.



Source: FHWA

U.S. Department of Transportation

Federal Highway Administration Project Website: https://highways.dot.gov/federal-lands/projects/wy/lewis-river-bridge