Lewis River Bridge **Construction Activities & Upcoming Work**

September 8, 2023

Source: FHWA

Project Number:

WY NPS YELL 14(1)

FHWA Contact:

Boem Kim boem.kim@dot.gov (360) 605-7636

Project Partner:

NPS

Contractor:

M.A. DeAtley Construction, Inc Clarkston, WA

Notice to Proceed:

May 3, 2022

Fixed Completion

Date:

October 25, 2024



U.S. Department of Transportation

Federal Highway Administration

Project Description

Located on the South Entrance Road, this project includes construction of a double span 357-foot long steel girder bridge, 3 mechanically stabilized earth walls, removal of the existing Lewis River Bridge, stone masonry, roadway excavation, and paving.

Work Schedule

Expect work 6:00 a.m. to 6:00 p.m., 6 - 7 days a week.



This week the contractor is forming and setting rebar in the abutment 1 walls. Excavation is being done in preparation for building the MSE wall at abutment 2 along with placing special rock embankment at the new Falls View Trail.

Upcoming work includes: forming and placing concrete in abutment 1 walls. Backfilling will commence around abutment 2 and the MSE wall will be built as work continues on the rock embankment along the Falls View Trail.

Traffic Delays



Anticipate up to 15 minute delays during construction activities. There will be a one-lane, two-way temporary traffic control zone. Be aware of stop lights for trucks entering the road at the South Pit.



Source: FHWA

Project Website: https://highways.dot.gov/federal-lands/projects/wy/lewis-river-bridge