

Snug Harbor Road Paving and Bike Lane Phase II



September 2, 2021

Project Number:

AK PFH 59(2)

FHWA Contact:

Tara Walter

E: tara.walter@dot.gov

P: 360-624-8233

Project Partner:

AK DOT&PF

Kenai Peninsula Borough

Contractor:

Drennon Construction &

Consulting, Inc.

Fairbanks, AK

Notice to Proceed:

June 24, 2021

Fixed Completion Date:

November 3, 2021



U.S. Department
of Transportation

**Federal Highway
Administration**



Construction Activities & Upcoming Work

Drennon Construction continues operations along Snug Harbor Road. Topsoil is being placed on the finished sections of the slopes. The top-soiled slopes were mulched and hydro-seeded this past week and a rolled erosion control mat is being placed on top. Next week, work will start on installing the underdrain systems in the slope.



Traffic Delays

Drennon is scheduled to work Monday through Sunday. Flagging operations will be required between the hours of 7:00am to 6:00pm, expect delays and one-lane traffic control. Be mindful of the haul trucks through the project corridor. **No traffic control over the labor day weekend from 6pm Friday (9/3) through 6am Tuesday (9/7).**



Crew works to install rolled erosion control product (RECP) on the hydro-seeded slopes.



All Project Images Source: FHWA

Website: [Snug Harbor Road Paving and Bike Lane Phase II | FHWA \(dot.gov\)](https://www.fhwa.dot.gov/projects/ak/snug-harbor-road-paving-and-bike-lane-phase-ii/)

Western Federal Lands Highway Division