



Banks - Lowman Road

Mileposts 29.1 to 33.3

June 12, 2020

Project Number:

ID BOISE 24(17)

FHWA Contact:

Todd Butikofer, PM

Questions/Comments:

todd.butikofer@dot.gov

Phone: (208) 838-2618

Mobile: (360) 606-1445

HC 67 Box 649

Clayton, Idaho 83227

Contractor:

Seabee Construction, LLC

2213 SE Cochran Drive

Gresham, Oregon 97080

Notice to Proceed:

April 06, 2020

Fixed Completion Date:

July 07, 2020



U.S. Department
of Transportation

**Federal Highway
Administration**



The project so far.

Construction Activities & Upcoming Work

Seabee Construction subcontractors have completed two weeks of work on the project and have completed the rotomilling and crack sealing. The crack filling and asphalt patching will be completed the first of next week and paving is planned to start on Tuesday morning.

Traffic delays will continue till the completion of the project later this summer. Continuing the week ahead there will be short delays from 7:00 am till 4:30 pm Monday through Thursday. Delays will be limited to 20 minutes, so please be patient and follow the pilot car.

Please be very cautious, reduce your speed, and obey the flaggers when traveling through the work zone, as it will be very narrow and congested.

Thank You.

Project Website: <https://flh.fhwa.dot.gov/projects/id/kc-avalanche/>

Western Federal Lands Highway Division