



# Ketchum-Challis Highway Project

## Avalanche Repairs

Highway 75 Between mileposts 205.4 and 206.7 “The Narrows”

May 01, 2020

Project Number:

ID PFH 26(4)

FHWA Contact:

Todd Butikofer, PM

Questions/Comments:

Holland Dredge

brent.dredge@dot.gov

Phone: (208) 838-2617

Mobile: (202) 716-7513

HC 67 Box 649

Clayton, Idaho 83227

Contractor:

Rock Supremacy

2660 NE HWY 20 #6

Bend, Oregon 97701

Notice to Proceed:

April 16, 2019

Fixed Completion Date:

October 04, 2019



U.S. Department  
of Transportation

**Federal Highway  
Administration**



Unrolling Attenuator Mesh in Section 5

## Construction Activities & Upcoming Work

The Ketchum-Challis Highway Project is moving along rapidly. The first attenuator system of the season will be completed this week once it is laced and trimmed to length. Once this first system is completed the barriers will start to move east (down river) as the project progresses. Then cleaning of the ditches will begin.

Traffic delays and lane restriction have begun and will continue till completion of the project this summer. Starting this week work will be from 7:00 am to 7:00 pm Monday through Thursday and 7:00 to 6:00 pm Friday. Rock Supremacy has opted to not use road closures this season, **but expect minor delays of up to 15 minutes during daylight hours Monday through Friday**. Delays will be limited to no more than 5 minutes during non-working hours and weekends with Temporary Traffic Signals controlling traffic.

Please be very cautious, reduce your speed, and obey the flaggers and signals when traveling through the work zone, as it will be very narrow. Thank You.

Project Website: <https://flh.fhwa.dot.gov/projects/id/kc-avalanche/>

**Western Federal Lands Highway Division**