

Repave Denali Park Road MP 0 to 3.4

Construction Project News Letter



May 24, 2019

The contractor has been producing material off site and worked this week installing their advanced warning construction signs and began installing the erosion control fiber rolls. Their surveyors began staking the project and equipment is being inspected before entering the park. No work will take place from this afternoon until Tuesday morning when the contractor will continue with their survey staking and installation of the erosion control measures.

The contractor plans on shifting to a night time work schedule of 8:00 pm to 8:00 am beginning Monday June 3, 2019.

No traffic disruptions are anticipated prior to beginning nightly work.

Everyone enjoy the holiday weekend!



Pruhs Construction producing material at the MP 230 pit.

Renee Newman discussing survey with the contractor.



Project information

Contractors:

Pruhs Construction, Co., LLC.
Anchorage, AK

Begin Construction:

April 22, 2019

Planned Completion Date:

September 7, 2019

Award Amount:

\$5,359,806.84

Project Description:

Subexcavation, Pavement Reclamation, Pavement Overlay, Signage and Striping MP 0 to 3.4



Western Federal Lands

Highway Division

Project Engineer

David Harvey

Phone 360-833-3338

Email jesse.harvey@dot.gov

Construction Inspectors

Renee Newman, Rocky Higgs

Project website:

<https://flh.fhwa.dot.gov/projects/ak/denali-park/>