

May 31, 2019



The contractor continued installing erosion control measures and moving equipment into the mile 5 pit staging area this week. Beginning Monday June 3, the contractor will switch to working nights only, from 8:00 p.m. to 8:00 a.m., Monday thru Saturday. They will start working in the roadway by the sign at the entrance to the park. They will be saw cutting the pavement, removing the pavement and begin excavating the base materials. Traffic control measures will be in place utilizing cones and flaggers. Every effort will be made to minimize disruptions in traffic flow, but there will be some short delays as work is being carried out.

Traffic delay times are expected to be:

8:00 p.m. to 10:00 p.m. 10 minute delay each way. 10:00 p.m. to 11:00 p.m., 12:30 a.m. to 2:00 a.m. and 3:30 a.m. to 5:00 a.m. a 30 minute cumulative delay each way. 5:30 a.m. to 8:00 a.m. 10 minute cumulative delay each way. The road will be re-opened to 2-way traffic each morning by 8:00 a.m.

We urge everyone to use care and caution while traveling through the work zone and watch out for equipment and workers.

Project information

Contractors: Pruhs Construction, Co., LLC. Anchorage, AK Begin Construction: April 22, 2019 Planned Completion Date: September 7, 2019 Award Amount: \$5,359,806.84 Project Description:

Subexcavation, Pavement Reclamation, Pavement Overlay, Signage and Striping MP 0 to 3.4



Western Federal Lands Highway Division Project Engineer David Harvey Phone 360-833-3338 Email jesse.harvey@dot.gov Construction Inspectors Renee Newman, Rocky Higgs Project website: https://flh.fhwa.dot.gov/ projects/ak/denali-park/