

# Repave Denali Park Road MP 0 to 3.4

## Construction Project News Letter



**June 14, 2019**

Pruhs continued working on the subexcavation areas moving toward the round-about. Next week the contractor plans on continuing with the Subexcavation, and possibly begin installing the pipe sleeves for the future utility project. These sleeves will go in across the entrance road to the mercantile, the mainline road just east of the mercantile entrance and across the park road next to the Riley Creek / Post Office road.

We remind everyone to use care and caution while traveling through the work zone, expect short delays, and watch out for equipment and workers.



Placing fabric on the subex.

### **Project information**

**Contractors:**

Pruhs Construction, Co., LLC.  
Anchorage, AK

**Begin Construction:**

April 22, 2019

**Planned Completion Date:**

September 7, 2019

**Award Amount:**

\$5,359,806.84

**Project Description:**

Subexcavation, Pavement Reclamation, Pavement Overlay, Signage and Striping MP 0 to 3.4



### **Western Federal Lands**

#### **Highway Division**

**Project Engineer**

David Harvey

Phone 360-833-3338

Email [jesse.harvey@dot.gov](mailto:jesse.harvey@dot.gov)

Construction Inspectors

Renee Newman, Rocky Higgs

Project website:

<https://flh.fhwa.dot.gov/projects/ak/denali-park/>