

Repave Denali Park Road MP 0 to 3.4

Construction Project News Letter



July 12, 2019

The contractor completed their sub-ex work by the flagpole parking lot and installed the conduits for the traffic counter near the post office access road. Their schedule has once again shifted, and now pavement of the gravel areas is set to begin July 16th or 17th. They will excavate a small area at the entrance to the bus barn tomorrow night, and begin the final sub-excavation on the hill just past mile post 2.5, beginning July 19th. This is going to be a long and deep sub-ex area and will take them the better part of the week to complete. We remind everyone to use care and caution while traveling through the work zone, expect short delays, and watch out for equipment and workers.



Installing pull boxes for the traffic counter system.

Removing asphalt by the flagpole parking lot.



Project information

Contractors:

Pruhs Construction, Co., LLC.
Anchorage, AK

Begin Construction:

April 22, 2019

Planned Completion Date:

September 7, 2019

Award Amount:

\$5,359,806.84

Project Description:

Subexcavation, Pavement Reclamation, Pavement Overlay, Signage and Striping MP 0 to 3.4



Western Federal Lands

Highway Division

Project Engineer

David Harvey

Phone 360-833-3338

Email jesse.harvey@dot.gov

Construction Inspectors

Renee Newman, Rocky Higgs

Project website:

<https://flh.fhwa.dot.gov/projects/ak/denali-park/>