

Repave Denali Park Road MP 0 to 3.4

Construction Project News Letter



July 19, 2019

The contractor began paving the gravel areas starting at the beginning of the park road and are working their way up. The paving operations are planned to be complete by the end of this week. Next week the contractor will begin the final sub-excavation on the hill just past mile post 2.5. This is going to be a long and deep sub-ex area and will take them the better part of the week to complete. We remind everyone to use care and caution while traveling through the work zone, expect short delays, and watch out for equipment and workers. Please slow down through the work zone and drive safely.



Front view of paving operations.

Paving in-front of the bus depot.



Project information

Contractors:

Pruhs Construction, Co., LLC.
Anchorage, AK

Begin Construction:

April 22, 2019

Planned Completion Date:

September 7, 2019

Award Amount:

\$5,359,806.84

Project Description:

Subexcavation, Pavement Reclamation, Pavement Overlay, Signage and Striping MP 0 to 3.4



Western Federal Lands

Highway Division

Project Engineer

David Harvey

Phone 360-833-3338

Email jesse.harvey@dot.gov

Construction Inspectors

Renee Newman, Rocky Higgs

Project website:

<https://flh.fhwa.dot.gov/projects/ak/denali-park/>