

# Attachment D. TTP Bridge Program Project Report

Cheyenne River Sioux Tribe A01340

Report Completed on 12/28/2017

Report Period  Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number  Federal Project Number

Project Name

Project Description

Location Description

County  State  Inventory Route Number(s)

Length  miles

Project Narrative

Active Phases during this reporting period

Project Funding Source(s)

Funds Expended This FY (All sources)	Funds Expended this FY (TTP Only)	Anticipated Total Project Cost (all years)
<input type="text" value="\$90,715.00"/>	<input type="text" value="\$90,715.00"/>	<input type="text" value="\$1,391,703.00"/>

Estimated Completion Date  Percent Work Complete

Attachments:

# TTP Bridge Program Project Report

Report Completed on

12/21/2017

Oglala Lakota Nation

A06344

Report Period

2017

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

10612125

Federal Project Number

A063440037

Project Name

**BIA 49 - Bridge A133**

Project Description

Reconstruction

Location Description

Wounded Knee; SD

County

Oglala Lakota County

State

SD

Inventory Route Number(s)

49-20

Length

0.004

miles

Project Narrative

Design is 95% complete.

Active Phases during this reporting period

PS&E Development;

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$9,197.00

Funds Expended this FY (TTP Only)

\$9,197.00

Anticipated Total Project Cost (all years)

\$265,000.00

Estimated Completion Date

12/31/2019

Percent Work Complete

13

Attachments: 0

# TTP Bridge Program Project Report

Rosebud Sioux Tribe

Report Completed on

1/4/2018

A07345

Report Period

2017

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

RST-2016-TSBRA033

Federal Project Number

A073450001

Project Name

Two Strike Bridge - A033

Project Description

Replacement of the entire bridge and making the width of the bridge more safer for the vehicles and public

Location Description

10 mi.NE. of Spring Crk School over Little White River

County

Todd

State

SD

Inventory Route Number(s)

BIA Rt. 5: Section 60

Length

0.31

miles

Project Narrative

The Two Strike Bridge was completely replaced. The bridge was closed to local and public traffic and detoured in different routes until it was completed. The bridge replacement was design according to the Specifications of the Roads and Bridges, all the underside supporting material for the bridge was also replaced along with the rip-rap along the flow of the river. The fencing around the project area was taken down so construction access would not be interrupted and was re-fenced. the project has replace guard railing on both sides of the bridge and new signage replace the old faded and small identification signs.underside supporting material for the bridge was also replaced along with the rip-rap along the flow of the river. The fencing around the project area was taken down so construction access would not be interrupted and was re-fenced. the project has replace guard railing on both sides of the bridge and new signage replace the old faded and small identification signs.

Active Phases during this reporting period

Construction; PROJECT COMPLETE;

Project Funding Source(s)

TTP; TTP Bridge Program;

Funds Expended This FY (All sources)

\$1,065,111.00

Funds Expended this FY (TTP Only)

\$305,822.00

Anticipated Total Project Cost (all years)

\$1,370,933.00

Estimated Completion Date

10/31/2016

Percent Work Complete

100

Attachments: 9

[file: Two Strike Bridge Replacement, 00367\\_01\\_Acceptance%20Letter%20to%20Rosebud%20Concrete.pdf](#)

[Another 8 file\(s\) are available under ID 00367](#)

# TTP Bridge Program Project Report

Report Completed on

1/4/2018

Rosebud Sioux Tribe

A07345

Report Period

2017

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

RST-2018- CDB-A032

Federal Project Number

A073450008

Project Name

**Crow Dog Bridge-A032**

Project Description

Replacement of the entire structure of the Bridge

Location Description

17.6 km.NE of Spring Creek; crossing over the Little White River

County

Todd

State

SD

Inventory Route Number(s)

BIA 5; Section 80

Length

0.35

miles

Project Narrative

Advertised for bids and awarded to an engineering firm for the PS&E of this bridge project. the final design is not due until December 19, 2016, at which time we will be submitting for the TTPBP funding.

Active Phases during this reporting period

PS&E Development;

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$92,200.00

Funds Expended this FY (TTP Only)

\$91,726.00

Anticipated Total Project Cost (all years)

\$1,588,000.00

Estimated Completion Date

11/4/2020

Percent Work Complete

100

Attachments: 0

# TTP Bridge Program Project Report

Rosebud Sioux Tribe

Report Completed on

1/4/2018

A07345

Report Period

2017

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

RST-2018-VB-A036

Federal Project Number

A073450010

Project Name

**Valandra Bridge-A036**

Project Description

Replacement of the entire structure of the bridge

Location Description

5.1 km N. of Spring Creek School; crossing over Little White River

County

Todd

State

SD

Inventory Route Number(s)

BIA Rt. 5; Section 20

Length

0.27

miles

Project Narrative

Replacement of the entire bridge

Active Phases during this reporting period

PS&E Development;

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$92,200.00

Funds Expended this FY (TTP Only)

\$91,631.00

Anticipated Total Project Cost (all years)

\$1,588,000.00

Estimated Completion Date

10/31/2017

Percent Work Complete

100

Attachments: 0

# TTP Bridge Program Project Report

Report Completed on

1/4/2018

Rosebud Sioux Tribe

A07345

Report Period

2017

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

RST2021-OHWB-A039

Federal Project Number

A073450012

Project Name

Old Hollow Wood Bridge-A039

Project Description

Replacement of existing bridge

Location Description

Rosebud Street-cross over Rosebud Creek

County

Todd

State

SD

Inventory Route Number(s)

BIA Rt 11; Section 20

Length

0.3

miles

Project Narrative

Advertised for bids and awarded to an engineering firm for the PS&E of this bridge project. the final design is not due until December 19, 2016, at which time we will be submitting for the TTPBP funding.

Active Phases during this reporting period

PS&E Development;

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$92,200.00

Funds Expended this FY (TTP Only)

\$91,631.00

Anticipated Total Project Cost (all years)

\$1,500,000.00

Estimated Completion Date

10/30/2021

Percent Work Complete

100

Attachments: 0

# TTP Bridge Program Project Report

Rosebud Sioux Tribe

Report Completed on

1/4/2018

A07345

Report Period

2017

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

RST-2017-HHBB-A039

Federal Project Number

A073450015

Project Name

**Hollow Horn Bear Bridge-A035**

Project Description

Replacement of entire structure of the bridge

Location Description

18.4 km NE of Spring Creek School;Spring Creek; SD

County

Todd

State

SD

Inventory Route Number(s)

BIA Rt.5; Section 40

Length

0.31

miles

Project Narrative

Advertised for bids and awarded to an engineering firm for the PS&E of this bridge project. the final design is not due until December 19, 2016, at which time we will be submitting for the TTPBP funding.

Active Phases during this reporting period

PS&E Development; PROJECT COMPLETE;

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$0.00

Funds Expended this FY (TTP Only)

\$0.00

Anticipated Total Project Cost (all years)

\$1,588,000.00

Estimated Completion Date

10/31/2019

Percent Work Complete

100

Attachments: 0

# TTP Bridge Program Project Report

Report Completed on

12/19/2017

Sisseton Wahpeton Oyate

A09347

Report Period

2017

Fiscal Year (October - September) BIA &amp; FHWA

Tribe's Project Number

A0910500

Federal Project Number

A0910500

Project Name

**Owens Bridge Replacement**

Project Description

Preliminary Engineering

Location Description

ROBERTS

County

ROBERTS

State

South Dakota

Inventory Route Number(s)

121

Length

0

miles

Project Narrative

PS&amp;E was submitted for comment to BIA Regional Office and FHWA.

Active Phases during this reporting period

Preliminary Design (Pre-project Planning); PS&amp;E Development;

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$17,340.00

Funds Expended this FY (TTP Only)

\$17,340.00

Anticipated Total Project Cost (all years)

\$102,790.00

Estimated Completion Date

1/30/2017

Percent Work Complete

100

Attachments: 0



# TTP Bridge Program Project Report

Report Completed on

10/27/2017

Santee Sioux Nation

A13382

Report Period

2017

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

A1348200

Federal Project Number

A1348200

Project Name

**Ray Stark Bridge Replacement**

Project Description

REPLACE This project is cooped with Knox County Road Department, KCRD is the lead entity with the project, Mannilla Wagner was hired to do the design phase of the project.

Location Description

KNOX

County

KNOX

State

Nebraska

Inventory Route Number(s)

5537

Length

0.5

miles

Project Narrative

Design is in the plan-in- hand phase. Site visit was completed in November and environmental are being worked on now.

Active Phases during this reporting period

Preliminary Design (Pre-project Planning); Environmental Compliance (NEPA & Permits);

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$19,901.00

Funds Expended this FY (TTP Only)

\$19,901.00

Anticipated Total Project Cost (all years)

\$1,500,000.00

Estimated Completion Date

12/28/2018

Percent Work Complete

10

Attachments: 0

# TTP Bridge Program Project Report

Report Completed on

12/27/2017

Prairie Band Potawatomi Nation

B04862

Report Period

2017

Fiscal Year (October - September) BIA &amp; FHWA

Tribe's Project Number

B048621B

Federal Project Number

B048621B

Project Name

**Bridge G205**

Project Description

REPLACE

Location Description

JACKSON

County

JACKSON

State

Kansas

Inventory Route Number(s)

977

Length

1

miles

Project Narrative

The project is on hold. Jackson County has done their part. We are waiting on a bridge number from the BIA Office in Oklahoma to proceed.

Active Phases during this reporting period

Preliminary Design (Pre-project Planning); Environmental Compliance (NEPA &amp; Permits); PS&amp;E Development;

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$0.00

Funds Expended this FY (TTP Only)

\$0.00

Anticipated Total Project Cost (all years)

\$750,000.00

Estimated Completion Date

12/27/2018

Percent Work Complete

0

Attachments: 0

# TTP Bridge Program Project Report

Report Completed on

12/12/2017

Blackfeet Tribe

C51201

Report Period

2017

Fiscal Year (October - September) BIA &amp; FHWA

Tribe's Project Number

C5115104

Federal Project Number

C5115104

Project Name

**C104 Blacktail Bridge Replacement Project**

Project Description

The Contractor shall provide a Feasibility Study for the bridge replacement structure crossing Blacktail Creek. The study will include topography, hydraulic, geotechnical, traffic, geometric, and ROW considerations for the location, preliminary layouts and sizing of the final structure. Complete plans and specifications are not a part of this contract but may be added as a modification.

Location Description

PONDERA

County

PONDERA

State

Montana

Inventory Route Number(s)

1

Length

0

miles

Project Narrative

The topographic survey is 100% complete. Hydraulics/hydrology and type, size, and location evaluation and summary are 100% complete. Geotechnical study 75% complete. The final design will begin upon completion of the feasibility study and receipt of additional bridge funds required for the completion of final design and NEPA. ROW: Cadastral survey, mapping of existing ROW, and acquisition/mapping of proposed temporary construction easements has not begun. NEPA: Wetland delineation is 100% complete. Archeological survey has been requested from the BIA. The environmental assessment (required for temporary construction easement) is 0% complete. Construction has not yet begun. Additional bridge funds required for the completion of final design and NEPA. ROW: Cadastral survey, mapping of existing ROW, and acquisition/mapping of proposed temporary construction easements has not begun. NEPA: Wetland delineation is 100% complete. Archeological survey has been requested from the BIA. The environmental assessment (required for temporary construction easement) is 0% complete. Construction has not yet begun.

Active Phases during this reporting period

Preliminary Design (Pre-project Planning); Environmental Compliance (NEPA &amp; Permits);

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$18,974.00

Funds Expended this FY (TTP Only)

\$18,974.00

Anticipated Total Project Cost (all years)

\$29,600.00

Estimated Completion Date

12/12/2019

Percent Work Complete

10

Attachments:

1

[file:Blacktail Bridge, 01560\\_01\\_doc00176220171212110129.pdf](file:Blacktail Bridge, 01560_01_doc00176220171212110129.pdf)

# TTP Bridge Program Project Report

Report Completed on

12/12/2017

Blackfeet Tribe

C51201

Report Period

2017

Fiscal Year (October - September) BIA &amp; FHWA

Tribe's Project Number

C5141410

Federal Project Number

C5141410

Project Name

**Boarding School Bridge Planning C110**

Project Description

This project consists of the design and preparation of construction plans to remove the existing bridge and construct a single or double cell pre-fabricated concrete box culvert with railing in accordance with the Feasibility Study and Preliminary Design Report. This replacement will be built within existing ROW's and a CatX Exclusion from the BIA. This project will include a Ordinance 90A application for a wetland delineation.

Location Description

GLACIER

County

GLACIER

State

Montana

Inventory Route Number(s)

6

Length

0

miles

Project Narrative

The Preliminary Design is complete except additional hydraulic information required by the BIA. Additional hydraulic study to be completed upon additional funds. Environmental NEPA: CatEx documentation has been completed and submitted to BIA for approval. ROW: Bridge TOW existing prior to beginning project. Alternative access ROW mapping completed. PS&E: Completed and plans will be signed upon selection of bridge span. Construction has not yet begun. Feasibility Study on File.val. ROW: Bridge TOW existing prior to beginning project. Alternative access ROW mapping completed. PS&E: Completed and plans will be signed upon selection of bridge span. Construction has not yet begun. Feasibility Study on File.

Active Phases during this reporting period

Preliminary Design (Pre-project Planning); Environmental Compliance (NEPA &amp; Permits); Right of Way Acquisition; PS&amp;E Deve

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$38,002.00

Funds Expended this FY (TTP Only)

\$38,002.00

Anticipated Total Project Cost (all years)

\$52,165.00

Estimated Completion Date

9/30/2019

Percent Work Complete

75

Attachments: 2

[file: Boarding Dorm Bridge, 01596\\_01\\_Boarding%20School%20report.pdf](#)[Another 1 file\(s\) are available under ID 01596](#)

# TTP Bridge Program Project Report

Report Completed on

12/11/2017

Blackfeet Tribe

C51201

Report Period

2017

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

C5141420

Federal Project Number

C5141420

Project Name

**Milk River Bridge C130 Planning**

Project Description

No Activity in FY2017

Location Description

GLACIER

County

GLACIER

State

Montana

Inventory Route Number(s)

13

Length

0

miles

Project Narrative

No activity

Active Phases during this reporting period

Preliminary Design (Pre-project Planning);

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$0.00

Funds Expended this FY (TTP Only)

\$0.00

Anticipated Total Project Cost (all years)

\$0.00

Estimated Completion Date

12/11/2018

Percent Work Complete

0

Attachments: 0

# TTP Bridge Program Project Report

Report Completed on

12/12/2017

Blackfeet Tribe

C51201

Report Period

2017

Fiscal Year (October - September) BIA &amp; FHWA

Tribe's Project Number

C131

Federal Project Number

C5141440

Project Name

**Larson Bridge Planning Project C131**

Project Description

This bridge is no longer considered to be structural deficient. No further work will occur. The Tribe has requested to have the remaining funds transferred to one of the three other bridges that was also funded with the TTP Bridge Program.

Location Description

GLACIER

County

GLACIER

State

Montana

Inventory Route Number(s)

58

Length

0.1

miles

Project Narrative

This is a Tribal Planning Bridge Project and as stated above it is no longer considered to be structural deficient anymore. Before the bridge was determined not deficient, Topographic and cadastral surveys and a Feasibility report was done in 2016.

Active Phases during this reporting period

Preliminary Design (Pre-project Planning);

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$5,453.00

Funds Expended this FY (TTP Only)

\$5,453.00

Anticipated Total Project Cost (all years)

\$5,453.00

Estimated Completion Date

12/31/2017

Percent Work Complete

0

Attachments: 2

[file: Expense & Feasibility Study, 01587\\_01\\_Larson%20Bridge%20Report.pdf](#)

[Another 1 file\(s\) are available under ID 01587](#)

# TTP Bridge Program Project Report

Northern Cheyenne Tribe

Report Completed on

1/3/2018

C57207

Report Period

2017

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

C57449100

Federal Project Number

C57449100

Project Name

**Green Beret Bridge #C714**

Project Description

This project is the realignment of the Muddy Creek Road to pass over Rosebud Creek with a new concrete box culvert. Project included a grade raise to realign the roadway over Rosebud Creek, removal of the old Green Beret wooden bridge, installation of the new concrete bridge box culvert with associated components, new guardrail over the bridge. A final inspection was completed with FHWA on December 14, 2017 and a final closeout report will be issued in early 2018.

Location Description

Muddy Creek Road

County

Bighorn

State

Montana

Inventory Route Number(s)

BIA 209; Sec. 35

Length

0.102

miles

Project Narrative

This project is final and complete with the tribal workforce completing the realignment and concrete box culvert installation.

Active Phases during this reporting period

Environmental Compliance (NEPA & Permits); Right of Way Acquisition; PS&E Development; Construction; PROJECT COMPLETE

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$657,833.00

Funds Expended this FY (TTP Only)

\$657,833.00

Anticipated Total Project Cost (all years)

\$660,000.00

Estimated Completion Date

12/15/2017

Percent Work Complete

100

Attachments: 3

[file: Pre Construction Phase, 04902\\_01\\_IMG\\_20170502\\_150615789.jpg](#)

[Another 2 file\(s\) are available under ID 04902](#)

# TTP Bridge Program Project Report

Report Completed on

12/22/2017

Port Graham Village Council

E01396

Report Period

2017

Fiscal Year (October - September) BIA &amp; FHWA

Tribe's Project Number

PG-D-15-5

Federal Project Number

E01396AddP2

Project Name

**Port Graham Bridge Project 1082-35**

Project Description

Replacement of structural deficient bridge

Location Description

windy bay bridge

County

Kenai Peninsula Borough

State

Alaska

Inventory Route Number(s)

1082

Length

0.5

miles

Project Narrative

project is at 70 percent complete on environmental permits

Active Phases during this reporting period

Preliminary Design (Pre-project Planning); Environmental Compliance (NEPA &amp; Permits);

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$98,400.00

Funds Expended this FY (TTP Only)

\$98,400.00

Anticipated Total Project Cost (all years)

\$150,000.00

Estimated Completion Date

12/31/2018

Percent Work Complete

70

Attachments: 0



# TTP Bridge Program Project Report

Port Graham Village Council

Report Completed on

12/22/2017

E01396

Report Period

2017

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

PG-D-15-4

Federal Project Number

E01396AddP3

Project Name

**Port Graham Bridge Project 1048-20**

Project Description

Replacement of structural deficient bridge

Location Description

windy bay bridge 2

County

kenai peninsula borough

State

alaska

Inventory Route Number(s)

1048

Length

0.5

miles

Project Narrative

project is at 70 percent complete on environmental permits

Active Phases during this reporting period

Environmental Compliance (NEPA & Permits);

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$98,400.00

Funds Expended this FY (TTP Only)

\$98,400.00

Anticipated Total Project Cost (all years)

\$150,000.00

Estimated Completion Date

12/31/2018

Percent Work Complete

70

Attachments: 0

# TTP Bridge Program Project Report

Report Completed on

12/30/2017

Qawalangin Tribe of Unalaska

E01510

Report Period

2017

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

E01510F1

Federal Project Number

E01510F1

Project Name

**Tundra Drive Reconstruction**

Project Description

RECONS

Location Description

ALEUTIANS WEST

County

ALEUTIANS WEST

State

Alaska

Inventory Route Number(s)

1067

Length

2

miles

Project Narrative

MOA/MOU still under discussion.

Active Phases during this reporting period

Preliminary Design (Pre-project Planning); Right of Way Acquisition;

Project Funding Source(s)

TTP; TTP Safety Fund; TTP Bridge Program;

Funds Expended This FY (All sources)

\$0.00

Funds Expended this FY (TTP Only)

\$0.00

Anticipated Total Project Cost (all years)

\$2,516,932.00

Estimated Completion Date

10/30/2017

Percent Work Complete

0

Attachments: 0

# TTP Bridge Program Project Report

Report Completed on

12/13/2017

Association of Village Council Presidents

E02812

Report Period

2017

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

none

Federal Project Number

E028120012

Project Name

**Hooper Bay Community Streets Project**

Project Description

Rehabilitation-Crushed Aggregate Surface

Location Description

Hooper Bay; Alaska

County

N/A

State

AK

Inventory Route Number(s)

125, 150, 200, 300, 400, 1000, 200

Length

3

miles

Project Narrative

PS&E development ongoing

Active Phases during this reporting period

PS&E Development;

Project Funding Source(s)

TTP; TTP Bridge Program;

Funds Expended This FY (All sources)

\$8,395.00

Funds Expended this FY (TTP Only)

\$8,395.00

Anticipated Total Project Cost (all years)

\$5,000,000.00

Estimated Completion Date

10/25/2019

Percent Work Complete

25

Attachments: 0

# TTP Bridge Program Project Report

Report Completed on

3/1/2018

Native Village of Fort Yukon

E03162

Report Period

2017

Fiscal Year (October - September) BIA &amp; FHWA

Tribe's Project Number

none

Federal Project Number

E03162 2017-06

Project Name

**Ivar's Bridge Replacement**

Project Description

Construct new bridge over Sucker River, Project manager WFLH, Contractor; D&amp;L Construction. Bridge opened October 2017.

Location Description

Sucker River

County

Yukon Flats

State

Alaska

Inventory Route Number(s)

1002 020

Length

0.1

miles

Project Narrative

Project contractor D &amp; L completed Construction bridge ribbon cutting and bridge open October 1, 2017

Active Phases during this reporting period

PROJECT COMPLETE;

Project Funding Source(s)

TTP Bridge Program; Federal AID

Funds Expended This FY (All sources)

\$2,700,000.00

Funds Expended this FY (TTP Only)

\$2,700,000.00

Anticipated Total Project Cost (all years)

\$2,700,000.00

Estimated Completion Date

10/1/2017

Percent Work Complete

100

Attachments: 1

[file: Project Status, 00017\\_01\\_GZGTG-2017%20Spring%20Status%20Update-Ivars%20Bridge.pdf](file: Project Status, 00017_01_GZGTG-2017%20Spring%20Status%20Update-Ivars%20Bridge.pdf)

# TTP Bridge Program Project Report

Hydaburg Cooperative Association

Report Completed on

12/22/2017

E09211

Report Period

2017

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

HCA-PJT-C-15-1

Federal Project Number

E092110001

Project Name

**Hydaburg City Dock Rehabilitation**

Project Description

Rehabilitation Marine Facility

Location Description

Hydaburg; AK

County

Hydaburg

State

AK

Inventory Route Number(s)

735

Length

0.1

miles

Project Narrative

HCA has started construction on the dock HCA is currently removing corrosion from the steel bents. Once the corrosion has been removed they bents will be sandblasted, metalized, and sealed. We have ordered the deck cranes.

Active Phases during this reporting period

Construction;

Project Funding Source(s)

TTP; TTP Bridge Program;

Funds Expended This FY (All sources)

\$915,765.00

Funds Expended this FY (TTP Only)

\$915,765.00

Anticipated Total Project Cost (all years)

\$3,900,000.00

Estimated Completion Date

12/28/2018

Percent Work Complete

20

Attachments: 0

# TTP Bridge Program Project Report

Report Completed on

12/22/2017

Hydaburg Cooperative Association

E09211

Report Period

2017

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

HCA-PJT-D-15-1

Federal Project Number

E092110007

Project Name

**Chomondely Bay Road Project**

Project Description

Rehabilitate the road and replace four deficient bridges through the bridge program. Bridges are currently under design.

Location Description

Hydaburg; AK

County

Hydaburg

State

AK

Inventory Route Number(s)

461

Length

12

miles

Project Narrative

Project development work is ongoing. Funding was received from the bridge program to prepare construction plans to replace four deficient bridges along the roadway.

Active Phases during this reporting period

Environmental Compliance (NEPA & Permits); PS&E Development;

Project Funding Source(s)

TTP; TTP Bridge Program;

Funds Expended This FY (All sources)

\$0.00

Funds Expended this FY (TTP Only)

\$0.00

Anticipated Total Project Cost (all years)

\$5,000,000.00

Estimated Completion Date

4/22/2020

Percent Work Complete

20

Attachments: 0

# TTP Bridge Program Project Report

Klawock Cooperative Association

Report Completed on

12/20/2017

E09257

Report Period

2017

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

KCA-PJT-C-14-2

Federal Project Number

E092570004

Project Name

**Klawock Island Access**

Project Description

Bridge Replacement and resurfacing of the gravel road.

Location Description

Klawock; Alaska

County

N/A

State

AK

Inventory Route Number(s)

1008

Length

0.3

miles

Project Narrative

Construction 100% complete. 03/24/16 final inspection with FHWA.

Active Phases during this reporting period

PROJECT COMPLETE;

Project Funding Source(s)

TTP; TTP Bridge Program;

Funds Expended This FY (All sources)

\$0.00

Funds Expended this FY (TTP Only)

\$0.00

Anticipated Total Project Cost (all years)

\$0.00

Estimated Completion Date

3/24/2016

Percent Work Complete

100

Attachments: 0

# TTP Bridge Program Project Report

Report Completed on

12/4/2017

Little Traverse Bay Bands of Odawa Indians

F60483

Report Period

2017

Fiscal Year (October - September) BIA &amp; FHWA

Tribe's Project Number

F60483C8

Federal Project Number

F60483C8

Project Name

**Middle Road**

Project Description

RECONS- rehabilitation of bridge

Location Description

EMMET

County

EMMET

State

Michigan

Inventory Route Number(s)

4195

Length

0.01

miles

Project Narrative

To date nothing has been done on this project except the PS&E package. Funding was received too late in the season to bid for the current year.

Active Phases during this reporting period

Preliminary Design (Pre-project Planning); Environmental Compliance (NEPA &amp; Permits); Right of Way Acquisition; PS&amp;E Deve

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$0.00

Funds Expended this FY (TTP Only)

\$0.00

Anticipated Total Project Cost (all years)

\$2,214,000.00

Estimated Completion Date

10/31/2018

Percent Work Complete

20

Attachments: 0



# TTP Bridge Program Project Report

Report Completed on

11/28/2017

Muscogee (Creek) Nation

G07908

Report Period

2017

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

G0712981

Federal Project Number

G07112981

Project Name

**Bridge 00388 - Creek County**

Project Description

This project is for the PS&E and EA for the reconstruction of Bridge 00388

Location Description

0.4 miles south and 1.5 miles west of the town of Bristow

County

Creek

State

OK

Inventory Route Number(s)

1298, section 20

Length

0.2

miles

Project Narrative

Design and EA are ongoing

Active Phases during this reporting period

Environmental Compliance (NEPA & Permits); PS&E Development;

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$19,500.00

Funds Expended this FY (TTP Only)

\$19,500.00

Anticipated Total Project Cost (all years)

\$150,000.00

Estimated Completion Date

8/13/2018

Percent Work Complete

20

Attachments: 0

# TTP Bridge Program Project Report

Report Completed on

11/28/2017

Muscogee (Creek) Nation

G07908

Report Period

2017

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

G0715771

Federal Project Number

G0715771

Project Name

**Bridge 09681 - Muskogee County**

Project Description

Complete the PS&E and environmental to replace Bridge 09681

Location Description

1.5 miles south and 0.4 miles west of the town of Haskell

County

Muskogee

State

Oklahoma

Inventory Route Number(s)

1577 Section 40

Length

0.2

miles

Project Narrative

The design and environmental are ongoing

Active Phases during this reporting period

Environmental Compliance (NEPA & Permits); PS&E Development;

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$14,250.00

Funds Expended this FY (TTP Only)

\$14,250.00

Anticipated Total Project Cost (all years)

\$150,000.00

Estimated Completion Date

11/28/2018

Percent Work Complete

20

Attachments: 0

# TTP Bridge Program Project Report

Report Completed on

11/28/2017

Muscogee (Creek) Nation

G07908

Report Period

2017

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

G0713301

Federal Project Number

G0713301

Project Name

**Bridge 06526 - Okfuskee County**

Project Description

Complete the PS&E and environmental for this bridge replacement project

Location Description

4 miles south and 6.2 miles west of the town of Pharoah

County

Okfuskee

State

Oklahoma

Inventory Route Number(s)

Rt 1330 Section 2

Length

0.2

miles

Project Narrative

Design and environmental are ongoing

Active Phases during this reporting period

Environmental Compliance (NEPA & Permits); PS&E Development;

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$14,250.00

Funds Expended this FY (TTP Only)

\$14,250.00

Anticipated Total Project Cost (all years)

\$150,000.00

Estimated Completion Date

11/28/2018

Percent Work Complete

20

Attachments: 0

# TTP Bridge Program Project Report

Report Completed on

11/28/2017

Muscogee (Creek) Nation

G07908

Report Period

2017

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

G07BRG01

Federal Project Number

G07BRG01

Project Name

**ASH ROAD BRIDGE**

Project Description

The project is for the PS&E and EA for the replacement of the Ash Road Bridge

Location Description

Located 2 miles southeast of the city of Okmulgee

County

OKMULGEE

State

Oklahoma

Inventory Route Number(s)

1400, section 20

Length

0.2

miles

Project Narrative

The PS&E and EA are ongoing

Active Phases during this reporting period

Environmental Compliance (NEPA & Permits); PS&E Development;

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$42,775.00

Funds Expended this FY (TTP Only)

\$42,775.00

Anticipated Total Project Cost (all years)

\$150,000.00

Estimated Completion Date

4/13/2018

Percent Work Complete

70

Attachments: 0

# TTP Bridge Program Project Report

Report Completed on

11/28/2017

Muscogee (Creek) Nation

G07908

Report Period

2017

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

G07BRG02

Federal Project Number

G07BRG02

Project Name

**OLD HWY 75 BRIDGE**

Project Description

This project is for the PS&E and EA for the replacement of an existing bridge

Location Description

Located 2 miles southeast of the town of Beggs

County

OKMULGEE

State

Oklahoma

Inventory Route Number(s)

1430, section 120

Length

0.2

miles

Project Narrative

The PS&E and EA are ongoing

Active Phases during this reporting period

Environmental Compliance (NEPA & Permits); PS&E Development;

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$31,537.00

Funds Expended this FY (TTP Only)

\$31,537.00

Anticipated Total Project Cost (all years)

\$150,000.00

Estimated Completion Date

9/13/2018

Percent Work Complete

60

Attachments: 0

# TTP Bridge Program Project Report

Report Completed on

11/22/2017

Cherokee Nation

G08905

Report Period

2017

Fiscal Year (October - September) BIA &amp; FHWA

Tribe's Project Number

CN-0888-09-BR

Federal Project Number

G089050045

Project Name

**Bridge No.36**

Project Description

Reconstruction

Location Description

At the north end of the Rocky Mt. School Road over Smith Hollow.

County

Adair

State

OK

Inventory Route Number(s)

37.001388889

Length

0.221

miles

Project Narrative

project is under design. Expenses under the Rocky Mountain School Loop Project.

Active Phases during this reporting period

Preliminary Design (Pre-project Planning); Environmental Compliance (NEPA &amp; Permits); Right of Way Acquisition;

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$0.00

Funds Expended this FY (TTP Only)

\$0.00

Anticipated Total Project Cost (all years)

\$926,685.00

Estimated Completion Date

12/31/2019

Percent Work Complete

0

Attachments: 0

# TTP Bridge Program Project Report

Cherokee Nation

Report Completed on

11/22/2017

G08905

Report Period

2017

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

JP 28555

Federal Project Number

G089050046

Project Name

**Bridge No.56 & No.57**

Project Description

Reconstruction

Location Description

Approximately 0.4 and 1.4 miles east of the SH-20/SH-82 junction on EW-0470 Road over Wickliffe Creek

County

Mayes

State

OK

Inventory Route Number(s)

0639:2&4

Length

0.008712

miles

Project Narrative

This is a proposed cooperative project with Mayes County. PE activities are nearly complete. One right of way parcel remains going to condemnation.

Active Phases during this reporting period

Preliminary Design (Pre-project Planning); Environmental Compliance (NEPA & Permits); Right of Way Acquisition; PS&E Deve

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$0.00

Funds Expended this FY (TTP Only)

\$0.00

Anticipated Total Project Cost (all years)

\$1,000,000.00

Estimated Completion Date

6/30/2019

Percent Work Complete

0

Attachments: 0

# TTP Bridge Program Project Report

Report Completed on

11/17/2017

Colorado River Indian Tribes of the Colorado River Indian Reservation- Arizona and California

H51603

Report Period

2017

Fiscal Year (October - September) BIA &amp; FHWA

Tribe's Project Number

H5174100

Federal Project Number

H5174100

Project Name

**CRIR 1 (23) Brdg H004**

Project Description

Architect and Engineering Services to provide all labor, materials, equipment and services to perform bridge design (superstructure and substructure) and road design activities to develop plans, specifications, and engineer's estimate for the removal and disposal of four (4) existing bridges located over irrigation drainage ditches and the construction of replacement bridges.

Location Description

LA PAZ

County

LA PAZ

State

Arizona

Inventory Route Number(s)

1

Length

0.1

miles

Project Narrative

Survey and mapping (100%), geotechnical (100%), hydrology and hydraulics (100%), archeological (90%), environmental (90%), plans (60%) and right-of-way (60%).

Active Phases during this reporting period

Preliminary Design (Pre-project Planning); Environmental Compliance (NEPA &amp; Permits); Right of Way Acquisition; PS&amp;E Deve

Project Funding Source(s)

TTP; TTP Bridge Program;

Funds Expended This FY (All sources)

\$21,755.00

Funds Expended this FY (TTP Only)

\$21,755.00

Anticipated Total Project Cost (all years)

\$178,077.00

Estimated Completion Date

12/31/2017

Percent Work Complete

90

Attachments: 0



# TTP Bridge Program Project Report

Report Completed on

12/7/2017

Colorado River Indian Tribes of the Colorado River Indian Reservation- Arizona and California

H51603

Report Period

2017

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

H5174200

Federal Project Number

H5174200

Project Name

**CRIR 34 (1) Brdg H024**

Project Description

Architect and Engineering Services to provide all labor, materials, equipment and services to perform bridge design (superstructure and substructure) and road design activities to develop plans, specifications, and engineer's estimate for the removal and disposal of four (4) existing bridges located over irrigation drainage ditches and the construction of replacement bridges.

Location Description

LA PAZ

County

LA PAZ

State

Arizona

Inventory Route Number(s)

34

Length

0.1

miles

Project Narrative

Survey and mapping (100%), geotechnical (100%), hydrology and hydraulics (100%), archeology (95%), environmental (90%), plans (90%) and right-of-way (60%).

Active Phases during this reporting period

Preliminary Design (Pre-project Planning); Environmental Compliance (NEPA & Permits); Right of Way Acquisition; PS&E Deve

Project Funding Source(s)

TTP; TTP Bridge Program;

Funds Expended This FY (All sources)

\$132,667.00

Funds Expended this FY (TTP Only)

\$30,386.00

Anticipated Total Project Cost (all years)

\$178,077.00

Estimated Completion Date

12/31/2017

Percent Work Complete

90

Attachments: 0

# TTP Bridge Program Project Report

Report Completed on

11/17/2017

Colorado River Indian Tribes of the Colorado River Indian Reservation- Arizona and California

H51603

Report Period

2017

Fiscal Year (October - September) BIA &amp; FHWA

Tribe's Project Number

H5174300

Federal Project Number

H5174300

Project Name

**CRIR 44 (1) Brdg H030**

Project Description

Architect and Engineering Services to provide all labor, materials, equipment and services to perform bridge design (superstructure and substructure) and road design activities to develop plans, specifications, and engineer's estimate for the removal and disposal of four (4) existing bridges over irrigation ditches and the construction of replacement bridges.

Location Description

LA PAZ

County

LA PAZ

State

Arizona

Inventory Route Number(s)

44

Length

0.1

miles

Project Narrative

Survey and mapping (100%), geotechnical (100%), hydrology and hydraulics (100%), archeology (95%), environmental (90%), plans (90%) and right-of-way (60%).

Active Phases during this reporting period

Preliminary Design (Pre-project Planning); Environmental Compliance (NEPA &amp; Permits); Right of Way Acquisition; PS&amp;E Deve

Project Funding Source(s)

TTP; TTP Bridge Program;

Funds Expended This FY (All sources)

\$150,000.00

Funds Expended this FY (TTP Only)

\$150,000.00

Anticipated Total Project Cost (all years)

\$178,077.00

Estimated Completion Date

12/31/2017

Percent Work Complete

90

Attachments: 0

# TTP Bridge Program Project Report

Report Completed on

11/17/2017

Colorado River Indian Tribes of the Colorado River Indian Reservation- Arizona and California

H51603

Report Period

2017

Fiscal Year (October - September) BIA &amp; FHWA

Tribe's Project Number

H5174400

Federal Project Number

H5174400

Project Name

**CRIR 60 (1) Brdg H036**

Project Description

Architect and Engineering Services to provide all labor, materials, equipment, and services to perform bridge design (superstructure and substructure) and road design activities to develop plans, specifications, and engineer's estimate for the removal and disposal of four (4) existing bridges located over irrigation drainage ditches and the construction of replacement bridges.

Location Description

LA PAZ

County

LA PAZ

State

Arizona

Inventory Route Number(s)

60

Length

0.1

miles

Project Narrative

Survey and mapping (100%), geotechnical (100%), hydrology and hydraulics (100%), archeology (95%), plans (90%), and right-of-way (60%).

Active Phases during this reporting period

Preliminary Design (Pre-project Planning); Environmental Compliance (NEPA &amp; Permits); Right of Way Acquisition; PS&amp;E Deve

Project Funding Source(s)

TTP; TTP Bridge Program;

Funds Expended This FY (All sources)

\$101,363.00

Funds Expended this FY (TTP Only)

\$101,363.00

Anticipated Total Project Cost (all years)

\$178,077.00

Estimated Completion Date

12/31/2017

Percent Work Complete

90

Attachments: 0

# TTP Bridge Program Project Report

Report Completed on

11/17/2017

Colorado River Indian Tribes of the Colorado River Indian Reservation- Arizona and California

H51603

Report Period

2017

Fiscal Year (October - September) BIA &amp; FHWA

Tribe's Project Number

H5175000

Federal Project Number

H5175000

Project Name

**CRIR 30 (1) Bridge H021**

Project Description

Bridge design and road design activities to develop P,S, and E to remove and dipose of existing bridge replace with simple span precast, prestressed, beam type structure, approximatley 90 feet in length. The bridge approach roads will be approximately 500 feet on either side of the new bridge.

Location Description

LA PAZ

County

LA PAZ

State

Arizona

Inventory Route Number(s)

30

Length

0.1

miles

Project Narrative

Survey and mapping (100%), geotechnical (100%), hydrology and hydraulics (100%), archeology (100%), environmental (80%), plans (60%), right-of-way (90%).

Active Phases during this reporting period

Preliminary Design (Pre-project Planning); Environmental Compliance (NEPA &amp; Permits); Right of Way Acquisition; PS&amp;E Deve

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$150,000.00

Funds Expended this FY (TTP Only)

\$150,000.00

Anticipated Total Project Cost (all years)

\$150,000.00

Estimated Completion Date

12/31/2018

Percent Work Complete

90

Attachments: 0

# TTP Bridge Program Project Report

Report Completed on

11/17/2017

Colorado River Indian Tribes of the Colorado River Indian Reservation- Arizona and California

H51603

Report Period

2017

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

H5175200

Federal Project Number

H5175200

Project Name

**CRIR 50 (2) Bridge H032**

Project Description

Bridge design and road design activities to develop P,S, and E to remove and dipose of existing bridge replace with simple span precast, prestressed, beam type structure, approximatley 75 feet in length. The bridge approach roads will be approximately 500 feet on either side of the new bridge.

Location Description

LA PAZ

County

LA PAZ

State

Arizona

Inventory Route Number(s)

50

Length

0.1

miles

Project Narrative

Survey and mapping (100%), geotechnical (100%), hydrology and hydraulics (100%), archeology (100%), environmental (80%), plans (60%), right-of-way (90%).

Active Phases during this reporting period

Preliminary Design (Pre-project Planning); Environmental Compliance (NEPA & Permits); Right of Way Acquisition; PS&E Deve

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$150,000.00

Funds Expended this FY (TTP Only)

\$150,000.00

Anticipated Total Project Cost (all years)

\$150,000.00

Estimated Completion Date

12/31/2018

Percent Work Complete

90

Attachments:

0

# TTP Bridge Program Project Report

Report Completed on

11/17/2017

Colorado River Indian Tribes of the Colorado River Indian Reservation- Arizona and California

H51603

Report Period

2017

Fiscal Year (October - September) BIA &amp; FHWA

Tribe's Project Number

H5175300

Federal Project Number

H5175300

Project Name

**CRIR 56 (2) Bridge H033**

Project Description

Bridge design and road design activities to develop P,S, and E to remove and dispose of existing bridge replace with simple span precast, prestressed, beam type structure, approximately 75 feet in length. The bridge approach roads will be approximately 500 feet on either side of the new bridge.

Location Description

LA PAZ

County

LA PAZ

State

Arizona

Inventory Route Number(s)

56

Length

0.1

miles

Project Narrative

Survey and mapping (100%), geotechnical (100%), hydrology and hydraulics (100%), archeology (100%), environmental (80%), plans (30%), right-of-way (30%)

Active Phases during this reporting period

Preliminary Design (Pre-project Planning); Environmental Compliance (NEPA &amp; Permits); Right of Way Acquisition; PS&amp;E Deve

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$88,363.00

Funds Expended this FY (TTP Only)

\$88,363.00

Anticipated Total Project Cost (all years)

\$150,000.00

Estimated Completion Date

12/31/2018

Percent Work Complete

60

Attachments: 0

# TTP Bridge Program Project Report

Report Completed on

11/17/2017

Colorado River Indian Tribes of the Colorado River Indian Reservation- Arizona and California

H51603

Report Period

2017

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

H5175500

Federal Project Number

H5175500

Project Name

**CRIR 60 (2) Bridge H035**

Project Description

Bridge design and road design activities to develop P,S, and E to remove and dipose of existing bridge replace with simple span precast, prestressed, beam type structure, approximatley 60 feet in length. The bridge approach roads will be approximately 500 feet on either side of the new bridge.

Location Description

LA PAZ

County

LA PAZ

State

Arizona

Inventory Route Number(s)

60

Length

0.1

miles

Project Narrative

Survey and mapping (100%), geotechnical (100%), hydrology and hydraulics (100%), archeology (100%), environmental (80%), plans (10%), right-of-way (10%).

Active Phases during this reporting period

Preliminary Design (Pre-project Planning); Environmental Compliance (NEPA & Permits); Right of Way Acquisition; PS&E Deve

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$0.00

Funds Expended this FY (TTP Only)

\$0.00

Anticipated Total Project Cost (all years)

\$161,191.00

Estimated Completion Date

12/31/2018

Percent Work Complete

10

Attachments: 0

# TTP Bridge Program Project Report

Report Completed on

1/31/2018

Tohono O'odham Nation of Arizona

H54610

Report Period

2017

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

H5473100

Federal Project Number

H5473100

Project Name

**PIR 10 (1) Bridge H662**

Project Description

Plan, design, engineer and replace bridge at location.

Location Description

PIMA

County

PIMA

State

Arizona

Inventory Route Number(s)

10

Length

0.27

miles

Project Narrative

No work on project completed yet. Tribe needs to accept grant and approve budget for project.

Active Phases during this reporting period

Preliminary Design (Pre-project Planning);

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$0.00

Funds Expended this FY (TTP Only)

\$0.00

Anticipated Total Project Cost (all years)

\$160,161.00

Estimated Completion Date

12/31/2019

Percent Work Complete

0

Attachments: 0



# TTP Bridge Program Project Report

Gila River Indian Community

Report Completed on

12/26/2017

H57614

Report Period

2017

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

H57713

Federal Project Number

H576140684

Project Name

**Gila River Bridge Replacement**

Project Description

Replacement of the bridge and other recommendations based from the PE Study in FY 2011

Location Description

District 3 of GRIC. Located on BIA RT 7; Sec 020

County

Pinal

State

Az

Inventory Route Number(s)

Bridge H145 (RT 7; Sec 020)

Length

0.24

miles

Project Narrative

Project Completed FY2015

Active Phases during this reporting period

PROJECT COMPLETE;

Project Funding Source(s)

TTP; TTP Bridge Program;

Funds Expended This FY (All sources)

\$0.00

Funds Expended this FY (TTP Only)

\$0.00

Anticipated Total Project Cost (all years)

\$3,185,107.00

Estimated Completion Date

7/10/2015

Percent Work Complete

100

Attachments: 0

# TTP Bridge Program Project Report

Report Completed on

12/27/2017

Fort McDermitt Paiute and Shoshone Tribes of the Fort McDermitt Indian Reservation- Nevada and O

H61646

Report Period

2017

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

H6176000

Federal Project Number

H6176000

Project Name

**FMDR 5 (1) - Big Foot Lane Bridge Replacment**

Project Description

BRIDGE

Location Description

HUMBOLDT

County

HUMBOLDT

State

Nevada

Inventory Route Number(s)

5

Length

60

miles

Project Narrative

none

Active Phases during this reporting period

none

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$0.00

Funds Expended this FY (TTP Only)

\$0.00

Anticipated Total Project Cost (all years)

\$511,000.00

Estimated Completion Date

12/27/2023

Percent Work Complete

0

Attachments: 0

# TTP Bridge Program Project Report

Report Completed on

12/27/2017

Fort McDermitt Paiute and Shoshone Tribes of the Fort McDermitt Indian Reservation- Nevada and O

H61646

Report Period

2017

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

H6178610

Federal Project Number

H6178610

Project Name

**FMDR 4 (7) - South Road Bridge Replacement**

Project Description

BRIDGE

Location Description

HUMBOLDT

County

HUMBOLDT

State

Nevada

Inventory Route Number(s)

4

Length

0.2

miles

Project Narrative

none

Active Phases during this reporting period

none

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$0.00

Funds Expended this FY (TTP Only)

\$0.00

Anticipated Total Project Cost (all years)

\$511,000.00

Estimated Completion Date

1/27/2022

Percent Work Complete

0

Attachments: 0

# TTP Bridge Program Project Report

Report Completed on

10/19/2017

Te-Moak (South Fork Band)

H64662

Report Period

2017

Fiscal Year (October - September) BIA &amp; FHWA

Tribe's Project Number

H6470100

Federal Project Number

H6470100

Project Name

**SFIR 3 (1) Brdg H313**

Project Description

An A/E Firm (herein after called the Contractor) shall provide all labor, materials, equipment and services to perform bridge design (superstructure and substructure) and road design activities to develop plans, specifications, and engineer's estimate for the construction of a bridge with approach roads as follows: Project SFIR 3(1), Indian Bench Bridge, No. H313 - Remove and dispose of existing debris from a bridge that was washed out and replace with a simple span precast, prestressed, beam type structure, approximately 85 feet in length to be located on the existing alignment of Route 3 (Indian Bench Road). The bridge approach roads shall begin at Route 1 (Lee Road) follow the existing alignment of Route 3 for approximately 1000 feet south to the north end of the new bridge and end 500 feet beyond the south end of the new bridge. The approach roads shall be graded and drained with a gravel surface.

Location Description

ELKO

County

ELKO

State

Nevada

Inventory Route Number(s)

3

Length

1

miles

Project Narrative

Field survey and mapping is complete (100%), geotechnical is complete (100%), hydrology and hydraulics (100%), archeological is complete (100%), environmental (100%), right-of-way (90%) and plans (100%).

Active Phases during this reporting period

Preliminary Design (Pre-project Planning); Environmental Compliance (NEPA &amp; Permits); Right of Way Acquisition; PS&amp;E Deve

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$105,525.00

Funds Expended this FY (TTP Only)

\$105,525.00

Anticipated Total Project Cost (all years)

\$320,000.00

Estimated Completion Date

12/31/2017

Percent Work Complete

95

Attachments: 0

# TTP Bridge Program Project Report

Report Completed on

12/20/2017

Kewa (Santo Domingo) Pueblo

M20717

Report Period

2017

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

M2023500

Federal Project Number

M2023500

Project Name

SP88(12)1 DOMINGO BRM102

Project Description

BRIDGE

Location Description

SANDOVAL

County

SANDOVAL

State

New Mexico

Inventory Route Number(s)

88

Length

0.64

miles

Project Narrative

Project is a duplication to M2017161 and M2023500 Bridge substructure is in the final stages of construction. Piers and pier caps are formed and beams are in place.

Active Phases during this reporting period

Construction; Duplicate Project

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$1,991,262.00

Funds Expended this FY (TTP Only)

\$1,991,262.00

Anticipated Total Project Cost (all years)

\$7,296,387.00

Estimated Completion Date

2/15/2018

Percent Work Complete

27

Attachments: 0

# TTP Bridge Program Project Report

Report Completed on

12/20/2017

Kewa (Santo Domingo) Pueblo

M20717

Report Period

2017

Fiscal Year (October - September) BIA &amp; FHWA

Tribe's Project Number

M2071706

Federal Project Number

M2071706

Project Name

Santo Domingo Bridge

Project Description

REPLACE

Location Description

SANDOVAL

County

SANDOVAL

State

New Mexico

Inventory Route Number(s)

88

Length

0.65

miles

Project Narrative

Bridge substructure is in the final stages of construction. Piers and pier caps are formed and beams are in place.

Active Phases during this reporting period

Construction;

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$1,991,262.00

Funds Expended this FY (TTP Only)

\$1,991,262.00

Anticipated Total Project Cost (all years)

\$7,296,387.00

Estimated Completion Date

2/15/2018

Percent Work Complete

27

Attachments: 0

# TTP Bridge Program Project Report

Report Completed on

12/18/2017

Pueblo of Laguna

M21707

Report Period

2017

Fiscal Year (October - September) BIA &amp; FHWA

Tribe's Project Number

194-60-460-16-000

Federal Project Number

M2107163

Project Name

**L503(2)1-2&4 SAN JOSE RIVER BRIDGE- M137**

Project Description

Planning, design & construction of a bridge and road approaches that includes; grade & drain, aggregate base, pavement, bridge and incidentals. This project includes the construction of a multi-use trail.

Location Description

San Jose Bridge

County

CIBOLA

State

New Mexico

Inventory Route Number(s)

0503, section 30

Length

0.11

miles

Project Narrative

In the 2nd quarter of 2017, a request for bid was published, bids received and awarded compliant to the tribe's Procurement Policy. The selected contractor was notified of post award submittals, required prior to receipt of the Notice to Proceed. The pre-construction meeting is planned to be held in the 1st quarter of FY 2018. With the construction activities prone to affect a primary water system of the US, the US Army Corps of Engineers 401 & 404 permits will be developed and submitted for approval. Construction start is anticipated in the 2nd quarter of FY 2018. construction meeting is planned to be held in the 1st quarter of FY 2018. With the construction activities prone to affect a primary water system of the US, the US Army Corps of Engineers 401 & 404 permits will be developed and submitted for approval. Construction start is anticipated in the 2nd quarter of FY 2018.

Active Phases during this reporting period

Environmental Compliance (NEPA &amp; Permits); PS&amp;E Development; Construction;

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$0.00

Funds Expended this FY (TTP Only)

\$0.00

Anticipated Total Project Cost (all years)

\$2,306,183.00

Estimated Completion Date

9/30/2018

Percent Work Complete

55

Attachments: 1

[file: Letter of Construction Award, 04395\\_01\\_Signed.Ltr.Kimo.Const..pdf](#)

# TTP Bridge Program Project Report

Report Completed on

12/31/2017

Navajo Nation

N00780

**Report Period**

2017

Fiscal Year (October - September) BIA &amp; FHWA

**Tribe's Project Number**

N6461(1-2)/N6460(1)2&amp;4

**Federal Project Number**

N007800504

**Project Name****N6461(1-2)/N6460(1)2&4 Dennehotso Loop Road****Project Description**

Grade; Drain; Structures; and Pavement Construction

**Location Description**

Dennehotso

**County**

Apache

**State**

AZ

**Inventory Route Number(s)**

N6460 &amp; N6461

**Length**

5.6

miles

**Project Narrative**

Survey, geotechnical, drainage and preliminary bridge design work are completed. The design plans are 95% complete and was submitted to NDOT by Dibble Engineering on August 25, 2017. A Plan-in-Hand field review meeting with the Dennehotso Chapter and community was held on August 29, 2017. NDOT through FHWA submitted a cultural resources report to the Navajo Nation Tribal Historic Preservation Office (THPO) on April 12, 2017 for review. The THPO responded with comments on May 4, 2017, which NDOT addressed and re-submitted the report to the THPO. NDOT is currently waiting for compliance to be issued. NDOT will need to update the BE and is currently working on the EA. NDOT will meet with NN Heritage and Historic Preservation Department (HHPD) to develop a testing plan to address archaeology sites within the new roadway. NDOT is working to finalize the right-of-way documents and to address overlapping ROW and homesite lease boundaries. NDOT is coordinating possible waterlines, electric lines and telephone lines that may need to be adjusted or relocated with the respective utility companies.unity was held on August 29, 2017. NDOT through FHWA submitted a cultural resources report to the Navajo Nation Tribal Historic Preservation Office (THPO) on April 12, 2017 for review. The THPO responded with comments on May 4, 2017, which NDOT addressed and re-submitted the report to the THPO. NDOT is currently waiting for compliance to be issued. NDOT will need to update the BE and is currently working on the EA. NDOT will meet with NN Heritage and Historic Preservation Department (HHPD) to develop a testing plan to address archaeology sites within the new roadway. NDOT is working to finalize the right-of-way documents and to address overlapping ROW and homesite lease boundaries. NDOT is coordinating possible waterlines, electric lines and telephone lines that may need to be adjusted or relocated with the respective utility companies.

**Active Phases during this reporting period**

Environmental Compliance (NEPA &amp; Permits); Right of Way Acquisition; PS&amp;E Development;

**Project Funding Source(s)**

TTP; TTP Bridge Program;

**Funds Expended This FY (All sources)**

\$487,982.00

**Funds Expended this FY (TTP Only)**

\$487,982.00

**Anticipated Total Project Cost (all years)**

\$7,864,837.00

**Estimated Completion Date**

4/30/2018

**Percent Work Complete**

95

**Attachments:** 0



# TTP Bridge Program Project Report

Report Completed on

12/11/2017

Shoshone-Bannock Tribes of Fort Hall

P04180

Report Period  Fiscal Year (October - September) BIA & FHWATribe's Project Number  
Federal Project Number  
**Project Name****Big Jimmey Creek Bridge Project****Project Description**

Bridge Reconstruction-completed

**Location Description**

Fort Hall Indian Reservation

**County****State****Inventory Route Number(s)****Length** miles**Project Narrative**

Big Jimmey bridge project has been completed and is ready for close out. Close out review was completed with Mr. Spohrer, Approx. 11/14/2017

**Active Phases during this reporting period**

PROJECT COMPLETE;

**Project Funding Source(s)**

TTP; TTP Bridge Program;

**Funds Expended This FY (All sources)****Funds Expended this FY (TTP Only)****Anticipated Total Project Cost (all years)****Estimated Completion Date****Percent Work Complete**Attachments:

# TTP Bridge Program Project Report

Report Completed on

12/11/2017

Shoshone-Bannock Tribes of Fort Hall

P04180

Report Period

2017

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

P04001

Federal Project Number

P041800009

Project Name

**Nagitsy Bridge Project**

Project Description

Bridge Reconstruction-completed

Location Description

Fort Hall Indian Reservation

County

Bingham

State

ID

Inventory Route Number(s)

91

Length

0.1

miles

Project Narrative

Nagitsy bridge project is almost completed-placing the last of the apron on should be completed by may 15, 2016- Project has been completed. Close out review was completed with Mr. Spohrer November 14, 2017.

Active Phases during this reporting period

Preliminary Design (Pre-project Planning); Environmental Compliance (NEPA & Permits); Right of Way Acquisition; PS&E Deve

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$0.00

Funds Expended this FY (TTP Only)

\$0.00

Anticipated Total Project Cost (all years)

\$1,314,157.00

Estimated Completion Date

10/15/2016

Percent Work Complete

100

Attachments: 0

# TTP Bridge Program Project Report

Report Completed on

12/27/2017

Confederated Tribes of the Warm Springs Reservation

P09145

Report Period

2017

Fiscal Year (October - September) BIA &amp; FHWA

Tribe's Project Number

P0914519

Federal Project Number

P0914519

Project Name

**M-300 Culvert Replacement**

Project Description

The M300 Road is a rural gravel road west of the City of Madras, on the Warm Springs Reservation. The existing culvert is a collapsed 18' dia. x 100' long, corrugated steel elliptical pipe that will be replaced. The local residents of the reservation are the main user for the road. The road is currently closed due to the collapsed culvert, and will remain closed until construction is complete. A replacement structure must be low maintenance and minimize the environmental impacts to Seekseequa Creek.

Location Description

JEFFERSON

County

JEFFERSON

State

Oregon

Inventory Route Number(s)

25

Length

0.1

miles

Project Narrative

Designed and awaiting right-of-way.

Active Phases during this reporting period

Right of Way Acquisition; PS&amp;E Development; Construction;

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$112,125.00

Funds Expended this FY (TTP Only)

\$112,125.00

Anticipated Total Project Cost (all years)

\$200,000.00

Estimated Completion Date

8/25/2018

Percent Work Complete

10

Attachments: 0

# TTP Bridge Program Project Report

Report Completed on

12/20/2017

Upper Skagit Indian Tribe

P10131

Report Period

2017

Fiscal Year (October - September) BIA &amp; FHWA

Tribe's Project Number

P1013119

Federal Project Number

P1013119

Project Name

**Old Hwy. 99 North Burlington Northern Overpass Project**

Project Description

BRIDGE; This project will replace an existing 1,183-foot-long timber trestle bridge with a new prestressed concrete and steel span. The new bridge will be wider, and include structural earth walls, curb and gutter, sidewalks, and a stormwater system. The wider bridge will allow more room for bicycles and pedestrians, and will reduce congestion for drivers by providing more vehicle capacity. The existing structure was both structurally deficient and functionally obsolete, with a National Bridge Inventory System (NBIS) sufficiency rating 3 out of 100, which made this bridge one of the top 5 worst rated bridges within Washington State. The Burlington Northern Overpass carries approximately 6,000 vehicles per day, 15 percent of which is truck and freight traffic. Replacing the bridge will ensure that this route will continue to provide reliable service for years to come. This bridge is listed in the Tribe's official NNTFI and serves as a key route for Tribal members commuting to the Tribe's employment center on Bow Hill Road.

Location Description

SKAGIT

County

SKAGIT

State

Washington

Inventory Route Number(s)

5051

Length

0.2

miles

Project Narrative

The Tribe signed an interlocal agreement with Skagit County to provide TTP Bridge Grant funds to Skagit County. Construction of the bridge is underway. The first invoice to be paid under the interlocal agreement is expected in the next quarter. Construction status and photos can be seen at the following web address: <https://www.skagitcounty.net/Departments/PublicWorksBNOP/main.htm>ction status and photos can be seen at the following web address: <https://www.skagitcounty.net/Departments/PublicWorksBNOP/main.htm>

Active Phases during this reporting period

Construction;

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$5,912.00

Funds Expended this FY (TTP Only)

\$5,912.00

Anticipated Total Project Cost (all years)

\$19,000,000.00

Estimated Completion Date

10/31/2018

Percent Work Complete

50

Attachments:

0