



Source: FHWA

# Lewis River Bridge Construction Activities & Upcoming Work

July 14, 2023

Project Number:

WY NPS YELL 14(1)

FHWA Contact:

Boem Kim

boem.kim@dot.gov

(360) 605-7636

Project Partner:

NPS

Contractor:

M.A. DeAtley

Construction, Inc

Clarkston, WA

Notice to Proceed:

May 3, 2022

Fixed Completion

Date:

October 25, 2024



U.S. Department  
of Transportation

**Federal Highway  
Administration**



## Work Schedule

Expect work 1:00 a.m. to 6:00 p.m., 6 - 7 days a week.



Source: FHWA

## Project Description

Located on the South Entrance Road, this project includes construction of a double span 357-foot long steel girder bridge, 3 mechanically stabilized earth walls, removal of the existing Lewis River Bridge, stone masonry, roadway excavation, and paving.

This week the contractor placed concrete in the abutment 2 footing and pier piles. They are driving the steel pipe piles in abutment 1. They continue excavating the North slope and drilling in preparation for the 3rd blast.

Upcoming work includes: cleaning out the steel pipe piles in abutment 1 and finish placing concrete in pier piles. They will continue blasting and excavating the North slope. Haul trucks are expected during the night between the project site and South Entrance Pit.



Source: FHWA



## Traffic Delays

Anticipate up to 15 minute delays during construction activities. There will be a one-lane, two-way temporary traffic control zone.

Project Website: <https://highways.dot.gov/federal-lands/projects/wy/lewis-river-bridge>

**Western Federal Lands Highway Division**