### Lewis River Bridge Construction Activities & Upcoming Work

July 28, 2023

### **Project Description**

Located on the South Entrance Road, this project includes construction of a double span 357-foot long steel girder bridge, 3 mechanically stabilized earth walls, removal of the existing Lewis River Bridge, stone masonry, roadway excavation, and paving.

### **Work Schedule**

Expect work 3:00 a.m. to 6:00 p.m., 6 - 7 days a week.

This week the contractor is placing concrete in the steel pipe piles in abutment 1, They are building concrete forms for abutment 2 walls and the pier. They continue excavating the North slope and drilling in preparation for the next blast.

#### Source: FHWA

Project Website: https://highways.dot.gov/federal-lands/projects/wy/lewis-river-bridge

#### Western Federal Lands Highway Division

# <u>Project Number:</u> WY NPS YELL 14(1)

FHWA Contact: Boem Kim boem.kim@dot.gov (360) 605-7636

Project Partner: NPS

#### Contractor:

M.A. DeAtley Construction, Inc Clarkston, WA

### Notice to Proceed: May 3, 2022

#### Fixed Completion

<u>Date:</u> October 25, 2024





U.S. Department of Transportation

Federal Highway Administration



Upcoming work includes: placing concrete on the pier and in abutment 2 walls. They will continue blasting and excavating the North slope. Haul trucks are expected between the project site and South Entrance Pit.

## **Traffic Delays**

Anticipate up to 15 minute delays during construction activities. There will be a one-lane, two-way temporary traffic control zone. Be aware of stop lights for trucks entering the road at the South Pit.