

Newsletter 8-19-2019
OR Douglas 17(1)
Little River Road Rock Slope Stabilization MP 24.6



Construction Activities and Upcoming Work

The week of August 12th, Triptych Construction mobilized personnel and equipment to the jobsite. They installed temporary concrete barrier, traffic control lights, traffic control signs and drums. TCS construction is onsite flagging. Tree felling started. Erosion control measures were installed.

The week of August 19th, Triptych Construction will continue felling trees and start work removing boulders and start rock scaling.

(Photo below of Tree Felling)



Driving Conditions

Currently 1 lane road with concrete barrier rail at MP 24.6 on Little River Road for approximately ¼ mile.

Traffic Delays

Up to 30 minute delays with flaggers, between the hours of 7am and 5pm Monday thru Friday.

Traffic Lights in operation 5pm to 7am.

Road Closures

No road closures are scheduled for this project.

Alternate Routes

No alternate routes are available.

CONTACT INFORMATION

Const. Manager Jamie Speer, PE

Mailing Address

Glide, OR

Office (541)825-3144

E-mail Jamie.speer@dot.gov