

**Newsletter 9-11-2019**  
**OR Douglas 17(1)**  
**Little River Road Rock Slope Stabilization MP 24.6**



**Construction Activities and Upcoming Work**

The week of September 2nd, Triptych continued rock scaling Section 2 and 3, in the upper areas of the slope. They removed loose rock, vegetation and boulders along with some intensive scaling in section 3.

The week of September 9th, Triptych Construction began laying out rock bolting and dowel locations in areas 3 and 4 of the slope. They will continue slope scaling in sections 1 and 2. A Loader continually removed rock behind and in front of the barrier.

Next week, Triptych plans on continuing slopes scaling in sections 1 and 2 and would like to start drilling for rock bolting and dowels in section 3 and 4.

(Photo below of Rock Bolt and Dowel Layout. Slope Scaling Right)



**Driving Conditions**

Currently 1 lane road with concrete barrier rail at MP 24.6 on Little River Road for approximately ¼ mile.

**Traffic Delays**

Up to 30 minute delays with flaggers, between the hours of 7am and 5pm Monday thru Friday. Traffic Lights in operation 5pm to 7am.

**Road Closures**

No road closures are scheduled for this project.

**Alternate Routes**

No alternate routes are available.

**CONTACT INFORMATION**

**Const. Manager** Jamie Speer, PE

**Mailing Address**

Glide, OR

**Office** (360) 624-6110

**E-mail** [Jamie.speer@dot.gov](mailto:Jamie.speer@dot.gov)