

# POLYCHROME AREA IMPROVEMENTS



Source: N. Weisman, NPS

August 11, 2023

## Project Number:

AK NPS DENA 10(49)

## FHWA Contact:

David Harvey  
E: Jesse.Harvey@dot.gov  
P: 360-833-3338

## Project Partner:

National Park Service (NPS)

## Contractor:

Granite Construction Co.  
Anchorage, AK

## Notice to Proceed:

1/4/2023

## Current Fixed

## Completion Date:

September 30, 2024

## Anticipated Fixed

## Completion Date:

July 1, 2026



U.S. Department  
of Transportation

**Federal Highway  
Administration**

## Construction Activities and Upcoming Work

The contractor began earthwork on the east side of the slide by taking down the “knob” on the south side of the road at the east side of the slide in preparation of pioneering their equipment *rough access* to the west side of the slide. They Also began night hauling from Tek Pit at MP 27 to the material staging area at MP 44. Beginning Monday, the contractor will be running both day and night shifts, with night hauling continuing and day shift work to cut, shape and stabilize the north rock wall at the east abutment. They will also begin work on the equipment access road across the slide.

## Traffic Delays

There are no traffic delays expected. The Denali Park Road is closed to the public beginning at mile post 43, the East Fork Toklat River Bridge.



Source: FHWA

Removing the “knob” at  
the east abutment.

North Rock Wall with  
staking.



Source: FHWA

Website: <https://highways.dot.gov/federal-lands/projects/ak/nps-dena-10-49>

**Western Federal Lands Highway Division**