

Attachment E - TTP Bridge Program Project Report

Report Completed on

12/30/2020

Oglala Sioux Tribe

A06344

Report Period

2020

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

1811-00386

Federal Project Number

A063440032

Project Name

BIA 88 - Bridge No.A154

Project Description

Construct new bridge adjacent to old bridge, reconstruct road to match new bridge, and remove old bridge.

Location Description

BIA 88 over White River; 7.9 miles northwest of Oglala

County

Oglala Lakota County

State

SD

Inventory Route Number(s)

88-10; 20; and portion of 30

Length

1

miles

Project Narrative

Bridge and road engineering design, NEPA, and right-of-way is complete. An application for construction funds will be submitted in January 2021. Estimated schedule for project completion is dependent on receipt of bridge construction funds.

Active Phases during this reporting period

Environmental Compliance (NEPA & Permits); Right of Way Acquisition; PS&E Development;

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$88,170.79

Funds Expended this FY (TTP Only)

\$88,170.79

Anticipated Total Project Cost (all years)

\$2,500,000.00

Estimated Completion Date

12/31/2022

Percent Work Complete

6

Attachments: 0

TTP Bridge Program Project Report

Report Completed on

12/30/2020

Oglala Sioux Tribe

A06344

Report Period

2020

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

1811-00387

Federal Project Number

A063440038

Project Name

BIA 90 - Bridge No.A155

Project Description

Removal of existing bridge and construction of new precast concrete box culvert.

Location Description

BIA 90 over White Clay Creek (Moccasin Park Ln.); 0.5 miles west of US Hwy 18.

County

Oglala Lakota County

State

SD

Inventory Route Number(s)

90-20

Length

0.1

miles

Project Narrative

The bridge design, NEPA, and right-of-way is complete. An application for bridge construction funds will be submitted January 2021. Estimated project completion is depending on receipt of construction bridge funds.

Active Phases during this reporting period

Environmental Compliance (NEPA & Permits); Right of Way Acquisition; PS&E Development;

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$23,198.45

Funds Expended this FY (TTP Only)

\$23,198.45

Anticipated Total Project Cost (all years)

\$385,000.00

Estimated Completion Date

12/31/2022

Percent Work Complete

16

Attachments: 0

TTP Bridge Program Project Report

Report Completed on

1/22/2021

Sisseton Wahpeton Oyate

A09347

Report Period **Fiscal Year (October - September) BIA & FHWA**

Tribe's Project Number

Federal Project Number

Project Name

Project Description

Location Description

County

State

Inventory Route Number(s)

Length miles

Project Narrative

Active Phases during this reporting period

Project Funding Source(s)

Funds Expended This FY (All sources)	Funds Expended this FY (TTP Only)	Anticipated Total Project Cost (all years)
<input type="text" value="\$96,335.60"/>	<input type="text" value="\$96,335.60"/>	<input type="text" value="\$96,335.60"/>

Estimated Completion Date **Percent Work Complete**

Attachments:

TTP Bridge Program Project Report

Report Completed on

1/22/2021

Sisseton Wahpeton Oyate

A09347

Report Period

2020

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

A0912900

Federal Project Number

A0912900

Project Name

Lawrence Township Bridge

Project Description

Precast Box culvert Bridge and approach grading

Location Description

ROBERTS

County

Roberts County

State

South Dakota

Inventory Route Number(s)

5129

Length

0.1

miles

Project Narrative

Working with the SWO DOT contracted design engineer we have completed the TS&L also the PS&E for this project which was funded by the TTP Bridge program. The completed PS&E package has been submitted to the Federal bridge program for construction funding. Once we receive the construction funding we will be able to proceed with contractor selection process to begin construction.

Active Phases during this reporting period

Preliminary Design (Pre-project Planning); Environmental Compliance (NEPA & Permits); Right of Way Acquisition; PS&E Deve

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$13,400.00

Funds Expended this FY (TTP Only)

\$13,400.00

Anticipated Total Project Cost (all years)

\$396,020.00

Estimated Completion Date

9/30/2021

Percent Work Complete

30

Attachments: 0

TTP Bridge Program Project Report

Report Completed on

10/20/2020

Santee Sioux Nation

A13382

Report Period

2020

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

A1348200

Federal Project Number

A1348200

Project Name

RAY STARK BRIDGE REPLACEMENT

Project Description

REPLACE

Location Description

KNOX

County

KNOX

State

NE

Inventory Route Number(s)

5537

Length

0.5

miles

Project Narrative

Completed the construction of the bridge in FY2020.

Active Phases during this reporting period

PROJECT COMPLETE;

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$702,327.26

Funds Expended this FY (TTP Only)

\$702,327.26

Anticipated Total Project Cost (all years)

\$715,000.00

Estimated Completion Date

9/30/2020

Percent Work Complete

100

Attachments: 0

TTP Bridge Program Project Report

Report Completed on

12/7/2020

Kaw Nation

B07810

Report Period

2020

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

B071603B

Federal Project Number

B071603B

Project Name

14688

Project Description

REPLACE

Location Description

KAY

County

KAY

State

OKLAHOMA

Inventory Route Number(s)

6050

Length

0.004

miles

Project Narrative

TO DATE THE PROJECT IS 100% COMPLETE.

Active Phases during this reporting period

Construction; PROJECT COMPLETE;

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$215,112.00

Funds Expended this FY (TTP Only)

\$215,112.00

Anticipated Total Project Cost (all years)

\$400,000.00

Estimated Completion Date

3/25/2020

Percent Work Complete

100

Attachments: 0

TTP Bridge Program Project Report

Report Completed on

12/7/2020

Kaw Nation

B07810

Report Period

2020

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

B071605B

Federal Project Number

B071605B

Project Name

7357

Project Description

REPLACE

Location Description

KAY

County

KAY

State

OKLAHOMA

Inventory Route Number(s)

6150

Length

0.004

miles

Project Narrative

TO DATE THE PROJECT IS 100% COMPLETE.

Active Phases during this reporting period

Construction; PROJECT COMPLETE;

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$79,832.00

Funds Expended this FY (TTP Only)

\$79,832.00

Anticipated Total Project Cost (all years)

\$400,000.00

Estimated Completion Date

3/25/2020

Percent Work Complete

100

Attachments: 0

TTP Bridge Program Project Report

Report Completed on

12/7/2020

Kaw Nation

B07810

Report Period

2020

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

B071606B

Federal Project Number

B071606B

Project Name

11876

Project Description

REPLACE

Location Description

KAY

County

KAY

State

OKLAHOMA

Inventory Route Number(s)

6143

Length

0.005

miles

Project Narrative

TO DATE THE PROJECT IS 100% COMPLETE.

Active Phases during this reporting period

Construction; PROJECT COMPLETE;

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$119,767.00

Funds Expended this FY (TTP Only)

\$119,767.00

Anticipated Total Project Cost (all years)

\$400,000.00

Estimated Completion Date

5/1/2020

Percent Work Complete

100

Attachments: 0

TTP Bridge Program Project Report

Report Completed on

12/7/2020

Kaw Nation

B07810

Report Period

2020

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

B071607B

Federal Project Number

B071607B

Project Name

15022

Project Description

REPLACE

Location Description

KAY

County

KAY

State

OKLAHOMA

Inventory Route Number(s)

6143

Length

0.018

miles

Project Narrative

TO DATE THE PROJECT IS 80% COMPLETE

Active Phases during this reporting period

Construction;

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$175,132.00

Funds Expended this FY (TTP Only)

\$175,132.00

Anticipated Total Project Cost (all years)

\$400,000.00

Estimated Completion Date

4/1/2021

Percent Work Complete

80

Attachments: 0

TTP Bridge Program Project Report

Report Completed on

1/21/2021

Kaw Nation

B07810

Report Period

2020

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

B071608B

Federal Project Number

B071608B

Project Name

8568

Project Description

REPLACE

Location Description

KAY

County

Kay

State

OKLAHOMA

Inventory Route Number(s)

6473

Length

0.004

miles

Project Narrative

Project is complete.

Active Phases during this reporting period

PROJECT COMPLETE;

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$22,000.00

Funds Expended this FY (TTP Only)

\$22,000.00

Anticipated Total Project Cost (all years)

\$400,000.00

Estimated Completion Date

7/27/2020

Percent Work Complete

100

Attachments: 0

TTP Bridge Program Project Report

Report Completed on

12/30/2020

Citizen Potawatomi Nation

B08821

Report Period

2020

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

85

Federal Project Number

B088210008

Project Name

Hardesty Road (East)

Project Description

Widening existing Hardesty Road from CPN Daycare Road through the Brangus Road intersection. Installing a second bridge at Squirrel Creek and Harrison Road to accommodate semitrucks for Iron Horse Industrial Park. Hardesty Road carries in excess of 5,000

Location Description

CPN Daycare Road to Brangus Road

County

Pottawatomie

State

OK

Inventory Route Number(s)

8919 Section 810; 820; 830; 850; 87

Length

3

miles

Project Narrative

A section of the project has been posted for bid for the PS&E portion. This will be for the CPN Daycare Road to Brangus Road.

Active Phases during this reporting period

Preliminary Design (Pre-project Planning);

Project Funding Source(s)

TTP; TTP Bridge Program;

Funds Expended This FY (All sources)

\$289,808.57

Funds Expended this FY (TTP Only)

\$289,808.57

Anticipated Total Project Cost (all years)

\$4,000,000.00

Estimated Completion Date

12/14/2023

Percent Work Complete

10

Attachments: 0

TTP Bridge Program Project Report

Report Completed on

12/30/2020

Pedro Bay Village

E01376

Report Period

2020

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

Federal Project Number

E01376K1

E01376K1

Project Name

Rushing Creek Bridge Replacement

Project Description

REPLACE

Location Description

LAKE AND PENINSULA

County

Lake and Peninsula Borough

State

Alaska

Inventory Route Number(s)

4PDR

Length

0.02

miles

Project Narrative

Funding for construction was received in March 2020. Initial preparations for advertising for materials, equipment, and subcontracts began during the balance of FY20 with an anticipated start in spring 2021. COVID-19 pandemic has slowed the process due to staff quarantines, and workplace limitations.

Active Phases during this reporting period

Construction;

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$0.00

Funds Expended this FY (TTP Only)

\$0.00

Anticipated Total Project Cost (all years)

\$2,519,056.00

Estimated Completion Date

12/31/2022

Percent Work Complete

0

Attachments: 0

TTP Bridge Program Project Report

Report Completed on

12/23/2020

Native Village of Port Graham

E01396

Report Period

2020

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

PG-D-15-1

Federal Project Number

E013960006

Project Name

Bridge 8PGH-35

Project Description

Prepare a construction package for the replacement of the structurally deficient bridge.

Location Description

14.2 miles southeast of Port Graham; Alaska

County

Kenai Peninsula Borough

State

AK

Inventory Route Number(s)

NTTFI: 161-8-PGH

Length

0.25

miles

Project Narrative

Plans specification & engineering construction cost estimate for the design.

Active Phases during this reporting period

Preliminary Design (Pre-project Planning);

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$104,872.48

Funds Expended this FY (TTP Only)

\$104,872.48

Anticipated Total Project Cost (all years)

\$150,000.00

Estimated Completion Date

12/31/2020

Percent Work Complete

85

Attachments: 0

TTP Bridge Program Project Report

Report Completed on

12/23/2020

Native Village of Port Graham

E01396

Report Period

2020

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

PG-D-15-2

Federal Project Number

E013960008

Project Name

Bridge 8PGH-37

Project Description

Prepare a construction package for the replacement of the structurally deficient bridge.

Location Description

14.2 miles southeast of Port Graham; AK

County

Kenai Peninsula Borough

State

AK

Inventory Route Number(s)

NTTFI: 161 8-PGH

Length

0.25

miles

Project Narrative

Plans specification & engineering construction cost estimate for the design.

Active Phases during this reporting period

Preliminary Design (Pre-project Planning);

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$104,872.48

Funds Expended this FY (TTP Only)

\$104,872.48

Anticipated Total Project Cost (all years)

\$150,000.00

Estimated Completion Date

12/31/2020

Percent Work Complete

85

Attachments: 0

TTP Bridge Program Project Report

Report Completed on

12/23/2020

Native Village of Port Graham

E01396

Report Period

2020

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

PG-D-15-3

Federal Project Number

E013960009

Project Name

Bridge 8PGH-39

Project Description

Prepare a construction package for the replacement of the structurally deficient bridge.

Location Description

15.4 miles southeast of Port Graham; AK

County

Kenai Peninsula Borough

State

AK

Inventory Route Number(s)

NTTFI: 161-8 PGH

Length

0.25

miles

Project Narrative

Plans specification & engineering construction cost estimate for the design.

Active Phases during this reporting period

Preliminary Design (Pre-project Planning);

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$106,582.47

Funds Expended this FY (TTP Only)

\$106,582.47

Anticipated Total Project Cost (all years)

\$150,000.00

Estimated Completion Date

12/31/2020

Percent Work Complete

85

Attachments: 0

TTP Bridge Program Project Report

Report Completed on

12/3/2020

Hydaburg Cooperative Association

E09211

Report Period

2020

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

HCA-PJT-C-18-1

Federal Project Number

E092110001

Project Name

Hydaburg Commercial Dock Rehabilitation

Project Description

Reconstruction

Location Description

Hydaburg; Alaksa

County

N/A

State

AK

Inventory Route Number(s)

735

Length

0.1

miles

Project Narrative

The project has been on hold waiting for the Transit Facility building to be finished.

Active Phases during this reporting period

Construction;

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$10,051.32

Funds Expended this FY (TTP Only)

\$10,051.32

Anticipated Total Project Cost (all years)

\$223,378.32

Estimated Completion Date

12/30/2021

Percent Work Complete

66

Attachments: 0

TTP Bridge Program Project Report

Hydaburg Cooperative Association

Report Completed on

12/3/2020

E09211

Report Period

2020

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

HCA-PJT-D-18-2

Federal Project Number

E092110007

Project Name

Chomondely Bay Road Project

Project Description

Reconstruction

Location Description

Hydaburg; Alaska

County

N/A

State

AK

Inventory Route Number(s)

461-40;60;100;140

Length

0.1

miles

Project Narrative

The structures have been designed to 75%, complete and have been submitted for Sealaska for review and approval.

Active Phases during this reporting period

PS&E Development;

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$0.00

Funds Expended this FY (TTP Only)

\$0.00

Anticipated Total Project Cost (all years)

\$600,000.00

Estimated Completion Date

1/29/2021

Percent Work Complete

70

Attachments: 0

TTP Bridge Program Project Report

Report Completed on

11/5/2020

Klawock Cooperative Association

E09257

Report Period

2020

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

KCA-PJT-C-18-1

Federal Project Number

E092570010

Project Name

Salt Chuck Lane Project

Project Description

Reconstruction

Location Description

Klawock; Alaska

County

N/A

State

AK

Inventory Route Number(s)

1017-10;20;30;40; and 50

Length

2.3

miles

Project Narrative

Complete and working on closeout documentation.

Active Phases during this reporting period

PROJECT COMPLETE;

Project Funding Source(s)

TTP; TTP Bridge Program;

Funds Expended This FY (All sources)

\$191,281.09

Funds Expended this FY (TTP Only)

\$191,281.09

Anticipated Total Project Cost (all years)

\$1,464,667.00

Estimated Completion Date

4/15/2020

Percent Work Complete

100

Attachments: 0

TTP Bridge Program Project Report

Lac du Flambeau Band of Lake Superior Chippewa Indians

Report Completed on

1/4/2021

F55432

Report Period

2020

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

F5543235

Federal Project Number

F5543235

Project Name

TROUT RIVER BRIDGE

Project Description

BRIDGE

Location Description

VILAS

County

County

State

WI

Inventory Route Number(s)

1015

Length

0.1

miles

Project Narrative

Project is now complete, fund expended in FY21.

Active Phases during this reporting period

Preliminary Design (Pre-project Planning); Environmental Compliance (NEPA & Permits); Right of Way Acquisition; PS&E Deve

Project Funding Source(s)

TTP; TTP Bridge Program;

Funds Expended This FY (All sources)

\$53,475.00

Funds Expended this FY (TTP Only)

\$53,475.00

Anticipated Total Project Cost (all years)

\$502,130.00

Estimated Completion Date

11/6/2020

Percent Work Complete

100

Attachments: 0

TTP Bridge Program Project Report

Report Completed on

12/23/2020

Pokagon Band of Potawatomi Indians

F60480

Report Period

2020

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

F60480C3

Federal Project Number

F60480C3

Project Name

SINK ROAD BRIDGE COOP

Project Description

REHAB

Location Description

CASS

County

Cass

State

Michigan

Inventory Route Number(s)

1202

Length

0.1

miles

Project Narrative

Construction of new bridge is complete

Active Phases during this reporting period

Construction; PROJECT COMPLETE;

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$621,220.00

Funds Expended this FY (TTP Only)

\$621,220.00

Anticipated Total Project Cost (all years)

\$946,733.00

Estimated Completion Date

4/30/2020

Percent Work Complete

99

Attachments: 0

TTP Bridge Program Project Report

Report Completed on

11/20/2020

Muscogee (Creek) Nation

G07908

Report Period

2020

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

None

Federal Project Number

G07BRG02

Project Name

Old Highway 75 North Bridge

Project Description

Reconstruction of a county bridge

Location Description

2 miles south of Beggs, OK

County

Okmulgee

State

OK

Inventory Route Number(s)

RT 1430, section 120

Length

0.1

miles

Project Narrative

Development of the plans and environmental are ongoing

Active Phases during this reporting period

Environmental Compliance (NEPA & Permits); PS&E Development;

Project Funding Source(s)

TTP; TTP Bridge Program;

Funds Expended This FY (All sources)

\$3,625.00

Funds Expended this FY (TTP Only)

\$3,625.00

Anticipated Total Project Cost (all years)

\$1,000,000.00

Estimated Completion Date

7/29/2022

Percent Work Complete

8

Attachments: 0

TTP Bridge Program Project Report

Report Completed on

11/21/2020

Muscogee (Creek) Nation

G07908

Report Period

2020

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

None

Federal Project Number

G07908BRG03

Project Name

Bridge 09681 Muskogee County

Project Description

Reconstruction of an existing bridge

Location Description

Bridge 09681

County

Muskogee

State

OK

Inventory Route Number(s)

RT 1577, section 40

Length

0.1

miles

Project Narrative

Development of the plans and environmental are ongoing

Active Phases during this reporting period

Environmental Compliance (NEPA & Permits); PS&E Development;

Project Funding Source(s)

TTP; TTP Bridge Program;

Funds Expended This FY (All sources)

\$70,687.50

Funds Expended this FY (TTP Only)

\$70,687.50

Anticipated Total Project Cost (all years)

\$700,000.00

Estimated Completion Date

10/21/2022

Percent Work Complete

10

Attachments: 0

TTP Bridge Program Project Report

Report Completed on

11/21/2020

Muscogee (Creek) Nation

G07908

Report Period

2020

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

None

Federal Project Number

G07908BRG04

Project Name

Bridge 06526 Okfuskee County

Project Description

Reconstruction of an existing county bridge

Location Description

Bridge 06526

County

Okfuskee

State

OK

Inventory Route Number(s)

RT 1330, section 20

Length

0.1

miles

Project Narrative

Development of the plans and environmental is ongoing

Active Phases during this reporting period

Environmental Compliance (NEPA & Permits); PS&E Development;

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$60,000.00

Funds Expended this FY (TTP Only)

\$60,000.00

Anticipated Total Project Cost (all years)

\$1,000,000.00

Estimated Completion Date

9/29/2022

Percent Work Complete

12

Attachments: 0

TTP Bridge Program Project Report

Report Completed on

11/21/2020

Muscogee (Creek) Nation

G07908

Report Period

2020

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

None

Federal Project Number

G07908BRG06

Project Name

Bridge 02286 Muskogee County

Project Description

Reconstruct an existing county bridge

Location Description

Bridge 02286

County

Muskogee

State

Oklahoma

Inventory Route Number(s)

RT 151C, section 20

Length

0.1

miles

Project Narrative

Development of the plans and environmental are ongoing

Active Phases during this reporting period

Environmental Compliance (NEPA & Permits); PS&E Development;

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$20,350.00

Funds Expended this FY (TTP Only)

\$20,350.00

Anticipated Total Project Cost (all years)

\$650,000.00

Estimated Completion Date

9/28/2022

Percent Work Complete

10

Attachments: 0

TTP Bridge Program Project Report

Report Completed on

11/21/2020

Muscogee (Creek) Nation

G07908

Report Period

2020

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

None

Federal Project Number

G07908BRG07

Project Name

Bridge 05085 Okmulgee County

Project Description

Reconstruct a county bridge

Location Description

Bridge 05085

County

Okmulgee

State

Oklahoma

Inventory Route Number(s)

RT 148F, section 20

Length

0.1

miles

Project Narrative

Development of the plans and environmental are ongoing

Active Phases during this reporting period

Environmental Compliance (NEPA & Permits); PS&E Development;

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$47,781.25

Funds Expended this FY (TTP Only)

\$47,781.25

Anticipated Total Project Cost (all years)

\$650,000.00

Estimated Completion Date

6/16/2022

Percent Work Complete

10

Attachments: 0

TTP Bridge Program Project Report

Report Completed on

11/21/2020

Muscogee (Creek) Nation

G07908

Report Period

2020

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

None

Federal Project Number

G07908BRG08

Project Name

Bridge 11031 Okmulgee County

Project Description

Reconstruct a county bridge

Location Description

Bridge 11031

County

Okmulgee

State

Oklahoma

Inventory Route Number(s)

RT 146F, section 30

Length

0.1

miles

Project Narrative

Development of the plans and environmental are ongoing

Active Phases during this reporting period

Environmental Compliance (NEPA & Permits); PS&E Development;

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$8,423.75

Funds Expended this FY (TTP Only)

\$8,423.75

Anticipated Total Project Cost (all years)

\$650,000.00

Estimated Completion Date

12/30/2022

Percent Work Complete

10

Attachments: 0

TTP Bridge Program Project Report

Report Completed on

12/16/2020

Tohono O'odham Nation of Arizona

H54610

Report Period

2020

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

H5431300

Federal Project Number

H5431300

Project Name

PIR 101(2) Artesia Wash Bridge

Project Description

Design phase for bridge preconstruction services.

Location Description

PIMA

County

Pima

State

AZ

Inventory Route Number(s)

0

Length

0.2

miles

Project Narrative

No activity pending no cost extension approval.No expenditures were made in FY2020.

Active Phases during this reporting period

None

Project Funding Source(s)

TTP; TTP Bridge Program;

Funds Expended This FY (All sources)

\$0.00

Funds Expended this FY (TTP Only)

\$0.00

Anticipated Total Project Cost (all years)

\$2,800,000.00

Estimated Completion Date

9/30/2021

Percent Work Complete

0

Attachments: 0

TTP Bridge Program Project Report

Report Completed on

12/16/2020

Tohono O'odham Nation of Arizona

H54610

Report Period

2020

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

H5473100

Federal Project Number

H5473100

Project Name

PIR 10 (1) Bridge H662

Project Description

Feasibility study for bridge replacement

Location Description

PIMA

County

Pima

State

AZ

Inventory Route Number(s)

10

Length

1

miles

Project Narrative

No activity pending no cost extension approval.No expenditures were made in FY2020.

Active Phases during this reporting period

None

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$0.00

Funds Expended this FY (TTP Only)

\$0.00

Anticipated Total Project Cost (all years)

\$103,500.00

Estimated Completion Date

9/30/2021

Percent Work Complete

0

Attachments: 0

TTP Bridge Program Project Report

Report Completed on

12/31/2020

Ute Indian Tribe of the Uintah & Ouray Reservation, Utah

H62687

Report Period

2020

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

H6270300

Federal Project Number

H6270300

Project Name

UOIR 8352 (1) - Bridge 13115

Project Description

The project is currently in the design phase. The project is being designed at the request of the BIA to reduce as much environmental impact as possible. The design will be a new bridge to span the creek in the same location as the current bridge. The pla

Location Description

Approx. 0.16 miles south west of the UOIR 8350 and UOIR 8252 intersection

County

Duchesne

State

Utah

Inventory Route Number(s)

8352

Length

0.1

miles

Project Narrative

This project has reached 90% design completion. The design will be redone due to the need to acquire a new consulting firm. As much of the current design will be re-utilized as possible to such as potentially survey, hydrology, geotechnical, plans and specs

Active Phases during this reporting period

Preliminary Design (Pre-project Planning); Environmental Compliance (NEPA & Permits); Right of Way Acquisition; PS&E Deve

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$3,324.00

Funds Expended this FY (TTP Only)

\$3,324.00

Anticipated Total Project Cost (all years)

\$1,500,000.00

Estimated Completion Date

10/30/2022

Percent Work Complete

40

Attachments: 0

TTP Bridge Program Project Report

Report Completed on

1/22/2021

Kewa (Santo Domingo) Pueblo

M20717

Report Period

2020

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

none

Federal Project Number

M2023500

Project Name

SP88(12)1 DOMINGO BRM102

Project Description

BRIDGE replacement

Location Description

Santo Domingo Pueblo

County

SANDOVAL

State

NM

Inventory Route Number(s)

88

Length

0.25

miles

Project Narrative

Project completed and closed out.

Active Phases during this reporting period

PROJECT COMPLETE;

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$0.00

Funds Expended this FY (TTP Only)

\$0.00

Anticipated Total Project Cost (all years)

\$7,100,000.00

Estimated Completion Date

3/31/2018

Percent Work Complete

100

Attachments: 0

TTP Bridge Program Project Report

Pueblo of Tesuque

Report Completed on

12/7/2020

M25719

Report Period

2020

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

M2519101

Federal Project Number

M2519101

Project Name

NP800(1)2&3 Cemetery Road Rio Tesuque Crossing

Project Description

New Construction of Crossing Road across the Rio Tesuque on the Cemetery Road alignment (NP800). To perform feasibility, preliminary engineering, preliminary design, final design and construction of a viable safe alternative crossing over or at the Rio T

Location Description

Pueblo of Tesuque Grant, Cemetery Rd at the Rio Tesuque

County

Santa Fe County

State

New Mexico

Inventory Route Number(s)

0800 Section 020

Length

0.2

miles

Project Narrative

This project has not been started due to funding limitations and is set to be phased in over the next 5 years

Active Phases during this reporting period

Pending activities

Project Funding Source(s)

TTP; TTP Bridge Program;

Funds Expended This FY (All sources)

\$0.00

Funds Expended this FY (TTP Only)

\$0.00

Anticipated Total Project Cost (all years)

\$622,999.00

Estimated Completion Date

12/2/2024

Percent Work Complete

0

Attachments: 2

[file: NP800 Sec 020 Cemetery Rd. Rio Tesuque Crossing Scope of Work, 08565_01_NP800%20Sec%20020%20Ce](#)

[Another 1 file\(s\) are available under ID 08565](#)

TTP Bridge Program Project Report

Pueblo of Tesuque

Report Completed on

12/7/2020

M25719

Report Period

2020

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

M2519162

Federal Project Number

M2519162

Project Name

NP805 Sec 20 Rio Tesuque Crossing

Project Description

This project will required new construction across the Rio Tesuque within the Pueblo of Tesuque Grant

Location Description

NP805 Rio Tesuque crossing within the Pueblo of Tesuque Proper

County

Santa Fe

State

New Mexico

Inventory Route Number(s)

0805 Section 20

Length

0.2

miles

Project Narrative

This project was deemed not feasible at this time. Another more viable location for an additional Rio Tesuque Crossing has been implemented within the current TTIP. This section of road is unimproved and is an at grade crossing across the Rio Tesuque.

Active Phases during this reporting period

na

Project Funding Source(s)

TTP; TTP Bridge Program;

Funds Expended This FY (All sources)

\$0.00

Funds Expended this FY (TTP Only)

\$0.00

Anticipated Total Project Cost (all years)

\$756,998.00

Estimated Completion Date

11/30/2026

Percent Work Complete

0

Attachments: 1

[file: Pueblo of Tesuque TTIP Control Schedule, 08511_01_FY2019%20CONTROL%20SCHED%20FY2019%20Rev%2](#)

TTP Bridge Program Project Report

Mescalero Apache Tribe

Report Completed on

1/28/2021

M60702

Report Period

2020

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

M6070400

Federal Project Number

M6070400

Project Name

INN OF MOUNTAIN GODS SUPERSPAN, M704

Project Description

Bridge replacement

Location Description

OTERO

County

Otero

State

New Mexico

Inventory Route Number(s)

4

Length

0.5

miles

Project Narrative

preconstruction complete

Active Phases during this reporting period

Preliminary Design (Pre-project Planning); Environmental Compliance (NEPA & Permits); Right of Way Acquisition; PS&E Deve

Project Funding Source(s)

TTP; TTP Bridge Program;

Funds Expended This FY (All sources)

\$224,959.13

Funds Expended this FY (TTP Only)

\$224,959.13

Anticipated Total Project Cost (all years)

\$2,541,400.00

Estimated Completion Date

12/31/2021

Percent Work Complete

35

Attachments: 0

TTP Bridge Program Project Report

Report Completed on

12/30/2020

Navajo Nation

N00780

Report Period

2020

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

N9402(1)1,2&3

Federal Project Number

N007800482

Project Name

N9402(1)1,2&3 Rio Puerco Bridge N656

Project Description

New Construction - Grade, Drain, Gravel and Bridge Replacement Construction

Location Description

Lupton, AZ

County

Apache

State

AZ

Inventory Route Number(s)

N9402-Section 110

Length

0.24

miles

Project Narrative

Design plans, NEPA documents, and Grant of ROW are complete. 401 and 404 permits are complete as of April 23, 2020. FHWA notified NDOT on January 10, 2020 that the N9402 bridge replacement project was awarded TTP Bridge Funds for Construction. NDOT received \$2,191,290 for FY2020 and the remaining balance of \$2,958,710 will be available when the Bridge Program funds become available. NDOT advertised the project for construction using the Navajo Nation's Procurement Process on June 25, 2020. Two bids were received on July 23, 2020 and opened on July 31, 2020. FNF Construction, Inc. was awarded construction contract for \$5,531,604.17 on August 3, 2020 and Pre-Construction Meeting will be held in October 2020. FNF Construction, Inc. will be issued Notice to Proceed in late October 2020. Wilson and Company, Inc. will provide construction management support to NDOT for utility coordination, approving submittals, construction monitoring, oversight and management.

Active Phases during this reporting period

Environmental Compliance (NEPA & Permits); PS&E Development;

Project Funding Source(s)

TTP; TTP Bridge Program;

Funds Expended This FY (All sources)

\$0.00

Funds Expended this FY (TTP Only)

\$0.00

Anticipated Total Project Cost (all years)

\$6,500,000.00

Estimated Completion Date

12/31/2021

Percent Work Complete

0

Attachments: 0

TTP Bridge Program Project Report

Shoshone-Bannock Tribes of the Fort Hall Reservation

Report Completed on

1/12/2021

P04180

Report Period

2020

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

none

Federal Project Number

P04180AddP1

Project Name

Portneuf River Bridge

Project Description

Bridge Reconstruction

Location Description

Bannock Creek District

County

Power

State

Idaho

Inventory Route Number(s)

rt2 152;sec 40-P433

Length

0.01

miles

Project Narrative

Planning, environmental and hydrology study for future reconstruction of Portneuf River Bridge

Active Phases during this reporting period

Preliminary Design (Pre-project Planning); Environmental Compliance (NEPA & Permits); Right of Way Acquisition;

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$94,347.63

Funds Expended this FY (TTP Only)

\$94,347.63

Anticipated Total Project Cost (all years)

\$149,487.00

Estimated Completion Date

7/31/2023

Percent Work Complete

40

Attachments: 0

TTP Bridge Program Project Report

Report Completed on

12/2/2020

Upper Skagit Indian Tribe

P10131

Report Period

2020

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

P1013119

Federal Project Number

P1013119

Project Name

Old Hwy. 99 North Burlington Northern Overpass Project

Project Description

Replacement of old wooden tressel with new concrete bridge over BNRR line north of intersection of Old Hwy 99 North and Cook Road. Bridge is owned by Skagit County.

Location Description

Old Hwy 99 North; north of intersection with Cook Road

County

Skagit

State

Washington

Inventory Route Number(s)

5051

Length

0.3

miles

Project Narrative

Bridge is owned by Skagit County and project was managed by Skagit County. Tribe contributed TTP bridge funds for the construction of this project via an interlocal agreement with Skagit County. Project is now complete and final payments have been made to Skagit County to reimburse for a portion of the construction costs. Construction status and photos can be seen at the following web address: <https://www.skagitcounty.net/Departments/PublicWorksBNOP/main.htm>

Active Phases during this reporting period

PROJECT COMPLETE;

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$452,971.83

Funds Expended this FY (TTP Only)

\$452,971.83

Anticipated Total Project Cost (all years)

\$1,000,000.00

Estimated Completion Date

7/31/2020

Percent Work Complete

100

Attachments: 0