

TTP Bridge Program Project Report

Report Completed on

1/24/2022

Rosebud Sioux Tribe of the Rosebud Indian Reservation, South Dakota

A07345

Report Period

2021

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

RST2017-BCB-A034

Federal Project Number

A073450010

Project Name

Valandra Bridge -A036

Project Description

New Construction. Remove and replace the existing bridge. It will have a walk path and will improve the drainage and have a concrete Bulb-Tee bridge

Location Description

5.1km Northeast of Spring Creek School

County

Todd

State

SD

Inventory Route Number(s)

Length

0.25

miles

Project Narrative

This project was bid out twice with a returned sole bid. Per our procurement policy we are authorized after two sole bids we are authorized to accept the bid if it is in the best interest of our Tribe. This project is currently under price negotiation.

Active Phases during this reporting period

PS&E Development; pending approval from Committee for the Construction Company for a contract

Project Funding Source(s)

TTP; TTP Bridge Program;

Funds Expended This FY (All sources)

\$4,429.55

Funds Expended this FY (TTP Only)

\$4,429.55

Anticipated Total Project Cost (all years)

\$2,022,000.00

Estimated Completion Date

11/30/2022

Percent Work Complete

25

Attachments: 0

TTP Bridge Program Project Report

Report Completed on

1/24/2022

Rosebud Sioux Tribe of the Rosebud Indian Reservation, South Dakota

A07345

Report Period **Fiscal Year (October - September) BIA & FHWA**

Tribe's Project Number **Federal Project Number**

Project Name
Old Hollow Wood Bridge -A039

Project Description
New Construction

Location Description
BIA#11 North Spotted Tail Lane cross over the Rosebud Dam in Rosebud; SD

County **State** **Inventory Route Number(s)**

Length miles

Project Narrative
The bridge will be removed and a new bridge will be brought in and set in it's place with a sidewalk with the safety rails.

Active Phases during this reporting period
Construction;

Project Funding Source(s)
TTP; TTP Bridge Program;

Funds Expended This FY (All sources)	Funds Expended this FY (TTP Only)	Anticipated Total Project Cost (all years)
<input type="text" value="\$17,272.08"/>	<input type="text" value="\$17,272.08"/>	<input type="text" value="\$1,026,000.00"/>

Estimated Completion Date **Percent Work Complete**

Attachments:

TTP Bridge Program Project Report

Winnebago Tribe of Nebraska

Report Completed on

1/27/2022

A13383

Report Period Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

Federal Project Number

Project Name
A138 Armell Bridge Replacement

Project Description
REPLACE

Location Description
THURSTON

County
Thurston

State
Nebraska

Inventory Route Number(s)
8

Length miles

Project Narrative
removed existing structure, rough grading complete. Pier walls driven

Active Phases during this reporting period
Construction;

Project Funding Source(s)
TTP; TTP Bridge Program; 634000

Funds Expended This FY (All sources)	Funds Expended this FY (TTP Only)	Anticipated Total Project Cost (all years)
<input type="text" value="\$666,944.34"/>	<input type="text" value="\$666,944.34"/>	<input type="text" value="\$2,399,230.00"/>

Estimated Completion Date Percent Work Complete

Attachments:

TTP Bridge Program Project Report

Report Completed on

12/6/2021

Kaw Nation

B07810

Report Period Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

Federal Project Number

Project Name
8568

Project Description
REPLACE

Location Description
KAY

County

State

Inventory Route Number(s)

Length miles

Project Narrative
To date the project is 100% complete.

Active Phases during this reporting period
Construction; PROJECT COMPLETE;

Project Funding Source(s)
TTP Bridge Program;

Funds Expended This FY (All sources)	Funds Expended this FY (TTP Only)	Anticipated Total Project Cost (all years)
<input type="text" value="\$317,546.00"/>	<input type="text" value="\$317,546.00"/>	<input type="text" value="\$400,000.00"/>

Estimated Completion Date Percent Work Complete

Attachments:

TTP Bridge Program Project Report

Pawnee Nation of Oklahoma

Report Completed on

1/4/2022

B07812

Report Period Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

Federal Project Number

Project Name
Green Bridge

Project Description
Reconstruction. Bridge replacement of fracture critical bridge NBI # 06571 over the Black Bear Creek and extending to Agency Road. This entrance supports administrative, BIA, Health Care, Education, Emergency Services and Law Enforcement.

Location Description
Beginning 572f W from the intersection with Morris Road and Agency Road extending W to 818f

County

State

Inventory Route Number(s)

Length miles

Project Narrative
Sub-situational completion. Bridge Funds \$500,000.00. Other funds HIP-CRRSAA expended \$247,057.87.

Active Phases during this reporting period
Preliminary Design (Pre-project Planning); Environmental Compliance (NEPA & Permits); Right of Way Acquisition; PS&E Deve

Project Funding Source(s)
TTP; TTP Bridge Program; HIP-CRRSAA

Funds Expended This FY (All sources)	Funds Expended this FY (TTP Only)	Anticipated Total Project Cost (all years)
<input type="text" value="\$1,194,768.00"/>	<input type="text" value="\$947,710.00"/>	<input type="text" value="\$2,000,000.00"/>

Estimated Completion Date **Percent Work Complete**

Attachments:

[file: Green Bridge Final Plans, 11071_01_Green%20Bridge%20-%20Final%20Review%20Plans%20-%207-16-2021.](#)

TTP Bridge Program Project Report

Report Completed on

1/5/2022

Blackfeet Tribe of the Blackfeet Indian Reservation of Montana

C51201

Report Period **Fiscal Year (October - September) BIA & FHWA**

Tribe's Project Number **Federal Project Number**

Project Name
Blacktail Bridge Replacement

Project Description
The existing bridge was severally compromised due to its age and deterioration. The existing bridge was weight restricted causing school busses to make a detour around the existing bridge. A new replacement bridge was built in the foot print of the exis

Location Description
BIA Route 1 at Blacktail Creek

County **State** **Inventory Route Number(s)**

Length miles

Project Narrative
The new replacement bridge is 100% complete. The Final Acceptance by the Tribe on behalf of the BIA for the new bridge occurred on October 26, 2021.

Active Phases during this reporting period
PROJECT COMPLETE;

Project Funding Source(s)
TTP Bridge Program; GtoG Agreement

Funds Expended This FY (All sources)	Funds Expended this FY (TTP Only)	Anticipated Total Project Cost (all years)
<input type="text" value="\$1,428,762.74"/>	<input type="text" value="\$1,428,762.74"/>	<input type="text" value="\$1,428,762.74"/>

Estimated Completion Date **Percent Work Complete**

Attachments:

TTP Bridge Program Project Report

Report Completed on

12/31/2021

Pedro Bay Village

E01376

Report Period Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

Federal Project Number

Project Name

Project Description

Location Description

County

State

Inventory Route Number(s)

Length miles

Project Narrative

Active Phases during this reporting period

Project Funding Source(s)

Funds Expended This FY (All sources)	Funds Expended this FY (TTP Only)	Anticipated Total Project Cost (all years)
<input type="text" value="\$438,297.00"/>	<input type="text" value="\$438,297.00"/>	<input type="text" value="\$2,519,056.00"/>

Estimated Completion Date Percent Work Complete

Attachments:

TTP Bridge Program Project Report

Report Completed on

12/10/2021

Native Village of Port Graham

E01396

Report Period Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

Federal Project Number

Project Name

Bridge 8PGH-35

Project Description

Reconstruction

Location Description

14.2 miles southeast of Port Graham; Alaska

County

State

Inventory Route Number(s)

Length

miles

Project Narrative

Due to the ongoing pandemic and Port Graham's strict travel in/out protocols, we pushed the construction out to spring/summer of 2022. We are currently starting the search for contractors for this project.

Active Phases during this reporting period

Construction;

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

Funds Expended this FY (TTP Only)

Anticipated Total Project Cost (all years)

Estimated Completion Date

Percent Work Complete

Attachments:

TTP Bridge Program Project Report

Report Completed on

12/10/2021

Native Village of Port Graham

E01396

Report Period

2021

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

PG-D-15-2

Federal Project Number

E013960008

Project Name

Bridge 8PGH-37

Project Description

Reconstruction

Location Description

14.2 miles southeast of Port Graham; AK

County

Kenai Peninsula Borough

State

AK

Inventory Route Number(s)

Length

0.25

miles

Project Narrative

Due to the ongoing pandemic and Port Graham's strict travel in/out protocols, we pushed the construction out to spring/summer of 2022. We are currently starting the search for contractors for this project.

Active Phases during this reporting period

Construction;

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$32,257.52

Funds Expended this FY (TTP Only)

\$32,257.52

Anticipated Total Project Cost (all years)

\$1,795,002.00

Estimated Completion Date

12/31/2022

Percent Work Complete

5

Attachments: 0

TTP Bridge Program Project Report

Report Completed on

12/10/2021

Native Village of Port Graham

E01396

Report Period

2021

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

PG-D-15-3

Federal Project Number

E013960009

Project Name

Bridge 8PGH-39

Project Description

Reconstruction

Location Description

15.4 miles southeast of Port Graham; AK

County

Kenai Peninsula Borough

State

AK

Inventory Route Number(s)

Length

0.25

miles

Project Narrative

PS&E construction cost estimate for the design.

Active Phases during this reporting period

Preliminary Design (Pre-project Planning);

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$33,022.53

Funds Expended this FY (TTP Only)

\$33,022.53

Anticipated Total Project Cost (all years)

\$1,770,002.00

Estimated Completion Date

12/31/2023

Percent Work Complete

5

Attachments: 0

TTP Bridge Program Project Report

Report Completed on

12/27/2021

Village of Crooked Creek

E02109

Report Period

2021

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

E02109H2

Federal Project Number

E02109H2

Project Name

Replace Village Creek Bridge

Project Description

REPLACE

Location Description

Bethel

County

Bethel

State

AK

Inventory Route Number(s)

2004

Length

7

miles

Project Narrative

Received the supplies for the bridge and equipment including an evcavator and dozer.

Active Phases during this reporting period

material and equipment receives

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$434,926.31

Funds Expended this FY (TTP Only)

\$434,926.31

Anticipated Total Project Cost (all years)

\$434,926.31

Estimated Completion Date

12/27/2022

Percent Work Complete

34

Attachments: 0

TTP Bridge Program Project Report

Report Completed on

1/10/2022

Hydaburg Cooperative Association

E09211

Report Period Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number Federal Project Number

Project Name
Hydaburg Commerical Dock Rehabilitation

Project Description
Reconstruction

Location Description
Hydaburg; Alaska

County State Inventory Route Number(s)

Length miles

Project Narrative
This project has been on hold while we have been working on the maintenance facility.

Active Phases during this reporting period
Construction;

Project Funding Source(s)
TTP; TTP Bridge Program;

Funds Expended This FY (All sources)	Funds Expended this FY (TTP Only)	Anticipated Total Project Cost (all years)
<input type="text" value="\$131,507.00"/>	<input type="text" value="\$131,507.00"/>	<input type="text" value="\$1,600,000.00"/>

Estimated Completion Date Percent Work Complete

Attachments:

TTP Bridge Program Project Report

Hydaburg Cooperative Association

Report Completed on

1/10/2022

E09211

Report Period

2021

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

none

Federal Project Number

E092110011

Project Name

Cholmondeley Bay Road Project

Project Description

PS&E Only

Location Description

Hydaburg; Alaska

County

N/A

State

AK

Inventory Route Number(s)

Length

0.23

miles

Project Narrative

PS&E have been completed for 4 of 6 of the bridges. The final two are in process.

Active Phases during this reporting period

PS&E Development;

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$42,470.00

Funds Expended this FY (TTP Only)

\$42,470.00

Anticipated Total Project Cost (all years)

\$900,000.00

Estimated Completion Date

6/30/2022

Percent Work Complete

70

Attachments: 0

TTP Bridge Program Project Report

Report Completed on

12/16/2021

Lac du Flambeau Band of Lake Superior Chippewa Indians

F55432

Report Period

2021

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

F5530600

Federal Project Number

F5530600

Project Name

LOWER BEAR BRIDGE

Project Description

BRIDGE

Location Description

VILAS

County

Vilas

State

WI

Inventory Route Number(s)

1010

Length

0.05

miles

Project Narrative

Replace existing bridge.

Active Phases during this reporting period

Preliminary Design (Pre-project Planning);

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$0.00

Funds Expended this FY (TTP Only)

\$0.00

Anticipated Total Project Cost (all years)

\$2,104,640.00

Estimated Completion Date

10/6/2023

Percent Work Complete

0

Attachments: 0

TTP Bridge Program Project Report

Report Completed on

12/16/2021

Lac du Flambeau Band of Lake Superior Chippewa Indians

F55432

Report Period

2021

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

F5543235

Federal Project Number

F5543235

Project Name

TROUT RIVER BRIDGE

Project Description

BRIDGE

Location Description

VILAS

County

Vilas

State

WI

Inventory Route Number(s)

1015

Length

0.1

miles

Project Narrative

Project complete.

Active Phases during this reporting period

PROJECT COMPLETE;

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$508,454.00

Funds Expended this FY (TTP Only)

\$508,454.00

Anticipated Total Project Cost (all years)

\$642,128.00

Estimated Completion Date

12/16/2021

Percent Work Complete

100

Attachments: 0

TTP Bridge Program Project Report

Report Completed on

12/3/2021

Muscogee (Creek) Nation

G07908

Report Period Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

Federal Project Number

Project Name
RT 151C Bridge 02286

Project Description
Replacement of a structurally deficient bridge

Location Description
Muskogee County

County

State

Inventory Route Number(s)

Length miles

Project Narrative
The design and environmental are ongoing

Active Phases during this reporting period
Environmental Compliance (NEPA & Permits); PS&E Development;

Project Funding Source(s)
TTP Bridge Program;

Funds Expended This FY (All sources)	Funds Expended this FY (TTP Only)	Anticipated Total Project Cost (all years)
<input type="text" value="\$69,190.00"/>	<input type="text" value="\$69,190.00"/>	<input type="text" value="\$1,000,000.00"/>

Estimated Completion Date Percent Work Complete

Attachments:

TTP Bridge Program Project Report

Report Completed on

12/3/2021

Muscogee (Creek) Nation

G07908

Report Period Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

Federal Project Number

Project Name
Old Highway 75 North Bridge

Project Description
Replace a structurally deficient bridge

Location Description
Okmulgee County

County
Okmulgee County

State
Oklahoma

Inventory Route Number(s)

Length miles

Project Narrative
The design and environmental are ongoing, had issues with SHPO due to this being that this bridge is a historical bridge

Active Phases during this reporting period
Environmental Compliance (NEPA & Permits); PS&E Development;

Project Funding Source(s)
TTP Bridge Program;

Funds Expended This FY (All sources)	Funds Expended this FY (TTP Only)	Anticipated Total Project Cost (all years)
<input type="text" value="\$362.50"/>	<input type="text" value="\$362.50"/>	<input type="text" value="\$1,000,000.00"/>

Estimated Completion Date Percent Work Complete

Attachments:

TTP Bridge Program Project Report

Report Completed on

11/24/2021

Muscogee (Creek) Nation

G07908

Report Period Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

Federal Project Number

Project Name
Route 148F

Project Description
Replace an existing structurally deficient bridge

Location Description
Okmulgee County

County

State

Inventory Route Number(s)

Length miles

Project Narrative
The design and environmental are ongoing

Active Phases during this reporting period
Environmental Compliance (NEPA & Permits); PS&E Development;

Project Funding Source(s)
TTP Bridge Program;

Funds Expended This FY (All sources)	Funds Expended this FY (TTP Only)	Anticipated Total Project Cost (all years)
<input type="text" value="\$82,500.00"/>	<input type="text" value="\$82,500.00"/>	<input type="text" value="\$600,000.00"/>

Estimated Completion Date Percent Work Complete

Attachments:

TTP Bridge Program Project Report

Report Completed on

11/24/2021

Muscogee (Creek) Nation

G07908

Report Period

2021

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

G07BRG08

Federal Project Number

G07BRG08

Project Name

Route 146F, Bridge 11031

Project Description

Replace an existing structurally deficient bridge

Location Description

Okmugee County

County

Okmulgee County

State

Oklahoma

Inventory Route Number(s)

Length

0.1

miles

Project Narrative

The design and environmental are ongoing

Active Phases during this reporting period

Environmental Compliance (NEPA & Permits); PS&E Development;

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$26,370.00

Funds Expended this FY (TTP Only)

\$26,370.00

Anticipated Total Project Cost (all years)

\$600,000.00

Estimated Completion Date

4/25/2024

Percent Work Complete

10

Attachments: 0

TTP Bridge Program Project Report

Report Completed on

12/27/2021

Choctaw Nation of Oklahoma

G09907

Report Period Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

Federal Project Number

Project Name
Muddy Boggy Creek Bridge

Project Description
REPLACE

Location Description
CHOCTAW

County

State

Inventory Route Number(s)

Length miles

Project Narrative
Road bed and bridge complete. Wetlands area is incomplete

Active Phases during this reporting period
Construction;

Project Funding Source(s)
TTP Bridge Program;

Funds Expended This FY (All sources)	Funds Expended this FY (TTP Only)	Anticipated Total Project Cost (all years)
<input type="text" value="\$692,630.10"/>	<input type="text" value="\$692,630.10"/>	<input type="text" value="\$3,200,000.00"/>

Estimated Completion Date Percent Work Complete

Attachments:

TTP Bridge Program Project Report

Report Completed on

12/14/2021

Colorado River Indian Tribes of the Colorado River Indian Reservation Arizona and California

H51603

Report Period

2021

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

H5173100

Federal Project Number

H5173100

Project Name

CRIR 1(21) Tyson Wash Bridge

Project Description

REPLACE

Location Description

Mohave Road over Tyson Wash

County

La Paz

State

AZ

Inventory Route Number(s)

1

Length

0.1

miles

Project Narrative

Bridge is under construction and is approximately 60% complete.

Active Phases during this reporting period

Construction;

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$4,318,324.77

Funds Expended this FY (TTP Only)

\$4,318,324.77

Anticipated Total Project Cost (all years)

\$9,571,945.00

Estimated Completion Date

5/31/2022

Percent Work Complete

60

Attachments: 0

TTP Bridge Program Project Report

Report Completed on

12/29/2021

Tohono O'odham Nation of Arizona

H54610

Report Period

2021

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

H5473100

Federal Project Number

H5473100

Project Name

PIR 10 (1) Bridge H662

Project Description

Perform preliminary engineering studies to determine the feasibility of bridge options to provide safe and reliable access across the Fresno Canyon Wash in the Baboquivari District. A Design Concept Report with results from studies and investigations will

Location Description

PIMA

County

Pima County

State

Arizona

Inventory Route Number(s)

10

Length

0

miles

Project Narrative

A No Cost Extension request is made and approved on December 10, 2020. Two Project Administrators hired for projects and started August 27, 2021. Tohono O'odham Nation Roads Priority List and TTIP Plan is approved by Legislative Council June 17, 2021. FY22 Tribal Budget for this project has been submitted for review and processing.

Active Phases during this reporting period

No Cost Extension is submitted and approved as of December 10, 2020

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$0.00

Funds Expended this FY (TTP Only)

\$0.00

Anticipated Total Project Cost (all years)

\$90,000.00

Estimated Completion Date

9/30/2023

Percent Work Complete

0

Attachments: 0

TTP Bridge Program Project Report

Report Completed on

11/29/2021

Kewa (Santo Domingo) Pueblo

M20717

Report Period **Fiscal Year (October - September) BIA & FHWA**

Tribe's Project Number **Federal Project Number**

Project Name

Project Description

Location Description

County **State** **Inventory Route Number(s)**

Length miles

Project Narrative

Active Phases during this reporting period

Project Funding Source(s)

Funds Expended This FY (All sources)	Funds Expended this FY (TTP Only)	Anticipated Total Project Cost (all years)
<input type="text" value="\$0.00"/>	<input type="text" value="\$0.00"/>	<input type="text" value="\$0.00"/>

Estimated Completion Date **Percent Work Complete**

Attachments:

TTP Bridge Program Project Report

Report Completed on

11/30/2021

Kewa (Santo Domingo) Pueblo

M20717

Report Period Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

Federal Project Number

Project Name
Santo Domingo Bridge

Project Description
REPLACE

Location Description
SANDOVAL

County

State

Inventory Route Number(s)

Length miles

Project Narrative
complete

Active Phases during this reporting period
PROJECT COMPLETE;

Project Funding Source(s)
TTP Bridge Program;

Funds Expended This FY (All sources)	Funds Expended this FY (TTP Only)	Anticipated Total Project Cost (all years)
<input type="text" value="\$0.00"/>	<input type="text" value="\$0.00"/>	<input type="text" value="\$0.00"/>

Estimated Completion Date Percent Work Complete

Attachments:

TTP Bridge Program Project Report

Report Completed on

11/12/2021

Pueblo of Laguna

M21707

Report Period

2021

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

M2110800

Federal Project Number

M2110800

Project Name

SAN JOSE RIVER BRIDGE, M108

Project Description

BRIDGE

Location Description

CIBOLA

County

Cibola

State

New Mexico

Inventory Route Number(s)

26

Length

0

miles

Project Narrative

Bridge project is at 100% design. Pending Right of Way approvals to move forward to bid.

Active Phases during this reporting period

Preliminary Design (Pre-project Planning); Environmental Compliance (NEPA & Permits);

Project Funding Source(s)

TTP Bridge Program;

Funds Expended This FY (All sources)

\$21,873.68

Funds Expended this FY (TTP Only)

\$21,873.68

Anticipated Total Project Cost (all years)

\$4,383,441.00

Estimated Completion Date

12/31/2026

Percent Work Complete

50

Attachments:

0

TTP Bridge Program Project Report

Report Completed on

11/12/2021

Pueblo of Laguna

M21707

Report Period Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

Federal Project Number

Project Name
Paguate Wash Bridge, M154

Project Description
BRIDGE

Location Description
CIBOLA

County

State

Inventory Route Number(s)

Length miles

Project Narrative
Project Design is 100% complete. PER has been complete. Bid pending construction funds being received.

Active Phases during this reporting period
Preliminary Design (Pre-project Planning); Environmental Compliance (NEPA & Permits); Right of Way Acquisition; PS&E Deve

Project Funding Source(s)
TTP Bridge Program;

Funds Expended This FY (All sources)	Funds Expended this FY (TTP Only)	Anticipated Total Project Cost (all years)
<input type="text" value="\$8,568.00"/>	<input type="text" value="\$8,568.00"/>	<input type="text" value="\$648,426.46"/>

Estimated Completion Date Percent Work Complete

Attachments:

TTP Bridge Program Project Report

Report Completed on

12/31/2021

Navajo Nation

N00780

Report Period

2021

Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

N9402(1)1,2&3

Federal Project Number

N007800482

Project Name

N9402(1)1,2&3 Rio Puerco Bridge N656

Project Description

New Construction - Grade, Drain, Gravel and Bridge Replacement Construction

Location Description

Lupton, AZ

County

Apache

State

AZ

Inventory Route Number(s)

Length

0.24

miles

Project Narrative

FNF Construction, Inc. was awarded construction contract for \$5,531,604.17 and Notice to Proceed was issued on October 26, 2020. A Preconstruction Meeting was held on October 27, 2020. Wilson and Company, Inc. (WCI) provided construction management services for NDOT that included utility coordination, reviewing and approving required submittals, construction monitoring, conducting weekly meetings, oversight and management. FNF has completed bridge demolition and construction of 0.24 miles of grade, drain, aggregate base course, 5-span concrete bridge, and miscellaneous construction along N9402 in Lupton, AZ. Final inspection was held on September 1, 2021 with NDOT, BIA, Federal Highway Administration, and WCI. A final punchlist was submitted to FNF on September 8, 2021 and the project was finished on September 24, 2021. Tse Si Ani Chapter hosted the N9402 Ribbon Cutting Ceremony on September 1, 2021 to celebrate the opening of the new bridge. The final construction cost was \$5,171,605.56.

Active Phases during this reporting period

Construction; PROJECT COMPLETE;

Project Funding Source(s)

TTP; TTP Bridge Program;

Funds Expended This FY (All sources)

\$4,491,361.51

Funds Expended this FY (TTP Only)

\$4,491,361.51

Anticipated Total Project Cost (all years)

\$6,500,000.00

Estimated Completion Date

12/31/2021

Percent Work Complete

100

Attachments: 1

file:.,10947_01_N9402%20Project%20Update%20with%20Photos.pdf

TTP Bridge Program Project Report

Report Completed on

12/28/2021

Shoshone-Bannock Tribes of the Fort Hall Reservation

P04180

Report Period Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

Federal Project Number

Project Name
Just Bridge

Project Description
Reconstruction

Location Description
Lincoln Creek District

County

State
ID

Inventory Route Number(s)

Length miles

Project Narrative
Just Bridge project has been moved to #2 priority for bridges for Portnuef River Bridge.

Active Phases during this reporting period
Preliminary Design (Pre-project Planning);

Project Funding Source(s)
TTP Bridge Program;

Funds Expended This FY (All sources)	Funds Expended this FY (TTP Only)	Anticipated Total Project Cost (all years)
<input type="text" value="\$0.00"/>	<input type="text" value="\$0.00"/>	<input type="text" value="\$1,782,465.00"/>

Estimated Completion Date Percent Work Complete

Attachments:

TTP Bridge Program Project Report

Report Completed on

12/10/2021

Coeur D'Alene Tribe

P05181

Report Period Fiscal Year (October - September) BIA & FHWA

Tribe's Project Number

Federal Project Number

Project Name
BIA Bridge Improvements

Project Description
Provide site survey of two BIA bridges within the Coeur D'Alene reservation. Evaluate conditions of each bridge determine necessary repair or replacement cost. Create plans, specifications and estimates to address all deficiencies noted on the Tribes brid

Location Description
Lovell valley Rd P501 Bridge, Agency Rd P507 Bridge

County

State

Inventory Route Number(s)

Length miles

Project Narrative
Coffman Engineers was hired to provide the complete design of the two new bridges (total replacement). The pre-project planning was completed along with a preliminary design which was approved the Tribe. GeoEngineers of Spokane completed the site evaluation along with the Environmental Review. The Right-of-Way is in place. The full PS&E package is now in the design phase with the 30% submitted, reviewed and approved. We anticipate the 95% documents by the end of October, and final completion of the PS&E docs by December 31, 2021.

Active Phases during this reporting period
Preliminary Design (Pre-project Planning); Environmental Compliance (NEPA & Permits); Right of Way Acquisition; PS&E Deve

Project Funding Source(s)
TTP Bridge Program;

Funds Expended This FY (All sources)	Funds Expended this FY (TTP Only)	Anticipated Total Project Cost (all years)
<input type="text" value="\$90,497.06"/>	<input type="text" value="\$90,497.06"/>	<input type="text" value="\$226,000.00"/>

Estimated Completion Date Percent Work Complete

Attachments:

[file: , 09027_01_CDA%20Tribe%20Bridge%20P501%20%28Lovell%29%20-%2030%25%20Set.pdf](#)

[Another 3 file\(s\) are available under ID 09027](#)

TTP Bridge Program Project Report

Report Completed on

12/9/2021

Eastern Band of Cherokee Indians

S52001

Report Period **Fiscal Year (October - September) BIA & FHWA**

Tribe's Project Number **Federal Project Number**

Project Name
Tsali Enola Bridge P;S & E

Project Description
PS&E Only

Location Description
Wolftown Community; Cherokee; NC

County **State** **Inventory Route Number(s)**

Length miles

Project Narrative
Awaiting Bridge Design contract approval.

Active Phases during this reporting period
Preliminary Design (Pre-project Planning); Right of Way Acquisition; PS&E Development;

Project Funding Source(s)
TTP Bridge Program;

Funds Expended This FY (All sources)	Funds Expended this FY (TTP Only)	Anticipated Total Project Cost (all years)
<input type="text" value="\$0.00"/>	<input type="text" value="\$0.00"/>	<input type="text" value="\$75,000.00"/>

Estimated Completion Date **Percent Work Complete**

Attachments: