



## Upper Hoh River Road Phase 2 Construction Activities & Upcoming Work

April 30th, 2021

Project Number:

WA JEFF 91420(1)

FHWA Contact:

Alec Harrison

alec.harrison@dot.gov

360-409-3136

Address TBD

Forks, WA

Project Partner:

Jefferson County

Contractor:

Interwest Construction Inc.

Sequim, WA

Notice to Proceed:

February 24th, 2021

Fixed Completion Date:

September 18th, 2023



U.S. Department  
of Transportation

**Federal Highway  
Administration**

This week, Interwest Construction Inc. (ICI) began excavation work at the Canyon Creek site, MP 10.5. ICI first removed the topsoil and remaining vegetation, before beginning the excavation of the hillside on the northwest side of the site. Roughly 10,000 cubic yards of soil will be excavated from this location to make room for the alignment of the new road and bridge, which will be shifted approximately 20ft north from the existing roadway alignment. This slight shift allows for the new bridge to be built in its entirety, while maintaining a lane of traffic on the existing roadway.

Next week, ICI will continue this excavation work in preparation for the bridge foundation pile installation in mid-May.

**Impacts to Traffic:**

- Temporary traffic control signals and/or flaggers can be expected at all times at Canyon Creek, MP 10.5.
- Expect delays up to 30 minutes through the project limits (MP 3 through MP 11) between 8:00am and 5:00pm, weekdays, and minor delays at the traffic signals outside of these hours.
- Olympic National Park and businesses along Upper Hoh River Road will remain accessible at all times during construction.

Project Website: [highways.dot.gov/federal-lands/projects/wa/jeff-91420-1](https://highways.dot.gov/federal-lands/projects/wa/jeff-91420-1)

**Western Federal Lands Highway Division**



# Upper Hoh River Road Phase 2 Construction Activities & Upcoming Work

April 30th, 2021

Project Number:

WA JEFF 91420(1)

FHWA Contact:

Alec Harrison

alec.harrison@dot.gov

360-409-3136

Address TBD

Forks, WA

Project Partner:

Jefferson County

Contractor:

Interwest Construction Inc.

Sequim, WA

Notice to Proceed:

February 24th, 2021

Fixed Completion Date:

September 18th, 2023



U.S. Department  
of Transportation

**Federal Highway  
Administration**



FHWA

Excavation of the hillside on the northwest side of Canyon Creek.



FHWA

Excavation of the hillside on the northwest side of Canyon Creek, and the one lane temporary traffic control setup

**Western Federal Lands Highway Division**