

Upper Hoh River Road Phase 2 Construction Activities & Upcoming Work

June 4th, 2021

Project Number:

WA JEFF 91420(1)

FHWA Contact:

Alec Harrison

alec.harrison@dot.gov

360-409-3136

Address TBD

Forks, WA

Project Partner:

Jefferson County

Contractor:

Interwest Construction Inc.

Sequim, WA

Notice to Proceed:

February 24th, 2021

Fixed Completion Date:

September 18th, 2023



U.S. Department
of Transportation

**Federal Highway
Administration**

This week, Interwest Construction Inc. (ICI) continued road work at the east side of the Canyon Creek site, MP 10.5. ICI first removed the existing asphalt of the road, before beginning the compaction of the subgrade and the placement of aggregate material. Please drive with caution through the site now that asphalt has been removed on a portion of the road and there is loose gravel. The steel pipe pile was delivered in preparation for pile driving at Canyon Creek bridge

Next week, ICI will begin pile driving at Canyon Creek, and will continue to install erosion control matting on the slopes on the east side of the Canyon Creek site.

Impacts to Traffic:

- Temporary traffic control signals and/or flaggers can be expected at all times at Canyon Creek, MP 10.5.
- Expect delays up to 30 minutes through the project limits (MP 3 through MP 11) between 8:00am and 5:00pm, weekdays, and minor delays at the traffic signals outside of these hours.
- Olympic National Park and businesses along Upper Hoh River Road will remain accessible at all times during construction.

Project Website: highways.dot.gov/federal-lands/projects/wa/jeff-91420-1

Western Federal Lands Highway Division

Upper Hoh River Road Phase 2 Construction Activities & Upcoming Work

June 4th, 2021

Project Number:

WA JEFF 91420(1)

FHWA Contact:

Alec Harrison

alec.harrison@dot.gov

360-409-3136

Address TBD

Forks, WA

Project Partner:

Jefferson County

Contractor:

Interwest Construction Inc.

Sequim, WA

Notice to Proceed:

February 24th, 2021

Fixed Completion Date:

September 18th, 2023



U.S. Department
of Transportation

**Federal Highway
Administration**



Source: FHWA

East side of Canyon Creek site after the asphalt was removed and before the roadway aggregate base was placed. This will be repaved in late summer



Source: FHWA

Pictured above are a portion of the pipe piles that were delivered this week in preparation for pile driving next week.

Western Federal Lands Highway Division