

Glenn Hwy Rehab, Kings River Bridge, MP 66.0 to 67.2



September 14, 2023

Construction Activities & Upcoming Work

The contractor continues working on building the road to subgrade and excavating the rock slope, using a hydraulic hammer to finish bringing it to grade. Abutment 3 wingwalls were poured last week. The bridge contractor is prepping for the placement of girders soon. Also, temporary seed and mulch was placed to get the project site ready for winter shutdown.



All Project Images Source: FHWA

Above: Loading out excess material



Above: Slope restoration

Traffic Delays

Contractor's current schedule is **Monday thru Sunday, 7am-7pm. Expect up to 30 minute traffic delays during this time.** Please drive cautiously through the project area.

Project Number:
AK DOT 135(6)

FHWA Contact:
Tara Walter
E: tara.walter@dot.gov
P: 360-624-8233

Project Partner:
Alaska Dept of
Transportation & Public
Facilities.

Contractor:
Pruhs Construction
Company, LLC
Anchorage, AK

Notice to Proceed:
December 29, 2022

Fixed Completion Date:
October 9, 2024



U.S. Department
of Transportation

**Federal Highway
Administration**

Website: [Glenn Highway Rehabilitation, Kings River Bridge Section MP 66.0 to MP 67.2 | FHWA](#)

Western Federal Lands Highway Division