

Weekly Newsletter

Western Federal Lands Highway Division

Upper Hoh River Road Phase 2

September 24th, 2021

Project Information:

Project Number:
WA JEFF 91420(1)

FHWA Contact:
Alec Harrison
alec.harrison@dot.gov
360-409-3136
551 South Forks Ave
Forks, WA 98331

Project Partner:
Jefferson County

Contractor:
Interwest Construction Inc.
Sequim, WA

Notice to Proceed:
February 24th, 2021

Fixed Completion Date:
September 18th, 2023



U.S. Department
of Transportation

**Federal Highway
Administration**

Construction Activities and Upcoming Work

This week (and last week), Interwest Construction Inc. (ICI) completed the stream channel restoration and re-watering of Canyon Creek under the new bridge and began finishing the slopes around the site ahead of final stabilization and turf establishment to be completed in the coming weeks. Lakeside Industries also paved the roadway on both sides of the Canyon Creek bridge. ICI continues to work on final shaping of the bankside and shoulder behind the Engineered Log Jams at MP 4.5, and will continue this next week.

Impacts to Traffic

- The following work zones can be expected on Upper Hoh Road:
 1. MP 4.5: Temporary Traffic Signals or Flaggers for shoulder clean up and revegetation
 2. MP 10: Temporary Traffic Signals or Flaggers for construction at the Canyon Creek Bridge
- Travelers should expect delays at each of these locations, up to a total of 30 minutes per passage through the project corridor Mon. through Fri, 8AM—6PM
- Olympic National Park and businesses along Upper Hoh Road will remain accessible at all times during construction.

For more information, please visit the project website at:
highways.dot.gov/federal-lands/projects/wa/jeff-91420-1

Weekly Newsletter

Western Federal Lands Highway Division

Upper Hoh River Road Phase 2

September 24th, 2021

Project Information:

Project Number:
WA JEFF 91420(1)

FHWA Contact:
Alec Harrison
alec.harrison@dot.gov
360-409-3136
551 South Forks Ave
Forks, WA 98331

Project Partner:
Jefferson County

Contractor:
Interwest Construction Inc.
Sequim, WA

Notice to Proceed:
February 24th, 2021

Fixed Completion Date:
September 18th, 2023



U.S. Department
of Transportation

**Federal Highway
Administration**



Source: FHWA

The reconstructed Canyon Creek Channel under the new bridge



Source: FHWA

Paving asphalt on Upper Hoh Rd approaching the Canyon Creek bridge