Weekly Newsletter

Western Federal Lands Highway Division Upper Hoh River Road Phase 2

March 24th, 2022

Project Information:

Project Number: WA JEFF 91420(1)

FHWA Contact:

Alec Harrison alec.harrison@dot.gov 360-409-3136 551 South Forks Ave Forks, WA 98331

<u>Project Partner:</u> Jefferson County

Contractor:

Interwest Construction Inc. Sequim, WA

Notice to Proceed: February 24th, 2021

Fixed Completion Date: September 23rd, 2023



Federal Highway Administration

Construction Activities and Upcoming Work

This week, Interwest Construction, Inc. (ICI) completed clearing trees at MP 4 to 4.25 along the river bank in preparation for the Engineered Log Jam (ELJ) construction. Per contract and permit requirements, clearing must be completed by April 1st each year. ELJ construction will take place during the in-water work window in July. Next week, ICI will perform some final clearing near MP 3.7, and then start preparation for pile driving operations for the new bridge foundation at Tower Creek. Partial bridge demolition will take place after pile driving is complete, followed by excavation for the new road alignment and installation of concrete girders for the new bridge

Impacts to Traffic

- Travelers can expect Temporary Traffic Control Flaggers at locations between MP 3 and MP 8 of Upper Hoh Rd
- Expect delays up to a total of 30 minutes per passage through the project corridor Monday through Friday from 8AM-5PM
- Olympic National Park and businesses along Upper Hoh Road will remain accessible at all times during construction.

For more information, please visit the project website at: highways.dot.gov/federal-lands/projects/wa/jeff-91420-1

Weekly Newsletter

Western Federal Lands Highway Division Upper Hoh River Road Phase 2

March 24th, 2022

Project Information:

Project Number: WA JEFF 91420(1)

FHWA Contact:

Alec Harrison alec.harrison@dot.gov 360-409-3136 551 South Forks Ave Forks, WA 98331

Project Partner:
Jefferson County

Contractor:

Interwest Construction Inc. Sequim, WA

Notice to Proceed: February 24th, 2021

<u>Fixed Completion Date:</u> September 23rd, 2023



Federal Highway Administration



Clearing trees at MP 4 along river bank where ELJs will be installed



source: FHWA (all images)